

DAILY INSPECTIONS

6/27/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24897	DANIEL & CAROL GUILD	ROOFING INSPECTION	P			
25218	DAN & MARSHA NARZINSKI	DRYWALL INSPECTION	P			

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner DANIEL & CAROL GUILD
Address 406 Court Road Exit
City, State, Zip Vanderbilt, PA 15486
Phone 724-736-0922

permit # 24897
Date Issued 9/4/2015
permit Fee \$1,475.19

Development R-1 DWELLING
Location Lot, Blk, Subd Lots 2 & 3, Egret Landing
Location Street Address 2514 Egret Lane, West of Apalachicola, CR C30
Estimated Value \$384,255.00 **Parcel ID** 09-09S-099W-1000-0000-0020 & 0030
General/Building/Residential Contractor Windolf Construction, Inc.

Electrical Contractor Wesley's Electrical Services, Inc. **Electrical Supplemental Date** 2/11/2016
Plumbing Contractor Varner Plumbing, Inc. **Plumbing Supplemental Date** 1/25/2016
Mechanical Contractor ADVANCED AIR CARE, H/C, LLC **Mechanical Supplemental Date** 1/20/2016
Roofing Contractor Bobby James Inc **Roofing Supplemental Date** 12/15/2015

INSPECTIONS

Foundation Parking Slab/Elevator Pit Foundation Inspection Requested on 11/9/2015
 Randon Hicks: 850-247-8540
 PASSED INSPECTION 11/10/15 WCC
 GATE CODE O613

Flood Plan Rough WATER COOLING, HVAC DOES NOT MEET BFE. AMK 6/20/2016

Framing SHEATING NAIL PATTERN FOR THE ROOF INSPECTION REQUESTED 12/11/15 FOR NEXT TUESDAY 12/15/15 WCC
 PASSED 12/15/2015
 FRAMING INSPECTION REQUESTED 2/8/2016 FOR THE FRIDAY THE 12TH. Rea
 PASSED INSPECTION 2/16/16 WCC

Rough Plumbing ROUGH PLUMBING INSPECTION REQUESTED 2/8/2016 FOR FRIDAY 2/12/2016 rea
 PASSED INSPECTION 2/16/16 WCC

Rough Electrical ROUGH ELECTRICAL INSPECTION REQUESTED 2/8/2016 FOR FRIDAY 2/12/2016 rea
 PASSED INSPECTION 2/16/16 WCC

Rough Mechanical ROUGH MECHANICAL INSPECTION REQUESTED 2/8/2016 FOR FRIDAY 2/12/2016 rea
 PASSED INSPECTION 2/16/16 WCC

Insulation INSPECTION REQUESTED 2/15/2016 FOR FRIDAY MORNING rea
 PASSED INSPECTION 2/19/16 WCC

Drywall DRYWALL SCREW INSPECTION FOR MONDAY rea
 2/25/2016 PASSED 3/2/2016

Roofing INSPECTION REQUESTED 6/22/16 FOR MONDAY 6/27/16 WCC

Mobile Home

Pool Steel

Pool Electrical



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owne	DAN & MARSHA NARZINSKI	permit #	25218
Address	1423 Power Creek Drive	Date Issued	2/2/2016
City, State, Zip	Columbia, Ill 62236	permit Fee	\$1,179.01
Phone			

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 7, Sandpiper Village

Location Street Address 1627 Forsythia Trail, St. George Island Plantation

Estimated Value \$294,366.00 **ParcelID** 29-09S-06W-7331-0000-0070

General/Building/Residential Contractor Big Fish Construction aka Cape Concrete, L

Electrical Contractor	Scott's Quality Electric, Inc.	Electrical Supplemental Date	2/3/2016
Plumbing Contractor	Emerald Coast Plumbing	Plumbing Supplemental Date	4/20/2016
Mechanical Contractor	GW SERVICES HEATING & AIR	Mechanical Supplemental Date	4/19/2016
Roofing Contractor	DUPREE'S CUSTOM METAL ROOFING, INC.	Roofing Supplemental Date	5/17/2016

INSPECTIONS

Foundation	SLAB UNDER ENCLOSURE INSPECTION REQUESTED 3/16/2016 rea PASSED INSPECTION 3/18/16 WCC
Flood Plan Rough	
Framing	INSPECTION REQUESTED 3/24/2016 rea needs BUC EL CERT. PASSED SHEATHING INSPECTION 3/28/16 WCC
Rough Plumbing	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC
Rough Electrical	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC (Used # 14 wire)
Rough Mechanical	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC
Insulation	INSULATION INSPECTION REQUESTED 6/9/2016 PASSED 6/9/2016
Drywall	DRYWALL INSPECTION REQUESTED 6/21/2016 rea
Roofing	ROOFING INSPECTION REQUESTED 6/9/2016 rea PASSED 6/9/2016
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	

- Call when Complete
PASSED
227-3924 Morgan
JUN 21 2016
GARRY MILLENDER
BUILDING OFFICIAL

Pool Final

Misc Final

Electrical Final

TEMP. POWER INSPECTION FOR MONDAY APRIL 18TH. REQUESTED ON 4/13/16 WCC
WE HAVE POWER AFFIDAVIT ON FILE WCC
PASSED INSPECTION, EMAILED DUKE 4/14/16 WCC

Flood Plain Final

WATER COOLING, HVAC DOES NOT MEET BFE. AMK 6/20/2016

Final

INSPECTION REQUESTED 6/22/16 FOR MONDAY 6/27/16 WCC

Elevation Certificate

Yes

Certificate Of Occupancy

Termite Certificat