

DAILY INSPECTIONS

6/30/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24887	MAC & JOYCE MCNEIL	CO INSPECTION	P			
25061	CAROLINE FRANKLIN	CO INSPECTION	P			
25426	WILLIAM & VALERIE WILLIAMS	FRAMING INSPECTION	P			
25426	WILLIAM & VALERIE WILLIAMS	ROUGH MECH. ELEC. PLUMB.	P			
25502	BARBARA GUTHERIE	FINAL ELECTRICAL	P		DUKE	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner MAC & JOYCE MCNEIL
Address 6240 OLD WATEROAK ROAD NORTH
City, State, Zip SOPCHOPPY FLORIDA 32312
Phone 850-545-6915

permit # 24887
Date Issued 8/31/2015
permit Fee \$932.66

Development R 1 DWELLING
Location Lot, Blk, Subd
Location Street Address 4310 ST TERESA AVENUE
Estimated Value \$223,942.00 **Parcel ID** 29-06S-02W-0000-0040-0013

General/Building/Residential Contractor BRUCE JOHNSON RESIDENTIAL CONTR

Electrical Contractor Meeks Services, Inc. **Electrical Supplemental Date** 3/9/2016
Plumbing Contractor Keith McNeill Plumbing Contractor, Inc. **Plumbing Supplemental Date** 10/7/2015
Mechanical Contractor Benson's Heating & Air Conditioning, Inc. **Mechanical Supplemental Date** 3/11/2016
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED 9/22/15 WCC
INSPECTION PASSED 9/25/15 WCC

Flood Plan Rough

Framing

Rough Plumbing ROUGH IN-SLAB INSPECTION REQUESTED ON 10/6/2015
FRIDAY, OCT. 9TH IF AT ALL POSSIBLE AND CALL US WITH INSPECTION RESULTS AFTER INSPECTION.
INSPECTION PASSED 10/13/15 WCC
ROUGH PLUMBING INSPECTION REQUESTED 1/15/2016 rea
PASSED INSPECTION 1/15/2016 PER PICTURES CONTRACTOR SENT TO MS. ROXIE WCC
INSPECTION REQUESTED 2/23/16 FOR THURSDAY 2/25/16 WCC
PASSED INSPECTION 2/25/16 WCC

Rough Electrical INSPECTION REQUESTED 2/23/16 FOR THURSDAY 2/25/16 WCC
NO PERMIT ON FILE)
PASSED INSPECITON 2/25/16 WCC

Rough Mechanical INSPECTION REQUESTED 2/23/16 FOR THURSDAY 2/25/16 WCC
PASSED INSPECTION 2/25/16 WCC

Insulation INSULATION INSPECTION REQUESTED 3/4/2016 rea
PASSED INSPECTION 3/7/16 WCC

Drywall SHEETROCK/NAILING INSPECTION REQUESTED 3/9/16 FOR 3/10/16 WCC
PASSED INSPECTION 3/10/16 WCC

Roofing

Mobile Home

Pool Steel

Pool Electrical



Thursday

Pool Final

Misc Final

Electrical Final

ELECTRICAL INSPECTION REQUIRED 5/5/2016
PASSED INSPECTION, EMAILED DUKE 5/6/16 WCC

Flood Plain Final

Final

FINAL CO INSPECTION REQUESTED ON 6/28/2016
BRUCE JOHNSON: 850-524-7473



THURSDAY, JUNE 30, 2016
NEED: BOTH TERMITE TREATMENTS & FINAL SEPTIC APPROVAL BEFORE CO


Elevation Certificate

Certificate Of Occupancy

Termite Certificat



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne Caroline Franklin, Johnny Lee, Catherine Lee
Address 4104 Louvinia Dr.
City,State,Zip Tallahassee Florida 32311
Phone 850-212-3826

permit # 25061
DateIssued 11/12/2015
permitFee \$974.63

Development R-1 Dwelling
Location Lot, Blk, Subd Tract B, Perkins Beach
LocationStreet Address 4308 St. Teresa Avenue Sopchoppy Florida 32358
Estimated Value \$238,101.00 **ParcelID** 29-06s-02w-0000-0040-0000
General/Building/Residential Contractor BRUCE JOHNSON RESIDENTIAL CONTR

Electrical Contractor Meeks Services, Inc. **Electrical Supplemental Date** 3/9/2016
Plumbing Contractor Keith McNeill Plumbing Contractor, Inc. **Plumbing Supplemental Date** 12/10/2015
Mechanical Contractor Central Heating Consultants Inc. **Mechanical Supplemental Date** 2/22/2016
Roofing Contractor Bobby James Inc **Roofing Supplemental Date** 2/19/2016

INSPECTIONS

Foundation	FOOTER INSPECTION REQUESTED 11/13/2015 rea PASSED INSPECTION 11/16/15 WCC SLAB INSPECTION REQUESTED 12/16/2015 PASSED INSPECTION 12/16/15 WCC
Flood Plan Rough	
Framing	INSPECTION REQUESTED ON 3/28/16 FOR WEDNESDAY 3/30/16 PLEASE CALL BRUCE 524-7473 PASSED INSPECTION 3/28/16 WCC
Rough Plumbing	IN SLAB PLUMBING INSPECTION REQUESTED 12/10/2015 rea PASSED INSPECTION 12/11/15 WCC INSPECTION REQUESTED ON 3/28/16 FOR WEDNESDAY 3/30/16 PLEASE CALL BRUCE 524-7473 PASSED INSPECTION 3/28/16 WCC
Rough Electrical	INSPECTION REQUESTED ON 3/28/16 FOR WEDNESDAY 3/30/16 PLEASE CALL BRUCE 524-7473 PASSED INSPECTION 3/28/16 WCC
Rough Mechanical	INSPECTION REQUESTED ON 3/28/16 FOR WEDNESDAY 3/30/16 PLEASE CALL BRUCE 524-7473 PASSED INSPECTION 3/28/16 WCC
Insulation	INSPECTION REQUESTED 3/30/16 WCC passed inspection 3/31/2016 wcc
Drywall	PASSED INSPECTION 5/31/2016 WCC
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	

Thursday

PASSED
 JUN 30 2016
 GARRY MILLENDER
 BUILDING OFFICIAL

Misc Final

[Empty box]

Electrical Final

FINAL POWER INSPECTION REQUESTED 5/31/2016 rea
PASSED INSPECTION, EMAILED DUKE 5/31/2016 WCC

Flood Plain Final

[Empty box]

Final

FINAL CO INSPECTION REQUESTED ON 6/28/2016
BRUCE JOHNSON: 850-524-7473



THURSDAY, JUNE 30, 2016
NEED: BOTH TERMITE NOTICES & FINAL SEPTIC APPROVAL BEFORE CO

Elevation Certificate

[Empty box]

Certificate Of Occupancy

[Empty box]

Termite Certificat

[Empty box]



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner WILLIAM & VALERIE WILLIAMS
Address 238 Brandon Hollow Road
City, State, Zip Lynchburg, TN 37352
Phone

permit # 25426
Date Issued 5/11/2016
permit Fee \$778.84

Development R-1 DWELLING
Location Lot, Blk, Subd Lot 8, Block 22, Unit 1 East, St. George Island
Location Street Address 556 East Bayshore Drive, St. George Island
Estimated Value \$167,040.00 **Parcel ID** 29-09S-06W-7310-022E-0080

General/Building/Residential Contractor Gary Ulrich Construction, Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	Five Star Plumbing Big Bend, Inc.	Plumbing Supplemental Date	6/28/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	6/29/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/22/2016

INSPECTIONS

Foundation SLAB INSPECTION REQUESTED 6/13/16 FOR 6/14/16 WCC PASSED 6/14/2016

Flood Plan Rough

Framing WALL NAILING INSPECTION REQUESTED 6/2/2016 (Meets BFE)
 PASSED INSPECTION 6/3/16 WCC
 FRAMING INSPECTION REQUESTED 6/29/16 WCC

Rough Plumbing INSPECTION REQUESTED 6/29/16 WCC

Rough Electrical INSPECTION REQUESTED 6/29/16 WCC

Rough Mechanical INSPECTION REQUESTED 6/29/16 WCC

Insulation

Drywall

Roofing ROOF NAILING INSPECTION REQUESTED 6/2/2016 rea
 PASSED INSPECTION 6/3/16 WCC

Mobile Home

Pool Steel

Pool Electrical

Pool Final


Misc Final

Electrical Final

Flood Plain Final



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne
Address
City,State,Zip
Phone

permit #
DateIssued
permitFee


Development
Location Lot, Blk, Subd
LocationStreet Address
Estimated Value **ParcelID**

General/Building/Residential Contractor

Electrical Contractor	<input type="text" value="NONE"/>	Electrical Supplemental Date	<input type="text"/>
Plumbing Contractor	<input type="text" value="NONE"/>	Plumbing Supplemental Date	<input type="text"/>
Mechanical Contractor	<input type="text" value="NONE"/>	Mechanical Supplemental Date	<input type="text"/>
Roofing Contractor	<input type="text" value="NONE"/>	Roofing Supplemental Date	<input type="text"/>

INSPECTIONS

Foundation	<input type="text"/>				
Flood Plan Rough	<input type="text"/>				
Framing	<input type="text"/>				
Rough Plumbing	<input type="text"/>				
Rough Electrical	<input type="text"/>				
Rough Mechanical	<input type="text"/>				
Insulation	<input type="text"/>				
Drywall	<input type="text"/>				
Roofing	<input type="text"/>				
Mobile Home	<input type="text"/>				
Pool Steel	<input type="text"/>				
Pool Electrical	<input type="text"/>				
Pool Final	<input type="text"/>				
Misc Final	<input type="text"/>				
ElectricalFinal	<input type="text" value="ELECTRICAL UPGRADE ISPECTION REQUESTED ON 6/30/2016 PASSED 6/30/2016"/>				
Flood Plain Final	<input type="text"/>				
Final	<input type="text" value="emailed 6/30/16"/>				
ElevationCertificate	<input type="text"/>	Certificate Of Occupancy	<input type="text"/>	Termite Certificat	<input type="text"/>



FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 6/30/2016		Name of Person Faxing: Amy Kelly	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
416 East Pine Avenue St. George Island, FL 32328	Final Electric	25502	Barbara Gutherie	Amy	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**

Progress Energy's New Construction Department
PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677
New Construction Fax # 1-800-679-8004 or 1-407-804-3074
1150 Greenwood Blvd, Lake Mary, FL 32766

