

DAILY INSPECTIONS

7/11/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24119	GARY & JEAN ULRICH	ROUGH PLUMB. MECH. ELEC.	P			
24230	RUBBEN & DIANE HOWE	CO INSPECTION	P			
24815	ED & MEREDITH FISHBACK	TEMP/PERM. POWER	P		DUKE	
25054	GOLDEN CONST. COMPANY	TEMP./PERM. POWER	P		DUKE	
25466	GEORGE PLYMEL	POOL STEEL INSPECTION	P			
25473	GAYLE HASE	FINAL SOLAR PANEL INSP.	P			
25529	PATRICE D. BODDIE	FINAL ELECTRICAL	P		DUKE	
25507	THOMAS HOPE	FINAL REOOFING INSPECTION	P			
25525	CHARLOTTE SCHNEIDER	FINAL ELECTRICAL	P			

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner GARY & JEAN ULRICH
Address PO BOX 972
City, State, Zip APALACHICOLA, FL 32329
Phone 850-653-29700

permit # 24119
Date Issued 8/11/2014
permit Fee \$727.06

Development R-1 DWELLING & GARAGE
Location Lot, Blk, Subd LOT 6, BLK 45, CITY OF APALACHICOLA
Location Street Address 19-11TH STREET, CITY OF APALACHICOLA
Estimated Value \$164,120.00 **ParcelID** 01-09S-08W-8330-0045-0060

General/Building/Residential Contractor OWNER

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	Varner Plumbing, Inc.	Plumbing Supplemental Date	5/13/2015
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	12/22/2014
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	3/3/2015

INSPECTIONS

Foundation FOUNDATION INSPECTION FOR GARAGE REQUESTED ON 8/11/2014 Gary Uldrich: 566-2078
 PASSED 8/12/2014
 (PRE-TREAT FOR GARAGE ONLY RECEIVED 10/8/2014 rea)
 FOOTER INSPECTION ON DWELLING FOR MONDAY MORNING. 3/6/2015 rea PASSED 3/10/2015
 REQUEST SLAB INSPECTION 06/05/2015 FOR 06/09/2015 (MORNING) SO PASSED ON 06/08/2015 SO

Flood Plan Rough

Framing FRAMING INSPECTION REQUESTED ON 12/16/2015
 GARY ULRICH 850-566-2078 PASSED 1/5/2015

Rough Plumbing ROUGH PLUMBING INSPECTION REQUESTED 7/8/2016 rea

Rough Electrical ROUGH ELECTRICAL INSPECTION REQUESTED 7/8/2016 rea

Rough Mechanical ROUGH MECHANICAL INSPECTION REQUESTED 7/8/2016 rea

Insulation CARRIAGE HOUSE- INSULATION INSPECTION REQUESTED ON 1/27/2015 Joel: 323-0818
 UPSTAIRS SPRAYED INSULATION
 DOWNSTAIRS FIBERGLASS BATTING PASSED

Drywall CARRIAGE HOUSE- DRYWALL SCREW INSPECTION REQUESTED ON 1/27/2015 Joel 323-0818
 PASSED 1/28/2015

Roofing

Mobile Home

Pool Steel


Pool Electrical

Pool Final

Misc Final



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner RUBBEN & DIANE HOWE
Address 1101 EAST 9TH TERRACE
City, State, Zip POMPANO BEACH, FL 33060
Phone %850-340-1890 DOUG A

permit # 24230
Date Issued 9/30/2014
permit Fee \$776.38

FOR Monday 7/11/16
 re

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 6, BLK L, UNIT 2
Location Street Address 741 EAST GULF BEACH DRIVE, ST GEORGE ISLAND, FL
Estimated Value \$165,656.00 **ParcelID** 29-09S-06W-7312-000L-0060

General/Building/Residential Contractor ECOSEASCAPE CONSTRUCTION SERVI

Electrical Contractor	Wesley's Electrical Services, Inc.	Electrical Supplemental Date	10/1/2014
Plumbing Contractor	Mize Plumbing Servies & Supply Inc.	Plumbing Supplemental Date	1/7/2015
Mechanical Contractor	GW SERVICES HEATING & AIR	Mechanical Supplemental Date	12/1/2014
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	11/13/2014

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	STEEL IN WALL INSPECTION FOR WEDNESDAY AFTERNOON OR THURSDAY AM. Rea PASSED 10/24/2014
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 1/13/2015 PASSED 1/15/2015 DOUG ANDERSON: 340-1890
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED ON 1/13/2015 PASSED 1/15/2015 DOUG ANDERSON: 340-1890
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED ON 1/13/2015 PASSED 1/15/2015 DOUG ANDERSON: 340-1890
Insulation	INSPECTION REQUESTED 1/20/2015 re a PASSED 1/21/2015
Drywall	DRYWALL SCREW INSPECTION REQUESTED 2/4/2015 re a (short 4 pieces of drywall to be put up) PASSED 2/4/2015
Roofing	NAILING INSPECTION REQUESTED 11/17/2014 re a for Tuesday or Wednesday PASSED 11/18/2014
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	TEMPORARY -PERMANENT POWER AFFIDAVIT re a INSPECTION REQUESTED ON 6/18/2015

PASSED

C.O. Inspection
 See next page
 * Hold for info re a

FOR FRIDAY JUNE 19, 2015
Wesley: 850-814-5627 PASSED ON 06/22/2015 SO

Flood Plain Final

Final

Pre
NEEDS FINAL TERMITETREATMENT, FINAL EL CERT & FINAL SEPTIC APPROVAL FOR CO.

CO INSPECTION REQUESTED 7/8/2016 FOR MONDAY 7/11/17 rea

ElevationCertificate

Yes

Certificate Of Occupancy

Termite Certificat

*C.O. Inspection
Contingent upon
Pre & Post Termite Treats -
Final El. Certificate + received 7/11/16
Final Septic Approval -
rea*



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner ED & MEREDITH FISHBACK
Address 4573 BERKIE DRIVE
City, State, Zip TALLAHASSEE, FL
Phone 850-570-6422

permit # 24815
Date Issued 7/22/2015
permit Fee \$855.11

** Monday 7/11/16 re*

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 43 SANDALWOOD, CITY OF CARRABELLE
Location Street Address 369 SANDALWOOD TRACE, CITY OF CARRABELLE
Estimated Value \$206,022.00 **Parcel ID** 20-07S-04W-1002-0000-0430

General/Building/Residential Contractor STERLING CUSTOM HOMES & DESIGN

Electrical Contractor	THE SIGHTS AND SOUNDS CO OF N FL INC	Electrical Supplemental Date	5/2/2016
Plumbing Contractor	Quality Plumbing of Tallahassee Inc.	Plumbing Supplemental Date	5/2/2016
Mechanical Contractor	Countywide Heating & Air, Inc.	Mechanical Supplemental Date	5/2/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	8/6/2015

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED ON 8/11/2015 PASSED 8/13/2015
 BEAM INSPECTION REQUESTED ON 9/14/2015
 Tim Bozeman: 850-251-9793
 PASSED 9/15/15 WCC

Flood Plan Rough

Framing SHEATHING & NAILING INSPECTION REQUESTED ON 12/10/2015
 CHAD OXENDINE: 850-591-1045
 PASSED INSPECTION 12/10/15 WCC
 ELEVATOR SHAFT FRAMING INSPECTION REQUESTED FOR THURSDAY re 2/24/16
 PASSED INSPECTION 2/25/16 WCC
 INSPECTION ON ELEVATOR SHAFT REQUESTED 3/10/16 WCC
 PASSED INSPECTION 3/10/16 WCC
 INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC



Rough Plumbing INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Electrical INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Mechanical INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Insulation INSPECTION REQUESTED 4/29/16 WCC
 PASSED INSPECTION 5/3/16 WCC

Drywall DRYWALL INSPECTION REQUESTED 5/5/2016 re
 PASSED INSPECTION 5/6/16 WCC

Roofing INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Mobile Home

Temp. Permanent Power Inspection
See paid me. #17198

NO Affidavit on file 7.11.16 WCC

Pool Steel

Pool Electrical

Pool Final

Misc Final

Electrical Final TEMPORARY-PERMANENT POWER INSPECTION REQUESTED FOR MONDAY 7/11/2016 rea
(needs to send temp-perm power affidavit in rea)

Flood Plain Final

Final

Elevation Certificate

Certificate Of Occupancy

Termite Certificat



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	Golden Construction Company Inc.	permit #	25054
Address	385 Oakwood Trl.	Date Issued	11/12/2015
City, State, Zip	Crawfordville Florida 32327	permit Fee	\$856.12
Phone	850-509-0376		

Development	R-1 Dwelling	<i>Menday 7/11/16</i>	
Location Lot, Blk, Subd	Lot/s 4, Unit 3	<i>me</i>	
Location Street Address	1125 West Gulf Beach Drive, St. George Island		
Estimated Value	\$200,000.00	Parcel ID	29-09s-06w-7313-0000-0040

General/Building/Residential Contractor	Golden Construction Company, Inc.		
Electrical Contractor	Carey Rodgers Electric, Inc.	Electrical Supplemental Date	3/10/2016
Plumbing Contractor	Quality Plumbing of Tallahassee Inc.	Plumbing Supplemental Date	6/7/2016
Mechanical Contractor	ADVANCED AIR CARE, H/C, LLC	Mechanical Supplemental Date	2/2/2016
Roofing Contractor	TJB CONSTRUCTION, LLC	Roofing Supplemental Date	2/25/2016

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED 6/15/16 WCC PASSED INSPECTION 6/15/16 WCC
Flood Plan Rough	
Framing	ROUGH FRAMING INSPECTON REQUESTED 4/13/20169 rea (Will email EL Cert & bring in original) PASSED INSPECTION 4/15/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED 4/13/2016 rea PASSED INSPECTION 4/15/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED 4/13/2016 rea PASSED INSPECTION 4/15/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 4/13/2016 rea PASSED INSPECTION 4/15/16 WCC
Insulation	INSULATION INSPECTION REQUESTED ON 4/21/2016 FRIDAY, APRIL 22, 2016 PLEASE PASSED INSPECTION 4/22/2016 WCC
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	

Needs Affidavit before release - me



Electrical Final

TEMPORARY-PERMANENT POWER INSPECTION REQUESTED FOR MONDAY 7/11/2016 rea
(Needs Temp Power Affidavit)

Flood Plain Final

Final

Elevation Certificate

Certificate Of Occupancy

Termite Certificat



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner GEORGE PLYMEL
Address 315 15TH STREET SE
City, State, Zip MOULTRIE GEORGIA 31768
Phone

permit # 25466
Date Issued 5/25/2016
permit Fee \$240.00

Development SWIMMING POOL
Location Lot, Blk, Subd UNIT 3, BLOCK A, LOT 9
Location Street Address 764 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32322
Estimated Value \$0.00 **ParcelID** 29-09S-06W-7313-000A-0090

General/Building/Residential Contractor Cox Building Corporation

Electrical Contractor NONE
Plumbing Contractor NONE
Mechanical Contractor NONE
Roofing Contractor NONE

Electrical Supplemental Date
Plumbing Supplemental Date
Mechanical Supplemental Date
Roofing Supplemental Date

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	POOL STEEL & PRESSURE INSPECTION REQUESTED 7/8/16 FOR MONDAY 7/11/16 WCC
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	
Elevation Certificate	
Certificate Of Occupancy	
Termite Certificate	

✓ New



emailed 7/11/16

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner

Address

City, State, Zip

Phone

permit #

Date Issued

permit Fee

Development

Location Lot, Blk, Subd

Location Street Address

Estimated Value **Parcel ID**

General/Building/Residential Contractor

Electrical Contractor

Electrical Supplemental Date

Plumbing Contractor

Plumbing Supplemental Date

Mechanical Contractor

Mechanical Supplemental Date

Roofing Contractor

Roofing Supplemental Date

INSPECTIONS

Foundation	<input type="text"/>
Flood Plan Rough	<input type="text"/>
Framing	<input type="text"/>
Rough Plumbing	<input type="text"/>
Rough Electrical	<input type="text"/>
Rough Mechanical	<input type="text"/>
Insulation	<input type="text"/>
Drywall	<input type="text"/>
Roofing	<input type="text"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>
Electrical Final	<input type="text"/>
Flood Plain Final	<input type="text"/>



Final

Elevation Certificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner PATRICE D. BODDIE
Address 240 N WAYNE
City, State, Zip MILLENDGEVILLE, GA 30161
Phone

permit # 25529
Date Issued 7/8/2016
permit Fee \$50.00

Development ELECTRICAL
Location Lot, Blk, Subd LOT 16, BLK 10E, UNIT 1
Location Street Address 200 EAST GORRIE DRIVE, ST. GEORGE ISLAND
Estimated Value \$0.00 **Parcel ID** 29-09S-06W-7310-010E-0160


General/Building/Residential Contractor Byrd Construction, LLC

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	FINAL ELECTRICAL UPGRADE INSPECTION PASSED 7/8/2016 AMK EMAILED 7/8/2016

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner THOMAS HOPE
Address 1532 ALLIGATOR DRIVE
City, State, Zip ALLIGATOR POINT FLORIDA 32346
Phone 478-461-4622

permit # 25507
Date Issued 6/27/2016
permit Fee \$95.00

Development RE ROOF
Location Lot, Blk, Subd LOT 3, BLOCK N, PENN POINT
Location Street Address 1532 ALLIGATOR DRIVE, ALLIGATOR POINT FLORIDA 32346
Estimated Value \$9,600.00 **ParcelID** 02-07S-02W-1043-000N-0030
General/Building/Residential Contractor Southland Rowe Roofing, Inc.

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	nail pattern inspection passed 7/5/16 sent pictures on 7/5/16 pictures are in permit file wcc
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	FINAL ROOFING INSPECTION REQUESTED 7/11/16 WCC
Elevation Certificate	
Certificate Of Occupancy	
Termite Certificat	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner CHARLOTTE SCHNEIDER
Address P.O. Box 613
City, State, Zip Carabelle, FL 32322
Phone _____

permit # 25525
Date Issued 7/6/2016
permit Fee \$175.00

Development 24' x 36' STORAGE BUILDING
Location Lot, Blk, Subd _____
Location Street Address 560 Wilderness Road, Eastpoint
Estimated Value \$25,920.00 **Parcel ID** 29-08S-06W-0000-0010-0600
General/Building/Residential Contractor OWNER

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation _____
Flood Plan Rough _____
Framing _____
Rough Plumbing _____
Rough Electrical _____
Rough Mechanical _____
Insulation _____
Drywall _____
Roofing _____
Mobile Home _____
Pool Steel _____
Pool Electrical _____
Pool Final _____
Misc Final _____

Electrical Final POWER POLE INSPECTION FOR DETACHED STORAGE BUILDING rea
Flood Plain Final _____
Final _____
Elevation Certificate _____ **Certificate Of Occupancy** _____ **Termite Certificat** _____



Monday, July 11, 2016

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 7/11/2016		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
1125 WEST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328	TEMP/PERM POWER	25054		CC	

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
 The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph #	Reason for Inspection:	Date:	Permit #	Name of Person Faxing:	Building Dept. Initials:
Address: 200 East Gorrie Drive St. George Island, FL 32328	Final Electric	7/8/2016	25529	Patrice Boddie	Amy

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:

The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.

Progress Energy's New Construction Department
PRIVATE Inspection Line (**Bldg Dept./Municipalities only**) 1-800-749-1677
New Construction Fax # 1-800-679-8004 or 1-407-804-3074
1150 Greenwood Blvd, Lake Mary, FL 32766

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320
 Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 7/11/2016		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
560 WILDERNESS ROAD EASTPOINT FLORIDA 32328	FINAL ELECTRICAL	25525		CC	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**