

DAILY INSPECTIONS

7/21/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25180	PHILLIP BACON	FINAL CO INSPECTION	P	F		
25278	TAMMY & RICHARD HARGETT	FINAL POOL INSPECTION		F		
25357	GEORGE & LINDA PLYMEL	INSULATION INSPECTION	P			

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner PHILLIP BACON
Address 3763 POWERS COURT
City, State, Zip CHATTANOOGA TN 37416
Phone 423-667-9052

permit # 25180
Date Issued 1/19/2016
permit Fee \$870.65

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 7, BLOCK 64, UNIT 5
Location Street Address 708 BUCK STREET ST GEORGE ISLAND FLORIDA 32328
Estimated Value \$250,000.00 **Parcel ID** 29-09S-06W-7315-0064-0070

General/Building/Residential Contractor Gary Ulrich Construction, Inc.
Electrical Contractor THE SIGHTS AND SOUNDS CO OF N FL INC **Electrical Supplemental Date** 4/8/2016
Plumbing Contractor Varner Plumbing, Inc. **Plumbing Supplemental Date** 3/11/2016
Mechanical Contractor Air Con of Wakulla LLC **Mechanical Supplemental Date** 3/3/2016
Roofing Contractor TRIPLE CROWN ROOFING, INC. **Roofing Supplemental Date** 4/5/2016

INSPECTIONS

Foundation	
Flood Plan Rough	MEETS BASE FLOOD ELEVATION. AMK 6/29/2016
Framing	INSPECTION REQUESTED 4/8/16 WCC PASSED INSPECTION 4/11/16 WCC
Rough Plumbing	INSPECTION REQUESTED 4/8/16 WCC PASSED INSPECTION 4/11/16 WCC
Rough Electrical	INSPECTION REQUESTED 4/8/16 WCC PASSED INSPECTION 4/11/16 WCC
Rough Mechanical	INSPECTION REQUESTED 4/8/16 WCC PASSED INSPECTION 4/11/16 WCC
Insulation	INSPECTION REQUESTED 4/15/16 WCC PASSED INSPECTION 4/18/16 WCC
Drywall	DRYWALL SCREW INSPECTION REQUESTED 4/27/2016 rea PASSED INSPECTION 4/28/16 WCC
Roofing	IN-PROGRESS ROOFING INSPECTION REQUESTED ON 4/5/2016 LEON NAULT: 813-833-7720 PASSED INSPECTION 4/5/2016 WCC
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



*C.O. Inspection
See next page -
rea*

ElectricalFinal

INSPECTION REQUESTED 5/3/16 WCC
PASSED INSPECTION, EMAILED DUKE 5/3/16 WCC

Flood Plain Final

MEETS BASE FLOOD ELEVATION. AMK 6/29/2016

Final

FINAL INSPECTION REQUESTED 7/20/2016
~~NEEDS POST-TERMITE TREATMENT~~ AND FINAL SEPTIC TANK APPROVAL BEFORE CO IS ISSUED. Rea

ElevationCertificate

Yes

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	TAMMY & RICHARD HARGETT	permit #	25278
Address	812 LAKE RIDGE DRIVE	Date Issued	2/25/2016
City, State, Zip	TALLAHASSEE FLORIDA 32312	permit Fee	\$265.00
Phone	636-485-9449		
Development	SWIMMING POOL INSTALLATION		
Location Lot, Blk, Subd	LOT 2 OF TRACT 22, EAST END		
Location Street Address	1620 East Gulf Beach Drive, St. George Island		
Estimated Value	\$43,000.00	Parcel ID	29-09S-06W-7317-0000-0222
General/Building/Residential Contractor	Cox Building Corporation		
Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	4/12/2016
Plumbing Contractor	NONE	Plumbing Supplemental Date	
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	NONE	Roofing Supplemental Date	

INSPECTIONS

Foundation	
Flood Plain Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	POOL STEEL AND PRESSURE INSPECTION REQUESTED 3/29/2016 re PASSED INSPECTION 3/30/16 WCC
Pool Electrical	POOL BONDING INSPECTION REQUESTED re Mike Cates: 850-528-0282 PASSED 4/26/2016
Pool Final	INSPECTION REQUESTED 7/21/2016 WCC
Misc Final	<p style="text-align: right;">✓ neo</p> <div style="border: 2px solid red; border-radius: 50%; padding: 10px; display: inline-block;"> <p style="color: red; font-weight: bold; font-size: 1.2em;">FAILED</p> <p style="color: red; font-weight: bold; font-size: 1.2em;">JUL 21 2016</p> <p style="color: red; font-weight: bold; font-size: 1.2em;">GARRY MILLENDER BUILDING OFFICIAL</p> </div>
Electrical Final	
Flood Plain Final	
Final	<p>Clearance between grade and the bottom of barrier shall be 2" when barrier is in sand 4" when on pool structure, there are some places that are 8"</p>

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner GEORGE & LINDA PLYMEL
Address PO BOX 2936
City, State, Zip MOULTRIE GEORGIA 31776
Phone 229-873-5901

permit # 25357
Date Issued 4/7/2016
permit Fee \$1,006.75

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 9, BLOCK A, UNIT 3
Location Street Address 764 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328
Estimated Value \$0.00 **Parcel ID** 29-09S-06W-7313-000A-0090

General/Building/Residential Contractor Galloway Construction, Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	6/14/2016
Mechanical Contractor	Gunn Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	6/21/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/22/2016

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	FRAMING INSPECTION REQUESTED ON 6/28/2016 RACHEL: 653-3505 PASSED INSPECTION 6/29/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Insulation	INSPECTION REQUESTED 7/19/16 FOR THURSDAY 7/21/2016 WCC
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	TEMP/PERM. POWER INSPECTION REQUESTED AFFIDAVIT ON FILE. 6/28/16 WCC PASSED INSPECTION 6/29/16 EMAILED DUKE 6/29/16 WCC

