

DAILY INSPECTIONS

7/27/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24119	GARY & JEAN ULRICH	DRYWALL INSPECTION	P			
24905	GLHJ, LLC	FOUNDATION INSPECTION	P			
25115	THOMAS & MOLLY MESCHER	FINAL ELECTRICAL	P		DUKE	
25487	GARY CERFUS	FINAL RETAINING WALL INSPECTION	P			
25561	STEVEN & DEBORAH CIARDULLO	ROUGH PLUMBING INSPECTION	P			
25571	FREDERICK BERTOLAET	FINAL ELECTRICAL	P		DUKE	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne GARY & JEAN ULRICH
Address PO BOX 972
City,State,Zip APALACHICOLA, FL 32329
Phone 850-653-2900

permit # 24119
DateIssued 8/11/2014
permitFee \$727.06

Development R-1 DWELLING & GARAGE
Location Lot, Blk, Subd LOT 6, BLK 45, CITY OF APALACHICOLA
LocationStreet Address 19-11TH STREET, CITY OF APALACHICOLA
Estimated Value \$164,120.00 **ParcelID** 01-09S-08W-8330-0045-0060

General/Building/Residential Contractor OWNER

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	Varner Plumbing , Inc.	Plumbing Supplemental Date	5/13/2015
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	12/22/2014
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	3/3/2015

INSPECTIONS

Foundation FOUNDATION INSPECTION FOR GARAGE REQUESTED ON 8/11/2014 Gary Uldrich: 566-2078
 PASSED 8/12/2014
 (PRE-TREAT FOR GARAGE ONLY RECEIVED 10/8/2014 rea)
 FOOTER INSPECTION ON DWELLING FOR MONDAY MORNING. 3/6/2015 rea PASSED 3/10/2015
 REQUEST SLAB INSPECTION 06/05/2015 FOR 06/09/2015 (MORNING) SO PASSED ON 06/08/2015 SO

Flood Plan Rough

Framing FRAMING INSPECTION REQUESTED ON 12/16/2015
 GARY ULRICH 850-566-2078 PASSED 1/5/2015

Rough Plumbing ROUGH PLUMBING INSPECTION REQUESTED 7/8/2016 rea PASSED 7/11/2016

Rough Electrical ROUGH ELECTRICAL INSPECTION REQUESTED 7/8/2016 rea PASSED 7/11/2016

Rough Mechanical ROUGH MECHANICAL INSPECTION REQUESTED 7/8/2016 rea PASSED 7/11/2016

Insulation CARRIAGE HOUSE- INSULATION INSPECTION REQUESTED ON 1/27/2015 Joel: 323-0818
 UPSTAIRS SPRAYED INSULATION
 DOWNSTAIRS FIBERGLASS BATTING PASSED
 INSULATION IN HOUSE REQUESTED 7/18/2016 rea
 PASSED INSPECTION 7/19/16 WCC

Drywall CARRIAGE HOUSE- DRYWALL SCREW INSPECTION REQUESTED ON 1/27/2015 Joel 323-0818
 PASSED 1/28/2015

Drywall DRYWALL INSPECTION FOR HOUSE REQUESTED 7/26/2016 rea

Roofing


Mobile Home

Pool Steel

Pool Electrical



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne GLHJ, LLC
Address P.O. BOX 33
City,State,Zip APALACHICOLA FLORIDA 32329
Phone 850-653-5744

permit # 24905
DateIssued 9/10/2015
permitFee \$661.00

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 1, TRACT 51
LocationStreet Address 1547 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328
Estimated Value \$129,640.00 **ParcelID** 29-09S-06W-7317-0000-0517

General/Building/Residential Contractor Galloway Construction, Inc.

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor KING'S PLUMBING **Plumbing Supplemental Date** ✓ 7/13/2016
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation	FOUNDATION INSPECTION REQUESTED 7/27/2016 rea PASSED 7/27/2016
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	
Flood Plain Final	
Final	



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner	THOMAS & MOLLY MESCHER	permit #	25115
Address	3001 WEST SHOLES DRIVE	Date Issued	12/11/2015
City, State, Zip	MEQUON, MI 53092	permit Fee	\$898.48
Phone	262-617-2252		
Development	R 1 DWELLING		
Location Lot, Blk, Subd	LOT 7, MANATEE BLUFFS		
Location Street Address	178 RIVER CHASE LANE APALACHICOLA FLORIDA 32320		
Estimated Value	\$300,000.00	ParcelID	27-08S-08W-1002-0000-0070
General/Building/Residential Contractor	1ST Choice Builders, Inc.		
Electrical Contractor	King's Electric, LLC	Electrical Supplemental Date	6/2/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	4/25/2016
Mechanical Contractor	Gunn Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	5/17/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	4/18/2016

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	ROUGH FRAMING INSPECTION REQUESTED 6/1/2016 rea PASSED INSPECTION 6/2/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED 6/1/2016 rea PASSED INSPECTION 6/2/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED 6/1/2016 rea PASSED INSPECTION 6/2/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 6/1/2016 rea PASSED INSPECTION 6/2/16 WCC
Insulation	INSULATION INSPECTION REQUESTED 6/7/2016 rea PASSED INSPECTION 6/8/2016 WCC
Drywall	DRYWALL SCREW INSPECTION REQUESTED 6/13/2016 PASSED INSPECTION 6/13/16 WCC
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	TEMPORARY-PERMANENT POWER AFFIDAVIT IN FILE PAID FEE INSPECTION REQUESTED 7/27/2016 rea



gate code
3300

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne GARY CERFUS

Address P.O Box 612

City,State,Zip Boca Raton, FL 333434

Phone

permit # 25487

DateIssued 6/7/2016

permitFee \$50.00

Development RETAINING WALL

Location Lot, Blk, Subd Lots 5 & 6, Breezy Point

LocationStreet Address 715 & 719 Mill Road, Carrabelle

Estimated Value \$1,000.00

ParcelID 14-07S-05W-1001-0050 & 14-07S-05W-1001-0000-00

General/Building/Residential Contractor OWNER

Electrical Contractor	NONE	Electrical Supplemental Date
Plumbing Contractor	NONE	Plumbing Supplemental Date
Mechanical Contractor	NONE	Mechanical Supplemental Date
Roofing Contractor	NONE	Roofing Supplemental Date

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	
Flood Plain Final	



Final INSPECTION REQUESTED 7/27/16 PLEASE CALL GARY BEFORE YOU GO SO HE CAN MEET YOU THERE AND OPEN THE GATE 262-689-1948 WCC

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	<input type="text" value="STEVEN & DEBORAH CIARDULLO"/>	permit #	<input type="text" value="25561"/>
Address	<input type="text" value="4900 CYPRESS GARDENS ROAD"/>	Date Issued	<input type="text" value="7/20/2016"/>
City, State, Zip	<input type="text" value="WINTERHAVEN FLORIDA 33884"/>	permit Fee	<input type="text" value="\$798.55"/>
Phone	<input type="text"/>		

Development

Location Lot, Blk, Subd

Location Street Address

Estimated Value **Parcel ID**

General/Building/Residential Contractor

Electrical Contractor **Electrical Supplemental Date**

Plumbing Contractor **Plumbing Supplemental Date**

Mechanical Contractor **Mechanical Supplemental Date**

Roofing Contractor **Roofing Supplemental Date**

INSPECTIONS

Foundation	<input type="text"/>				
Flood Plan Rough	<input type="text"/>				
Framing	<input type="text"/>				
Rough Plumbing	<input type="text" value="ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827"/>				
Rough Electrical	<input type="text"/>				
Rough Mechanical	<input type="text"/>				
Insulation	<input type="text"/>				
Drywall	<input type="text"/>				
Roofing	<input type="text"/>				
Mobile Home	<input type="text"/>				
Pool Steel	<input type="text"/>				
Pool Electrical	<input type="text"/>				
Pool Final	<input type="text"/>				
Misc Final	<input type="text"/>				
Electrical Final	<input type="text"/>				
Flood Plain Final	<input type="text"/>				
Final	<input type="text"/>				
Elevation Certificate	<input type="text"/>	Certificate Of Occupancy	<input type="text"/>	Termite Certificat	<input type="text"/>



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owne

Address

City,State,Zip

Phone

permit #

DateIssued

permitFee

Development

Location Lot, Blk, Subd

LocationStreet Address

Estimated Value **ParcelID**

General/Building/Residental Contractor

Electrical Contractor

Electrical Supplemental Date

Plumbing Contractor

Plumbing Supplemental Date

Mechanical Contractor

Mechanical Supplemental Date

Roofing Contractor

Roofing Supplemental Date

INSPECTIONS

Foundation	<input type="text"/>
Flood Plan Rough	<input type="text"/>
Framing	<input type="text"/>
Rough Plumbing	<input type="text"/>
Rough Electrical	<input type="text"/>
Rough Mechanical	<input type="text"/>
Insulation	<input type="text"/>
Drywall	<input type="text"/>
Roofing	<input type="text"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>



ElectricalFinal

Flood Plain Final

Final

ElevationCertificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, Florida 32320

Phone: 850-653-9783 Fax: 850-653-9799

Duke Energy - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783	Reason for Inspection:	Time & Date: 7/27/2016	Name of Person Faxing: Roxie Allen
Address:	Permit #	Notes:	Building Dept. Initials:
178 River Chase Lane Apalachicola	Final Electric	25115	rea

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
 The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Duke Energy at 1-800-700-8744.

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783	Reason for Inspection:	Permit #	Name of Person Faxing: Cruson	Name of Person Faxing: Cheyenne
Address: 311 NW AVENUE D, CITY OF CARRABELLE CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	25571	Notes:	Building Dept. Initials: CC

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved **FOR THE MUNICIPALITIES USE ONLY**. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.