

# DAILY INSPECTIONS

7/14/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24674	PAUL & BRENDA STANDISH	FOOTER INSPECTION	P			
25141	JOHNNIE BYRD	FRAMING ROUGH PLUM. ELEC. MECH	P			
25225	RICK & MAXIE THAISEN	FRAMING ROUGH PLUM. ELEC. MECH	P			
25340	EARL SOLOMON	TEMP/PERM POWER INSPECTION	P		DUKE	
25449	DANIEL OSTROWSKI	FINAL ROOFING INSPECTION	P			
25531	RUSSELL TURNER	FINAL ELECTRICAL INSPECITON	P		DUKE	

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** Paul & Brenda Standish  
**Address** 9808 Thunder Hill Trail  
**City, State, Zip** Tallahassee, FL 32312  
**Phone** 850-933-3047

**permit #** 24674  
**Date Issued** 5/12/2015  
**permit Fee** \$502.32

**Development** R-1 Dwelling  
**Location Lot, Blk, Subd** Lot 21, Gulf Terrace, Florida  
**Location Street Address** 2550 Gulf Terrace, Florida  
**Estimated Value** \$94,464.00  
**Parcel ID** 07-07S-03W-0000-0450-0000

**General/Building/Residential Contractor** OWNER

**Electrical Contractor** NONE  
**Plumbing Contractor** NONE  
**Mechanical Contractor** NONE  
**Roofing Contractor** NONE

**Electrical Supplemental Date**  
**Plumbing Supplemental Date**  
**Mechanical Supplemental Date**  
**Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	FOOTER INSPECTION REQUESTED 7/12/2016 rea	<p>Passed 7-14-16                  J.M.</p>			
<b>Flood Plan Rough</b>					
<b>Framing</b>					
<b>Rough Plumbing</b>					
<b>Rough Electrical</b>					
<b>Rough Mechanical</b>					
<b>Insulation</b>					
<b>Drywall</b>					
<b>Roofing</b>					
<b>Mobile Home</b>					
<b>Pool Steel</b>					
<b>Pool Electrical</b>					
<b>Pool Final</b>					
<b>Misc Final</b>					
<b>Electrical Final</b>					
<b>Flood Plain Final</b>					
<b>Final</b>					
<b>Elevation Certificate</b>	<input type="checkbox"/>		<b>Certificate Of Occupancy</b>	<input type="checkbox"/>	<b>Termite Certificat</b>

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** JOHNIE BYRD  
**Address** PO BOX 797  
**City, State, Zip** EASTPOINT, FL 32328  
**Phone** 850-570-6162

**permit #** 25141  
**Date Issued** 12/28/2015  
**permit Fee** \$1,091.67

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** TRACT 62, TARPON SHORES, UNIT 3

**Location Street Address** 334 EAST BAY DRIVE, EASTPOINT

**Estimated Value** \$260,572.50 **Parcel ID** 19-08S-06W-6400-0000-0620

**General/Building/Residential Contractor** Tony Poloronis & Sons Inc.

<b>Electrical Contractor</b>	OWNER	<b>Electrical Supplemental Date</b>	7/5/2016
<b>Plumbing Contractor</b>	K & J Plumbing Inc.	<b>Plumbing Supplemental Date</b>	7/13/2016
<b>Mechanical Contractor</b>	Gunn Heating & Air Conditioning, Inc.	<b>Mechanical Supplemental Date</b>	6/27/2016
<b>Roofing Contractor</b>	Bobby James Inc	<b>Roofing Supplemental Date</b>	5/3/2016

## INSPECTIONS

**Foundation** INSPECTION REQUESTED 4/6/16 WANTS TO POUR ON FRIDAY WCC  
 PASSED INSPECTION 4/11/16 WCC  
 BLOCKING INSPECTION REQUESTED 4/15/16 FOR MONDAY 4/18/16 THEY WANT TO POUR CONCRETE ON MONDAY OR TUESDAY WCC  
 PASSED INSPECTION 4/18/16 WCC

**Flood Plan Rough**

**Framing** ROUGH FRAMING INSPECTION REQUESTED 7/15/2016 rea

**Rough Plumbing** ROUGH PLUMBING INSPECTION REQUESTED 7/15/2016 rea

**Rough Electrical** ROUGH ELECTRICAL INSPECTION REQUESTED 7/15/2016 rea

**Rough Mechanical** ROUGH MECHANICAL INSPECTION REQUESTED 7/15/2016 rea

**Insulation**

**Drywall**

**Roofing**

**Mobile Home**

**Pool Steel**

**Pool Electrical**

**Pool Final**


**Misc Final**

**Electrical Final**

**Flood Plain Final**



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** RICK & MAXIE THAISEN  
**Address** PO BOX 626  
**City, State, Zip** EASTPOINT FLORIDA 32328  
**Phone**

**permit #** 25225  
**Date Issued** 2/4/2016  
**permit Fee** \$1,162.36

**Development** R1 DWELLING  
**Location Lot, Blk, Subd** LOT 14, BLOCK 24, SGI GULF BEACHES  
**Location Street Address** 616 WEST PINE AVENUE ST GEORGE ISLAND FLORIDA 32328  
**Estimated Value** \$330,000.00 **Parcel ID** 29-09S-06W-7311-024W-0140

**General/Building/Residential Contractor** SUBSTANTIAL STRUCTURES

<b>Electrical Contractor</b>	R. Gray & Associates, Inc.	<b>Electrical Supplemental Date</b>	7/5/2016
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	Gunn Heating & Air Conditioning, Inc.	<b>Mechanical Supplemental Date</b>	7/11/2016
<b>Roofing Contractor</b>	Teat's Construction, LLC	<b>Roofing Supplemental Date</b>	6/17/2016

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	PARTIAL FRAMING INSPECTION REQUESTED 7/12/16 WCC
<b>Rough Plumbing</b>	INSPECTION REQUESTED 7/12/16 WCC
<b>Rough Electrical</b>	INSPECTION REQUESTED 7/12/16 WCC
<b>Rough Mechanical</b>	INSPECTION REQUESTED 7/12/16 WCC
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	
<b>Flood Plain Final</b>	
<b>Final</b>	
<b>Elevation Certificate</b>	


**PASSED**  
 JUL 14  
 GARRY M.  
 BUILDING

**PASSED**  
 JUL 14 2016  
 GARRY MILLENDER  
 BUILDING OFFICIAL

**Certificate Of Occupancy**

**Termite Certificat**

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** EARL SOLOMON

**Address** 1812 Jean Avenue

**City, State, Zip** Tallahassee, Florida 32308

**Phone**

**permit #** 25340

**Date Issued** 3/30/2016

**permit Fee** \$1,028.50

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** Lot 3, Bay Pine Village

**Location Street Address** 1319 Curlew Way, St. George Island

**Estimated Value** \$0.00 **Parcel ID** 29-09S-06W-7324-0000-0030

**General/Building/Residential Contractor** Duncan Home Construction Inc.

<b>Electrical Contractor</b>	Cates Electrical Services, Inc.	<b>Electrical Supplemental Date</b>	5/18/2016
<b>Plumbing Contractor</b>	KING'S PLUMBING	<b>Plumbing Supplemental Date</b>	6/17/2016
<b>Mechanical Contractor</b>	Air Con of Wakulla LLC	<b>Mechanical Supplemental Date</b>	4/6/2016
<b>Roofing Contractor</b>	Bobby James Inc	<b>Roofing Supplemental Date</b>	6/7/2016

## INSPECTIONS

<b>Foundation</b>	Slab under house inspection requested 6/17/2016 re PASSED INSPECTION 5/18/16 WCC
<b>Flood Plan Rough</b>	
<b>Framing</b>	FRAMING/SHEATHING INSPECTION REQUESTED 5/4/2016 WCC PASSED INSPECTION 5/5/2016 WCC ROUGH FRAMING INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
<b>Rough Plumbing</b>	ROUGH PLUMBING INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
<b>Rough Electrical</b>	ROUGH ELECTRICAL INSPECTION READY WHEN YOU GO TO DO THE PLUMBING PASSED INSPECTION 6/16/16 WCC
<b>Rough Mechanical</b>	ROUGH MECHANICAL INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
<b>Insulation</b>	INSULATION INSPECTION REQUESTED ON 6/29/2016 DAVID DUNCAN: 370-6790 PASSED INSPECTION 6/29/16 WCC
<b>Drywall</b>	SHEETROCK/SCREW INSPECTION REQUESTED 7/1/2016 WCC PASSED INSPECTION 7/5/2016 WCC
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	



*Temporary - Permanent  
Power Inspection  
(Affidavit in file)*

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** DANIEL OSTROWSKI  
**Address** 8011 KNUTES ROAD  
**City,State,Zip** PITTSVILLE, WI 54466  
**Phone**

**permit #** 25449  
**DateIssued** 5/19/2016  
**permitFee** \$95.00

**Development** RE ROOF  
**Location Lot, Blk, Subd** LOT 5, BLOCK E, UNIT 2  
**LocationStreet Address** 1291 ANGUS MORRISON ROAD ALLIATOR POINT FLORIDA 32346  
**Estimated Value** \$9,100.00 **ParcelID** 06-07S-01W-1012-00E0-0050

**General/Building/Residential Contractor** BOB McKEITHEN & SONS, INC.

**Electrical Contractor** NONE  
**Plumbing Contractor** NONE  
**Mechanical Contractor** NONE  
**Roofing Contractor** NONE

**Electrical Supplemental Date**  
**Plumbing Supplemental Date**  
**Mechanical Supplemental Date**  
**Roofing Supplemental Date**

## INSPECTIONS

Foundation		
Flood Plan Rough		
Framing		
Rough Plumbing		
Rough Electrical		
Rough Mechanical		
Insulation		
Drywall		
Roofing	FINAL ROOFING INSPECTION REQUESTED 7/13/2016 WCC	
Mobile Home		
Pool Steel		
Pool Electrical		
Pool Final		
Misc Final		
ElectricalFinal		
Flood Plain Final		
Final		
ElevationCertificate	Certificate Of Occupancy	Termite Certificat



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner**

**Address**

**City, State, Zip**

**Phone**

**permit #**

**Date Issued**

**permit Fee**

**Development**

**Location Lot, Blk, Subd**

**Location Street Address**

**Estimated Value**  **Parcel ID**

**General/Building/Residential Contractor** R. Gray & Associates, Inc.

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	<input type="text"/>
<b>Flood Plan Rough</b>	<input type="text"/>
<b>Framing</b>	<input type="text"/>
<b>Rough Plumbing</b>	<input type="text"/>
<b>Rough Electrical</b>	<input type="text"/>
<b>Rough Mechanical</b>	<input type="text"/>
<b>Insulation</b>	<input type="text"/>
<b>Drywall</b>	<input type="text"/>
<b>Roofing</b>	<input type="text"/>
<b>Mobile Home</b>	<input type="text"/>
<b>Pool Steel</b>	<input type="text"/>
<b>Pool Electrical</b>	<input type="text"/>
<b>Pool Final</b>	<input type="text"/>
<b>Misc Final</b>	<input type="text"/>



**Electrical Final**

**Flood Plain Final**

**Final**

**Elevation Certificate**  **Certificate Of Occupancy**  **Termite Certificat**

**FRANKLIN COUNTY BUILDING DEPARTMENT**

34 Forbes Street, Suite 1, Apalachicola, FL 32320  
 Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

**Inspection Release Form**

Inspecting Authority/Ph # 850-653-9783		Date: 7/14/2016		Name of Person Faxing: <b>Cheyenne Cruson</b>	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
4042 st. teresa avenue st. teresa florida 32358	Electrical upgrade	25531		CC	
1319 curlew way st george island florida 32328	Temp/perm power	25340			

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:  
 **The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**



New Construction Fax # **1-800-679-8004** or **1-407-804-3074**  
1150 Greenwood Blvd, Lake Mary, FL 32766