


DAILY INSPECTIONS

8/18/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24815	ED & MEREDITH FISHBACK	FINAL ELEVATOR INSPECTION	P			
25083	GREG & ALEAH STEIN	FINAL CO INSPECTION	P		CONTRACTOR	
25576	ROBERT & SUZANNE FROMMELL	SLAB INSPECTION	P			
25607	DIRK B DU TOIT	FINAL ELECTRICAL	P		DUKE	
25608	JESUS QUINTERO	FOOTER INSPECTION	P			

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner ED & MEREDITH FISHBACK
Address 4573 BERKLEIE DRIVE
City, State, Zip TALLAHASSEE, FL
Phone 850-570-6422

permit # 24815
Date Issued 7/22/2015
permit Fee \$855.11

Development R-1 DWELLING

Location Lot, Blk, Subd LOT 43 SANDALWOOD, CITY OF CARRABELLE

Location Street Address 369 SANDALWOOD TRACE, CITY OF CARRABELLE

Estimated Value \$206,022.00 **Parcel ID** 20-07S-04W-1002-0000-0430

General/Building/Residential Contractor STERLING CUSTOM HOMES & DESIGN

Electrical Contractor	THE SIGHTS AND SOUNDS CO OF N FL INC	Electrical Supplemental Date	5/2/2016
Plumbing Contractor	Quality Plumbing of Tallahassee Inc.	Plumbing Supplemental Date	5/2/2016
Mechanical Contractor	Countywide Heating & Air, Inc.	Mechanical Supplemental Date	5/2/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	8/6/2015

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED ON 8/11/2015 PASSED 8/13/2015
 BEAM INSPECTION REQUESTED ON 9/14/2015
 Tim Bozeman: 850-251-9793
 PASSED 9/15/15 WCC

Flood Plan Rough

Framing SHEATHING & NAILING INSPECTION REQUESTED ON 12/10/2015
 CHAD OXENDINE: 850-591-1045
 PASSED INSPECTION 12/10/15 WCC
 ELEVATOR SHAFT FRAMING INSPECTION REQUESTED FOR THURSDAY re 2/24/16
 PASSED INSPECTION 2/25/16 WCC
 INSPECTION ON ELEVATOR SHAFT REQUESTED 3/10/16 WCC
 PASSED INSPECTION 3/10/16 WCC
 INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Plumbing INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Electrical INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Mechanical INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC

Insulation INSPECTION REQUESTED 4/29/16 WCC
 PASSED INSPECTION 5/3/16 WCC
 UNDER HOUSE INSULATION INSPECTION REQUESTED 8/17/2016 re

Drywall DRYWALL INSPECTION REQUESTED 5/5/2016 re
 PASSED INSPECTION 5/6/16 WCC

Roofing INSPECTION REQUESTED 4/13/16 WCC
 PASSED INSPECTION 4/15/16 WCC



Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final

ELEVATOR INSPECTION REQUESTED 8/17/2016 rea

ElectricalFinal

TEMPORARY-PERMANENT POWER INSPECTION REQUESTED FOR MONDAY 7/11/2016 rea
(needs to send temp-perm power affidavit in rea)
PASSED INSPECTION 7/11/16 WCC
AFFIDAVIT ON FILE, EMAILED DUKE 7/12/16 WCC

Flood Plain Final


Final

ElevationCertificate

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner ROBERT & SUZANNE FROMMELL
Address 230 SALEM SALEM CHURCH ROAD
City, State, Zip MIDLAND, PA 15059
Phone

permit # 25576
Date Issued 7/29/2016
permit Fee \$627.69

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 34 WHISPERING PINES
Location Street Address 727 TIMBER RIDGE COURT, EASTPOINT
Estimated Value \$149,500.00 **Parcel ID** 29-08S-06W-1002-0000-0340
General/Building/Residential Contractor Big Fish Construction LLC

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor Emerald Coast Plumbing **Plumbing Supplemental Date** 8/8/2016
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation SLAB INSPECTION REQUESTED 8/17/16. WANTS TO POUR ON MONDAY 8/22/16 WCC

Flood Plan Rough

Framing

Rough Plumbing INSPECTION REQUESTED 8/8/16 SENDING PICTURES WCC
 PASSED INSPECTION PICTURES ARE IN FILE. 8/8/16 WCC

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final


Electrical Final

Flood Plain Final

Final



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner DIRK B DU TOIT
Address 2075 Lake Shore Landing
City, State, Zip Alpharetta, GA 30005
Phone

permit # 25607
Date Issued 8/15/2016
permit Fee \$50.00

Development ELECTRICAL UPGRADE

THURSDAY

Location Lot, Blk, Subd Lot 2, Block A, Unit 2, St. George Island

Location Street Address 608 East Gorrie Drive, St. George Island

Estimated Value \$0.00

Parcel ID 29-09S-06W-7312-000A-0020

General/Building/Residential Contractor Cates Electrical Services, Inc.

Electrical Contractor NONE
Plumbing Contractor NONE
Mechanical Contractor NONE
Roofing Contractor NONE

Electrical Supplemental Date
Plumbing Supplemental Date
Mechanical Supplemental Date
Roofing Supplemental Date

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



Electrical Final ELECTRICAL INSPECTION REQUESTED FOR THURSDAY 8/15/2016 rea

Flood Plain Final

Final

Elevation Certificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne JESUS QUINTERO/ EL JALISCO REST.
Address 105 US HIGHWAY 98
City,State,Zip EASTPOINT FLORIDA 32328
Phone

permit # 25608
DateIssued 8/16/2016
permitFee \$70.00

Development SIGN
Location Lot, Blk, Subd BLOCK 1, LOT 4, DAVID BROWN ESTATES
LocationStreet Address 260 HIGHWAY 98 EASTPOINT FLORIDA 32328
Estimated Value \$5,000.00 **ParcelID** 31-08S-06W-6290-0001-0040

General/Building/Residential Contractor HILIGHT ELECTRONIC DISPLAYS INC.

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED 8/18/2016 rea

Flood Plan Rough

Framing

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final


Misc Final

ElectricalFinal

Flood Plain Final

Final

ElevationCertificate **Certificate Of Occupancy** **Termite Certificat**



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne

Address

City,State,Zip

Phone

permit #

DateIssued

permitFee

Development R-1 DWELLING

Location Lot, Blk, Subd

LocationStreet Address



Estimated Value \$260,392.45 **ParcelID**

General/Building/Residential Contractor Galloway Construction, Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/26/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	1/13/2016
Mechanical Contractor	Gunn Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	3/17/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	3/11/2016

INSPECTIONS

Foundation	<input type="text"/>
Flood Plan Rough	<input type="text"/>
Framing	FRAMING INSPECTION REQUESTED 3/8/2016 rea PASSED INSPECTION 3/9/16 WCC ROUGH FRAMING INSPECTION REQUESTED 4/7/16 FOR TUESDAY 4/12/16 WCC PASSED INSPECTION 4/13/16
Rough Plumbing	INSPECTION REQUESTED 4/7/16 FOR TUESDAY 4/12/16 WCC PASSED INSPECTION 4/13/16 WCC
Rough Electrical	INSPECTION REQUESTED 4/7/16 FOR TUESDAY 4/12/16 WCC PASSED INSPECTION 4/13/16 WCC
Rough Mechanical	INSPECTION REQUESTED 4/7/16 FOR TUESDAY 4/12/16 WCC PASSED INSPECTION 4/13/16 WCC
Insulation	INSPECTION REQUESTED 5/31/2016 rea PASSED INSPECTION 5/31/2016 WCC
Drywall	INSPECTIONS REQUESTED 5/31/2016 rea PASSED INSPECTION 5/31/2016 WCC
Roofing	INSPECTION REQUESTED 4/7/16 FOR TUESDAY 4/12/16 WCC PASSED INSPECTION 4/13/16 WCC
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>



ElectricalFinal

TEMPORARY-PERMANENT POWER AFFIDAVIT
5/25/2016 rea fee paid
PASSED INSPECTION, EMAILED DUKE 5/26/16 WCC

Flood Plain Final

Final

NEEDS FINAL EL CERTIFICATE, FINAL TERMITE TREAT & FINAL SEPTIC APPROVAL BEFORE CO IS ISSUED. Rea 8/10/2016

ElevationCertificate

Yes

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320
 Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 08/18/2016		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
608 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328	FINAL ELECTRICAL	25607	ELECTRICAL UPGRADE	CC	

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
 The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.