

DAILY INSPECTIONS

8/15/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24798	WILLIAM & NANCY LANDIS	FINAL POOL INSPECTION	P			
25041	JAMES FOOS	FINAL WINDOW INSPECTION	P			
25161	STEVEN SCANLAN	INSULATION INSPECTION	P			
25465	RAY SOLOMON	FINAL SIDING INSPECTION	P			
25466	GEORGE PLYMEL	POOL ELECTRICAL INSPECTION	P			
25111	DANNY DEMERSSEMAN	ROUGH ELECTRICAL INSPECTION	P			
25115	THOMAS & HOLLY MESCHER	CO INSPECTION	P			
25212	CHARLES HUNTER	FRAMING INSPECTION	P			
25212	CHARLES HUNTER	ROUGH PLUMB. ELEC. MECH	P			
25357	GEORGE PLYMEL	DRYWALL & ROOFING INSPECTION	P			
25488	JEREMY & AMY BANNING	SHEATHING INSPECTION	P			
25561	STVEN CIARDULLO	TUB SET INSPECTION	P			
25561	STEVEN CIARDULLO	FRAMING & ROOFING INSPECTION	P			
25589	ALEXANDER COSLOW	FOUNDATION INSPECTION	P			
25597	TIMOTHY BUTLER	FINAL MOBILE HOME INSPECTION	P			DUKE ENERGY
25600	ERIC CAUSEY	ELECTRICAL (POLE LOCATION)	P			DUKE ENERGY

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner William and Nancy Landis
Address P. O. Box 5209
City, State, Zip Valdosta, Georgia 31603
Phone

permit # 24798
Date Issued 7/10/2015
permit Fee \$210.00

Development POOL INSTALLATION

Location Lot, Blk, Subd Lot 3 & 4 Heron Bay Village

Location Street Address 2115 Blue Heron Trail, St. George Island

Estimated Value \$32,336.00 **Parcel ID** 29-09S-06W-7339-0000-0040

General/Building/Residential Contractor Cox Building Corporation

Electrical Contractor Cates Electrical Services, Inc. **Electrical Supplemental Date** 1/11/2016

Plumbing Contractor NONE **Plumbing Supplemental Date**

Mechanical Contractor NONE **Mechanical Supplemental Date**

Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	POOL STEEL & PIPE PRESSURE INSPECTION REQUESTED ON 12/17/2015 TRACY: 850-234-7800 FRIDAY PLEASE 12/18/2015 PASSED INSPECTION 12/18/15 WCC
Pool Electrical	INSPECTION REQUESTED 1/26/2016 rea PASSED INSPECTION 1/27/16 WCC
Pool Final	INSPECTION REQUESTED 8/10/2016 WCC
Misc Final	
Electrical Final	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner FOOS JAMES FRANCIS & SUZANNE A
Address 3509 KILKENNY DRIVE EAST
City, State, Zip TALLAHASSEE FLORIDA 32309
Phone

permit # 25041
Date Issued 11/5/2015
permit Fee \$95.00

Development WINDOW REPLACEMENT

Location Lot, Blk, Subd THREE HUNDRED OCEAN MILE, PHASE 1 BLDG B LOT 1

Location Street Address 1760 300 OCEAN MILE UNIT B 1 ST. GEORGE ISLAND FLORIDA 32328

Estimated Value \$9,020.00 **Parcel ID** 29-09S-06W-7341-000B-0010

General/Building/Residential Contractor R. W. Thomas Construction, Inc.

Electrical Contractor NONE

Electrical Supplemental Date

Plumbing Contractor NONE

Plumbing Supplemental Date

Mechanical Contractor NONE

Mechanical Supplemental Date

Roofing Contractor NONE

Roofing Supplemental Date

INSPECTIONS

- Foundation**
- Flood Plan Rough**
- Framing**
- Rough Plumbing**
- Rough Electrical**
- Rough Mechanical**
- Insulation**
- Drywall**
- Roofing**
- Mobile Home**
- Pool Steel**
- Pool Electrical**
- Pool Final**
- Misc Final**
- Electrical Final**
- Flood Plain Final**

Final final window inspection requested 8/12/16 wcc

Elevation Certificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	STEVEN SCANLAN	permit #	25161
Address	1237 GATLIN CREEK ROAD	Date Issued	1/7/2016
City, State, Zip	THOMASVILLE GA 31757	permit Fee	\$1,270.02
Phone	229-226-2244		

Development R-1 DWELLING

Location Lot, Blk, Subd LOT 5, BLOCK 12 EAST, SGI GULF BEACHES

Location Street Address 333 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA

Estimated Value \$420,000.00 **ParcelID** 29-09S-06W-7310-012E-0050

General/Building/Residential Contractor Greg Prickett Builders, LLC

Electrical Contractor	Scott & Cindy's Services, Inc.	Electrical Supplemental Date	6/14/2016
Plumbing Contractor	Varner Plumbing, Inc.	Plumbing Supplemental Date	5/26/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	5/11/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	4/27/2016

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	INSPECTION REQUESTED 5/24/16 WCC PASSED INSPECTION 5/24/16 WCC
Rough Plumbing	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Rough Electrical	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Rough Mechanical	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Insulation	INSPECTION REQUESTED 8/11/2016 WCC
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner E RAY SOLOMON
Address P.O. Box 123
City, State, Zip St. George Island, FL 32328
Phone

permit # 25465
Date Issued 5/25/2016
permit Fee \$110.00

Development HARDI SIDING REPLACEMENT

Location Lot, Blk, Subd Lot 35, Turtle Beach, St. George Island

Location Street Address 1716 Lilac Lane, St. George Island

Estimated Value \$13,000.00 **Parcel ID** 29-09S-06W-7325-0000-0350

General/Building/Residential Contractor Five Star Home Repair & Improvements

Electrical Contractor NONE

Electrical Supplemental Date

Plumbing Contractor NONE

Plumbing Supplemental Date

Mechanical Contractor NONE

Mechanical Supplemental Date

Roofing Contractor NONE

Roofing Supplemental Date

INSPECTIONS

Foundation

Flood Plan Rough

Framing

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final COURTESY INSPECTION FOR SIDING ONLY. SIDING WAS THE ONLY PERMITTED ITEM.

**SIDING NEEDS TO BE FACE NAIL WITH FINISHING NAILS WHERE NEEDED AND JOINTS NEED TO BE 1/2 TO 1/4 INCH APART. 6/23/16 WCC
 INSPECTION REQUESTED 7/15/16 WCC



Electrical Final

Flood Plain Final

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner GEORGE PLYMEL
Address 315 15TH STREET SE
City, State, Zip MOULTRIE GEORGIA 31768
Phone

permit # 25466
Date Issued 5/25/2016
permit Fee \$240.00

Development SWIMMING POOL

Location Lot, Blk, Subd UNIT 3, BLOCK A, LOT 9

Location Street Address 764 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32322

Estimated Value \$0.00 **ParcelID** 29-09S-06W-7313-000A-0090

General/Building/Residential Contractor Cox Building Corporation

Electrical Contractor Cates Electrical Services, Inc. **Electrical Supplemental Date** 8/2/2016
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS



Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	POOL STEEL & PRESSURE INSPECTION REQUESTED 7/8/16 FOR MONDAY 7/11/16 WCC PASSED 7/11/2016
Pool Electrical	INSPECTION REQUESTED 8/8/16 WCC
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	DANNY & SAMANTHA DEMERSSEMAN	permit #	25111
Address	3844 KINDERLOU FOREST	Date Issued	12/9/2015
City, State, Zip	VALDOSTA GEORGIA 31601	permit Fee	\$2,313.65
Phone	229-561-3844		

Development R-1 DWELLING

Location Lot, Blk, Subd LOT 40, TURTLE EACH VILLAGE

Location Street Address 1736 LILAC LANE ST GEORGE ISLAND FLORIDA 32328

Estimated Value \$691,785.00 **Parcel ID** 29-09S-06W-7325-0000-0400

General/Building/Residential Contractor Fann Construction, LLC


Electrical Contractor	Alternative Electric Co., LLC	Electrical Supplemental Date	5/24/2016
Plumbing Contractor	Five Star Plumbing Big Bend, Inc.	Plumbing Supplemental Date	6/28/2016
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/7/2016

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED 1/22/2016 re Elliott Fann: 229-244-5335 PASSED INSPECTION 1/25/16 WCC
Flood Plan Rough	
Framing	Copy of UC ELC in file 12/22/15 re
Rough Plumbing	
Rough Electrical	INSPECTION REQUESTED 8/9/16 WCC
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne THOMAS & MOLLY MESCHER
Address 3001 WEST SHOLES DRIVE
City,State,Zip MEQUON, MI 53092
Phone 262-617-2252

permit # 25115
DateIssued 12/11/2015
permitFee \$898.48

Monday 8/15/2016 if possible - re

Development R 1 DWELLING
Location Lot, Blk, Subd LOT 7, MANATEE BLUFFS
LocationStreet Address 178 RIVER CHASE LANE APALACHICOLA FLORIDA 32320
Estimated Value \$300,000.00 **ParcelID** 27-08S-08W-1002-0000-0070
General/Building/Residential Contractor 1ST Choice Builders, Inc.

Electrical Contractor King's Electric, LLC **Electrical Supplemental Date** 6/2/2016
Plumbing Contractor KING'S PLUMBING **Plumbing Supplemental Date** 4/25/2016
Mechanical Contractor Gunn Heating & Air Conditioning, Inc. **Mechanical Supplemental Date** 5/17/2016
Roofing Contractor Bobby James Inc **Roofing Supplemental Date** 4/18/2016

INSPECTIONS

Foundation	
Flood Plan Rough	MEETS BASE FLOOD ELEVATION. AMK 8/3/2016
Framing	ROUGH FRAMING INSPECTION REQUESTED 6/1/2016 re PASSED INSPECTION 6/2/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED 6/1/2016 re PASSED INSPECTION 6/2/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED 6/1/2016 re PASSED INSPECITON 6/2/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 6/1/2016 re PASSED INSPECTION 6/2/16 WCC
Insulation	INSULATION INSPECTION REQUESTED 6/7/2016 re PASSED INSPECTION 6/8/2016 WCC
Drywall	DRYWALL SCREW INSPECTION REQUESTED 6/13/2016 PASSED INSPECTION 6/13/16 WCC
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	TEMPORARY-PERMANENT POWER AFFIDAVIT IN FILE PAID FEE INSPECTION REQUESTED 7/27/2016 re



C.O. Inspection
re
C.O. Issued

PASSED 7/27/2016

Flood Plain Final

MEETS BASE FLOOD ELEVATION, AMK 8/3/2016

Final

(gate code 3320)

CO INSPECTION REQUESTED FOR MONDAY 8/15/2016 rea

Elevation Certificate

Yes

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner: CHARLES HUNTER
 Address: 2137 EAST 9TH STREET
 City, State, Zip: LYNN, HAVEN, FL 32444
 Phone: 850-265-8029

permit #: 25212
 Date Issued: 1/29/2016
 permit Fee: \$1,918.22

** For 8/15/2016*

Development: R-1 DWELLING

Location Lot, Blk, Subd: METES & BOUNDS

Location Street Address: 2526 EAST HIGHWAY 98, CARRABELLE


Estimated Value: \$497,043.00 Parcel ID: 12-07S-04W-0000-0050-0010

General/Building/Residential Contractor: SALTY DOG CONSTRUCTION

Electrical Contractor: NONE	Electrical Supplemental Date:
Plumbing Contractor: Five Star Plumbing Big Bend, Inc.	Plumbing Supplemental Date: 7/20/2016
Mechanical Contractor: A & W Services, LLC	Mechanical Supplemental Date: 7/12/2016
Roofing Contractor: Streamline Roofing & Construction, Inc.	Roofing Supplemental Date: 6/13/2016

INSPECTIONS

Foundation	CONCRETE UNDER ELEVATOR SHAFT INSPECTION REQUESTED 4/11/2016 rea PASSED INSPECTION 4/12/16 WCC
Flood Plan Rough	
Framing	ROUGH FRAMING INSPECTION REQUESTED 8/9/2016
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED 8/9/2016 <i>528-1542</i>
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED 8/9/2016
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 8/9/2016 rea
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	GEORGE & LINDA PLYMEL	permit #	25357
Address	PO BOX 2936	Date Issued	4/7/2016
City, State, Zip	MOULTRIE GEORGIA 31776	permit Fee	\$1,006.75
Phone	229-873-5901		
Development	R-1 DWELLING		
Location Lot, Blk, Subd	LOT 9, BLOCK A, UNIT 3		
Location Street Address	764 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328		
Estimated Value	\$0.00	Parcel ID	29-09S-06W-7313-000A-0090
General/Building/Residential Contractor	Galloway Construction, Inc.		
Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	6/14/2016
Mechanical Contractor	Gunn Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	6/21/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/22/2016

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	FRAMING INSPECTION REQUESTED ON 6/28/2016 RACHEL: 653-3505 PASSED INSPECTION 6/29/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED ON 6/28/2016 PASSED INSPECTION 6/29/16 WCC
Insulation	INSPECTION REQUESTED 7/19/16 FOR THURSDAY 7/21/2016 WCC PASSED 7/21/2016
Drywall	inspection requested 8/11/2016 wcc
Roofing	INSPECTION REQUESTED 8/11/2016 WCC
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	TEMP/PERM. POWER INSPECTION REQUESTED AFFIDAVIT ON FILE. 6/28/16 WCC PASSED INSPECTION 6/29/16 EMAILED DUKE 6/29/16 WCC



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner JEREMY & AMY BANNING
Address 5061 Pimlico Dr.
City, State, Zip Tallahassee, Florida
Phone 850-559-1748

permit # 25488
Date Issued 6/9/2016
permit Fee \$620.97

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 138, Summer Camp

Location Street Address 3425 Fire Fly Circle, Summer Camp

Estimated Value \$127,834.00 **Parcel ID** 35-06S-03W-100B-0000-1380

General/Building/Residential Contractor PITMAN'S CUSTOM CONSTRUCTION LL

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor NONE **Plumbing Supplemental Date**
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED 6/20/2016 rea
 PASSED INSPECTION 6/22/16 WCC

Flood Plan Rough

Framing NEED NOC FROM BANK BEFORE INSPECTIONS rea

SHEATHING INSPECTION REQUESTED 8/15/2016 rea
 (*email results to pagepitman@gmail.com)

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final

Electrical Final Temporary-Permanent Affidavit in file - paid with permit rea

Flood Plain Final



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner	STEVEN & DEBORAH CIARDULLO	permit #	25561
Address	4900 CYPRESS GARDENS ROAD	Date Issued	7/20/2016
City, State, Zip	WINTERHAVEN FLORIDA 33884	permit Fee	\$798.55
Phone			

Development R1 DWELLING

Location Lot, Blk, Subd LOT 1, BLOCK 10, ST. JAMES BAY

Location Street Address 102 EGRET COURT ST. TERESA FLORIDA 32358

Estimated Value \$250,000.00 **Parcel ID** 05-07S-03W-1000-0000-0010

General/Building/Residential Contractor FOUNDATION HOMES


Electrical Contractor	NONE	Electrical Supplemental Date	
Plumbing Contractor	ROBERT WEST JR PLUMBING, INC.	Plumbing Supplemental Date	7/26/2016
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	NONE	Roofing Supplemental Date	

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED ON 7/29/2016 TIM WASHINGTON- FOUNDATION HOMES 850-510-9405 SLAB INSPECTION REQUESTED 8/1/16 WCC PASSED INSPECTION 8/1/2016 WCC
Flood Plan Rough	
Framing	FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827 PASSED INSPECTION 7/27/16 WCC TUB SET INSPECTION REQUESTED 8/15/16 WCC
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne STEVEN & DEBORAH CIARDULLO
Address 4900 CYPRESS GARDENS ROAD
City,State,Zip WINTERHAVEN FLORIDA 33884
Phone

permit # 25561
DateIssued 7/20/2016
permitFee \$798.55

Development R1 DWELLING
Location Lot, Blk, Subd LOT 1, BLOCK 10, ST. JAMES BAY
LocationStreet Address 102 EGRET COURT ST. TERESA FLORIDA 32358
Estimated Value \$250,000.00 **ParcelID** 05-07S-03W-1000-0000-0010

General/Building/Residential Contractor FOUNDATION HOMES

Electrical Contractor NONE **Electrical Supplemental Date**
Plumbing Contractor ROBERT WEST JR PLUMBING, INC. **Plumbing Supplemental Date** 7/26/2016
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED ON 7/29/2016 TIM WASHINGTON- FOUNDATION HOMES 850-510-9405 SLAB INSPECTION REQUESTED 8/1/16 WCC PASSED INSPECTION 8/1/2016 WCC
Flood Plan Rough	
Framing	FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827 PASSED INSPECTION 7/27/16 WCC
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner ALEXANDER & BRIDGETTE COSLOW
Address 235 NORTH BAYSHORE DRIVE
City, State, Zip EASTPOINT, FL 32328
Phone 850-227-8711

permit # 25589
Date Issued 8/3/2016
permit Fee \$742.14

Development R-1 DWELLING

Location Lot, Blk, Subd [Empty]

Location Street Address 235 NORTH BAYSHORE DRIVE, EASTPOINT

Estimated Value \$124,275.00 **Parcel ID** 24-08S-07W-0000-0010-0010

General/Building/Residential Contractor 1ST Choice Builders, Inc.

Electrical Contractor NONE
Plumbing Contractor NONE
Mechanical Contractor NONE
Roofing Contractor NONE

Electrical Supplemental Date
Plumbing Supplemental Date
Mechanical Supplemental Date
Roofing Supplemental Date

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED 8/15/20/16 rea
Flood Plan Rough	[Empty]
Framing	[Empty]
Rough Plumbing	[Empty]
Rough Electrical	[Empty]
Rough Mechanical	[Empty]
Insulation	[Empty]
Drywall	[Empty]
Roofing	[Empty]
Mobile Home	[Empty]
Pool Steel	[Empty]
Pool Electrical	[Empty]
Pool Final	[Empty]
Misc Final	[Empty]
Electrical Final	[Empty]
Flood Plain Final	[Empty]
Final	[Empty]
Elevation Certificate	[Empty]
Certificate Of Occupancy	[Empty]
Termite Certificat	[Empty]

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner TIMOTHY BUTLER
Address PO BOX 408
City, State, Zip EASTPOINT FLORIDA 32328
Phone 850-899-2982

permit # 25597
Date Issued 8/9/2016
permit Fee \$75.00

Development SINGLE WIDE

Location Lot, Blk, Subd [Redacted]

Location Street Address 479 TIP TUCKER ROAD EASTPOINT FLORIDA 32328

Estimated Value \$0.00 **Parcel ID** 30-08S-06W-0000-0010-0560

General/Building/Residential Contractor NONE

Electrical Contractor NONE
Plumbing Contractor NONE
Mechanical Contractor NONE
Roofing Contractor NONE

Electrical Supplemental Date
Plumbing Supplemental Date
Mechanical Supplemental Date
Roofing Supplemental Date

INSPECTIONS

Foundation [Redacted]
Flood Plan Rough [Redacted]
Framing [Redacted]
Rough Plumbing [Redacted]
Rough Electrical [Redacted]
Rough Mechanical [Redacted]
Insulation [Redacted]
Drywall [Redacted]
Roofing [Redacted]



Mobile Home FINAL INSPECTION REQUESTED 8/9/2016 WCC

emailed Duke 8/15/16.
(WC)

Pool Steel [Redacted]
Pool Electrical [Redacted]
Pool Final [Redacted]
Misc Final [Redacted]
Electrical Final [Redacted]
Flood Plain Final [Redacted]
Final [Redacted]

Elevation Certificate [Redacted] **Certificate Of Occupancy** [Redacted] **Termite Certificate** [Redacted]

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner ERIC CAUSEY
Address 901 TALLAHASSEE STREET
City, State, Zip CARRABELLE FLORIDA 32322
Phone

permit # 25600
Date Issued 8/10/2016
permit Fee \$50.00

Development POWER POLE/DEMO.
Location Lot, Blk, Subd BLOCK 10 BL 194 LOTS 1-2 KEOUGHS SECOND ADD.
Location Street Address 901 TALLAHASSEE STREET CARRABELLE FLORIDA 32322
Estimated Value \$0.00 **Parcel ID** 20-07S-04W-4212-0010-0010

General/Building/Residential Contractor OWNER

Electrical Contractor NONE
Plumbing Contractor NONE
Mechanical Contractor NONE
Roofing Contractor NONE

Electrical Supplemental Date
Plumbing Supplemental Date
Mechanical Supplemental Date
Roofing Supplemental Date

INSPECTIONS

- Foundation
- Flood Plan Rough
- Framing
- Rough Plumbing
- Rough Electrical
- Rough Mechanical
- Insulation
- Drywall
- Roofing
- Mobile Home
- Pool Steel
- Pool Electrical
- Pool Final
- Misc Final



ASAP!

Electrical Final GO OUT AND TELL ERIC WHERE TO PUT THE NEW POLE. EXISTING POLE WAS ATTACHED TO HOUSE. 8/10/16 WCC

Flood Plain Final
Final

ERIC. 697.3200 call before you GO!

Elevation Certificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 8/15/16		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
479 TIP TUCKER ROAD EASTPOINT FLORIDA 32328	FINAL MOBILE HOME INSPECTION	25597		CC	
901 TALLAHASSEE STREET CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	25600	HAD A HOUSE FIRE. RELOCATED THE POLE.		

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
 The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.