

DAILY INSPECTIONS

8/24/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25426	WILLIAM & VALERIE WILLIAMS	TEMP/PERM POWER INSPECTION	P			
25427	MARC INGLESE	FRAMING, & ROOFING	P		NEED AFFIDAVIT	
25427	MARK INGLESE	ROUGH PLUMB. ELEC. MECH	P			

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne WILLIAM & VALERIE WILLIAMS
Address 238 Brandon Hollow Road
City,State,Zip Lynchburg, TN 37352
Phone

permit # 25426
DateIssued 5/11/2016
permitFee \$778.84

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 8, Block 22, Unit 1 East, St. George Island

LocationStreet Address 556 East Bayshore Drive, St. George Island

Estimated Value \$167,040.00 **ParcelID** 29-09S-06W-7310-022E-0080

General/Building/Residential Contractor Gary Ulrich Construction, Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	Five Star Plumbing Big Bend, Inc.	Plumbing Supplemental Date	6/28/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	6/29/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/22/2016

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED 6/13/16 FOR 6/14/16 WCC PASSED 6/14/2016
Flood Plan Rough	
Framing	WALL NAILING INSPECTION REQUESTED 6/2/2016 (Meets BFE) PASSED INSPECTION 6/3/16 WCC FRAMING INSPECTION REQUESTED 6/29/16 WCC passed 6/30/2016 wcc
Rough Plumbing	INSPECTION REQUESTED 6/29/16 WCC passed 6/30/2016 wcc
Rough Electrical	INSPECTION REQUESTED 6/29/16 WCC passed 6/30/2016 wcc
Rough Mechanical	INSPECTION REQUESTED 6/29/16 WCC passed 6/30/2016 wcc
Insulation	INSPECTION REQUESTED 7/18/16 WCC PASSED INSPECTION 7/18/16 WCC
Drywall	DRYWALL INSPECTION REQUESTED FOR MONDAY 7/25/2016 rea PASSED INSPECTION 7/22/2016
Roofing	ROOF NAILING INSPECTION REQUESTED 6/2/2016 rea PASSED INSPECTION 6/3/16 WCC
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



ElectricalFinal	INSPECTION REQUESTED 8/24/16 WCC				
Flood Plain Final					
Final					
ElevationCertificate	Yes	Certificate Of Occupancy		Termite Certificat	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne MARC INGLESE
Address 4617 Whitetail Pass
City,State,Zip Tallahassee, FL 32309
Phone _____

permit # 25427
DateIssued 5/11/2016
permitFee \$1,362.38

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 3, Mariner's Harbor, St. George Island

LocationStreet Address 1641 Wayfarer Court, St. George Island

Estimated Value \$318,806.00 **ParcelID** 29-09S-06W-7352-0000-0030

General/Building/Residential Contractor Gary Ulrich Construction, Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/27/2016
Plumbing Contractor	Varner Plumbing, Inc.	Plumbing Supplemental Date	8/17/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	7/28/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	7/25/2016

INSPECTIONS

Foundation SLAB INSPECTION REQUESTED 6/29/16 FOR JULY 5 2016 WCC PASSED 7/6/2016

Flood Plan Rough _____

Framing SHEATHING INSPECTION REQUESTED 7/6/2016 rea
 PASSED 7/6/2016
 ROUGH FRAMING INSPECTION REQUESTED 8/22/2016 rea

Rough Plumbing ROUGH PLUMBING INSPECTION REQUESTED 8/23/2016 rea

Rough Electrical ROUGH ELECTRICAL INSPECTION REQUESTED 8/23/2016 rea

Rough Mechanical ROUGH MECHANICAL INSPECTION REQUESTED 8/23/2016 rea

Insulation _____

Drywall _____

Roofing SHEATHING INSPECTION REQUESTED 7/6/2016 rea
 PASSED 7/6/2016
 ROOFING INSPECTION REQUESTED 8/23/2016 rea

Mobile Home _____

Pool Steel _____

Pool Electrical _____

Pool Final _____

Misc Final _____

ElectricalFinal _____

Flood Plain Final _____

35-14

