

# DAILY INSPECTIONS

9/14/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25478	FISHERMAN'S CHOICE	FINAL POLE BARN ENCLOSURE	P			
25218	DAN & MARSHA NARZINSKI	FINAL CO INSPECTION	P			
25561	STEVEN & DEBORAH CIARDULLO	INSULATION INSPECTION	P			
25562	JAMIE & ALLEN MILLENDER	NAILING (FRAMING) INSPECTION	P			
25566	SCOTT SOMERO	POOL GROUNDING INSPECTION	P			
25611	EDWIN & STEPHANIE CASH	FOOTER INSPECTION	P			
25616	NITA MASSEY	FINAL RAMP INSPECTION	P			
25645	BEST EVER, LLC	FINAL ELECTRICAL	P		DUKE	
25646	LIVING WATERS CHURCH	POLE INSPECTION (POLE BARN)	P			

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** FISHERMAN'S CHOICE- C. REX PENNYCUFF  
**Address** PO BOX 274  
**City, State, Zip** EASTPOINT, FL 32328  
**Phone** 850-670-8808/850-653-765

**permit #** 25478  
**Date Issued** 6/2/2016  
**permit Fee** \$190.00

**Development** ENCLOSED POLE BARN WITH FLOW THRU VENTS

**Location Lot, Blk, Subd**

**Location Street Address** 330 US HIGHWAY 98, EASTPOINT, FL

**Estimated Value** \$28,800.00 **ParcelID** 31-08S-06W-0000-2140-0000

**General/Building/Residential Contractor** OWNER

**Electrical Contractor** NONE

**Electrical Supplemental Date**

**Plumbing Contractor** NONE

**Plumbing Supplemental Date**

**Mechanical Contractor** NONE

**Mechanical Supplemental Date**

**Roofing Contractor** NONE

**Roofing Supplemental Date**

## INSPECTIONS

**Foundation** INSPECTION REQUESTED 7/5/2016 rea  
 PASSED INSPECTION 8/8/2016 WCC

**Flood Plan Rough**

**Framing**

**Rough Plumbing**

**Rough Electrical**

**Rough Mechanical**

**Insulation**

**Drywall**

**Roofing**

**Mobile Home**

**Pool Steel**

**Pool Electrical**


**Pool Final**

**Misc Final**

**Electrical Final**

**Flood Plain Final**

**Final** INSPECTION REQUESTED 9/14/16 WCC



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** DAN & MARSHA NARZINSKI  
**Address** 1423 Power Creek Drive  
**City, State, Zip** Columbia, Ill 62236  
**Phone**

**permit #** 25218  
**Date Issued** 2/2/2016  
**permit Fee** \$1,179.01

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** Lot 7, Sandpiper Village

**Location Street Address** 1627 Forsythia Trail, St. George Island Plantation

**Estimated Value** \$294,366.00 **Parcel ID** 29-09S-06W-7331-0000-0070

**General/Building/Residential Contractor** Big Fish Construction LLC

<b>Electrical Contractor</b>	Scott's Quality Electric, Inc.	<b>Electrical Supplemental Date</b>	2/3/2016
<b>Plumbing Contractor</b>	Emerald Coast Plumbing	<b>Plumbing Supplemental Date</b>	4/20/2016
<b>Mechanical Contractor</b>	GW SERVICES HEATING & AIR	<b>Mechanical Supplemental Date</b>	4/19/2016
<b>Roofing Contractor</b>	DUPREE'S CUSTOM METAL ROOFING, INC.	<b>Roofing Supplemental Date</b>	5/17/2016

## INSPECTIONS

<b>Foundation</b>	SLAB UNDER ENCLOSURE INSPECTION REQUESTED 3/16/2016 re a PASSED INSPECTION 3/18/16 WCC
<b>Flood Plan Rough</b>	
<b>Framing</b>	INSPECTION REQUESTED 3/24/2016 rea needs BUC EL CERT. PASSED SHEATHING INSPECTION 3/28/16 WCC
<b>Rough Plumbing</b>	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC
<b>Rough Electrical</b>	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC (Used # 14 wire)
<b>Rough Mechanical</b>	INSPECTION REQUESTED 5/2/16 FOR WEDNESDAY 5/4/16 478-747-7949 WCC PASSED INSPECTION 5/3/16 WCC
<b>Insulation</b>	INSULATION INSPECTION REQUESTED 6/9/2016 PASSED 6/9/2016
<b>Drywall</b>	DRYWALL INSPECTION REQUESTED 6/21/2016 rea PASSED INSPECTION 6/27/16 WCC
<b>Roofing</b>	ROOFING INSPECTION REQUESTED 6/9/2016 rea PASSED 6/9/2016
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	



**ElectricalFinal**

TEMPORARY-PERMANENT POWER AFFIDAVIT IN FILE  
FEE PAID  
INSPECTION REQUESTED 7/27/2016 rea  
PASSED INSPECTION, EMAILED DUKE 7/28/16 WCC

**Flood Plain Final**

**Final**

final co inspection requested 9/13/16 wcc

**ElevationCertificate**

Yes

**Certificate Of Occupancy**

**Termite Certificat**

# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** STEVEN & DEBORAH CIARDULLO  
**Address** 4900 CYPRESS GARDENS ROAD  
**City, State, Zip** WINTERHAVEN FLORIDA 33884  
**Phone**

**permit #** 25561  
**Date Issued** 7/20/2016  
**permit Fee** \$798.55

**Development** R1 DWELLING  
**Location Lot, Blk, Subd** LOT 1, BLOCK 10, ST. JAMES BAY  
**Location Street Address** 102 EGRET COURT ST. TERESA FLORIDA 32358  
**Estimated Value** \$250,000.00 **ParcelID** 05-07S-03W-1000-0000-0010

**General/Building/Residential Contractor** FOUNDATION HOMES  
**Electrical Contractor** Carey Rodgers Electric, Inc. **Electrical Supplemental Date** 8/23/2016  
**Plumbing Contractor** ROBERT WEST JR PLUMBING, INC. **Plumbing Supplemental Date** 7/26/2016  
**Mechanical Contractor** Donny's Heating & Air Conditioning, Inc. **Mechanical Supplemental Date** 8/19/2016  
**Roofing Contractor** Double Fee **Roofing Supplemental Date**

### INSPECTIONS

**Foundation** SLAB INSPECTION REQUESTED ON 7/29/2016  
TIM WASHINGTON- FOUNDATION HOMES 850-510-9405  
SLAB INSPECTION REQUESTED 8/1/16 WCC  
PASSED INSPECTION 8/1/2016 WCC

**Flood Plan Rough**

**Framing** FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933  
PASSED INSPECTION 8/15/16 WCC

**Rough Plumbing** ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827  
PASSED INSPECTION 7/27/16 WCC  
TUB SET INSPECTION REQUESTED 8/15/16 WCC  
PASSED INSPECTION 8/15/16 WCC  
rough plumbing inspeciton requested 8/31/16 wcc  
PASSED INSPECTION 9/6/2016 WCC

**Rough Electrical** inspection requested 8/31/16 wcc  
PASSED INSPECTION 9/6/2016 WCC

**Rough Mechanical** inspection requested 8/31/16 wcc  
email beatriz@donnyshvac.com with results. Wcc  
PASSED INSPECTION 9/6/2016 WCC

**Insulation** INSULATION INSPECTION REQUESTED 9/12/2016 rea  
Steve 850-545-3933

**Drywall**

**Roofing** NAILING INSPECTION REQUESTED ON 8/11/2016  
STEVE BYRD: 850-545-3933  
PASSED INSPECTION 8/15/16 WCC

**Mobile Home**

**Pool Steel**



# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** JAMIE & ALLEN MILLENDER  
**Address** 2125 MESSER ROAD  
**City, State, Zip** CARRABELLE FLORIDA 32322  
**Phone** 850-509-7959

**permit #** 25562  
**Date Issued** 7/20/2016  
**permit Fee** \$698.84

**Development** R1 DWELLING  
**Location Lot, Blk, Subd** LOT 3, BLOCK A, BAYWOOD ESTATES  
**Location Street Address** 110 BAYWOOD DRIVE CARRABELLE FLORIDA 32322  
**Estimated Value** \$150,000.00 **Parcel ID** 17-07S-04W-0000-0010-A022

**General/Building/Residential Contractor** America's Home Place, Inc.

**Electrical Contractor** Keith McNeill Plumbing Contractor, Inc. **Electrical Supplemental Date** 8/29/2016  
**Plumbing Contractor** Keith McNeill Plumbing Contractor, Inc. **Plumbing Supplemental Date** 8/29/2016  
**Mechanical Contractor** NONE **Mechanical Supplemental Date**  
**Roofing Contractor** NONE **Roofing Supplemental Date**

### INSPECTIONS

<b>Foundation</b>	FOOTER INSPECTION REQUESTED 8/1/2016 PASSED INSPECTION 8/4/2016 WCC SLAB INSPECTION REQUESTED 8/29/16 WCC passed inspection 8/29/2016 wcc
<b>Flood Plan Rough</b>	
<b>Framing</b>	NAILING INSPECTION REQUESTED 9/14/16 WCC
<b>Rough Plumbing</b>	IN SLAB PLUMBING INSPECTION REQUESTED 8/25/2016 rea PASSED INSPECTION 8/26/16 WCC
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	
<b>Flood Plain Final</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** SCOTT SOMERO  
**Address** 541 East Gulf Beach Drive  
**City, State, Zip** St. George Island, FL 32328  
**Phone** 207-332-6069

**permit #** 25566  
**Date Issued** 7/22/2016  
**permit Fee** \$245.00

**Development** SWIMMING POOL

**Location Lot, Blk, Subd** Lot 6, Block 21 East, Unit 1, St. George Island

**Location Street Address** 541 East Gulf Beach Drive, St. George Island


**Estimated Value** \$40,000.00 **Parcel ID** 29-09S-06W-7310-021E-0060

**General/Building/Residential Contractor** Cox Building Corporation

<b>Electrical Contractor</b>	Alternative Electric Co., LLC	<b>Electrical Supplemental Date</b>	8/31/2016
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	NONE	<b>Mechanical Supplemental Date</b>	
<b>Roofing Contractor</b>	NONE	<b>Roofing Supplemental Date</b>	

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	STEEL & PRESSURE INSPECTION REQUESTED 8/29/16 WCC 832-3232 Tom Holmes passed inspection 8/30/16 wcc
<b>Pool Electrical</b>	POOL GROUNDING INSPECTION REQUESTED 9/13/2016 rea
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	
<b>Flood Plain Final</b>	
<b>Final</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** EDWIN & STEPHANIE CASH  
**Address** 245 CORNELLIOS RIZER STREET  
**City,State,Zip** APALACHICOLA, FL 32320  
**Phone** 850-653-5788

**permit #** 25611  
**DateIssued** 8/17/2016  
**permitFee** \$753.62

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** LOT 43 LAKES ON THE BLUFF  
**LocationStreet Address** 149 LONG LEAF ROAD, EASTPOINT  
**Estimated Value** \$172,757.00 **ParcelID** 30-08S-06W-1002-0000-0430

**General/Building/Residential Contractor** America's Home Place, Inc.

**Electrical Contractor** NONE **Electrical Supplemental Date**  
**Plumbing Contractor** NONE **Plumbing Supplemental Date**  
**Mechanical Contractor** A-1 Air Conditioning of North Florida, Inc. **Mechanical Supplemental Date** 8/17/2016  
**Roofing Contractor** NONE **Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	FOOTER INSPECTION REQUESTED 9/13/16 WCC		
<b>Flood Plan Rough</b>			
<b>Framing</b>			
<b>Rough Plumbing</b>			
<b>Rough Electrical</b>			
<b>Rough Mechanical</b>			
<b>Insulation</b>			
<b>Drywall</b>			
<b>Roofing</b>			
<b>Mobile Home</b>			
<b>Pool Steel</b>			
<b>Pool Electrical</b>			
<b>Pool Final</b>			
<b>Misc Final</b>			
<b>ElectricalFinal</b>			
<b>Flood Plain Final</b>			
<b>Final</b>			
<b>ElevationCertificate</b>		<b>Certificate Of Occupancy</b>	
		<b>Termite Certificat</b>	





# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



<b>Property Owner</b>	NITA MASSEY	<b>permit #</b>	25616
<b>Address</b>	408 TALLAHASSEE STREET	<b>Date Issued</b>	8/17/2016
<b>City, State, Zip</b>	CARRABELLE FLORIDA 32322	<b>permit Fee</b>	\$150.00
<b>Phone</b>			

<b>Development</b>	PORCH/ROOF OVER/ HANDICAP RAMP		
<b>Location Lot, Blk, Subd</b>	BL D R 5, I07, ALL OF LOT 9 NOTH 1/2 OF LOT 7		
<b>Location Street Address</b>	408 TALLAHASSEE STREET CARRABELLE FLORIDA 32322		
<b>Estimated Value</b>	\$20,640.00	<b>ParcelID</b>	20-07S-04W-4230-0D05-0061

**General/Building/Residential Contractor** Oxendine Construction, LLC

<b>Electrical Contractor</b>	NONE	<b>Electrical Supplemental Date</b>	
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	NONE	<b>Mechanical Supplemental Date</b>	
<b>Roofing Contractor</b>	NONE	<b>Roofing Supplemental Date</b>	

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	INSPECTION REQUESTED 8/23/2016 rea PASSED INSPECTION 8/23/16 WCC
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	
<b>Flood Plain Final</b>	
<b>Final</b>	FINAL INSPECTION REQUESTED 9/13/16 WCC



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner**

**Address**

**City, State, Zip**

**Phone**

**permit #**

**Date Issued**

**permit Fee**

**Development**  for 9/14/16

**Location Lot, Blk, Subd**

**Location Street Address**

**Estimated Value**  **Parcel ID**

**General/Building/Residential Contractor**

- |                              |      |                                     |
|------------------------------|------|-------------------------------------|
| <b>Electrical Contractor</b> | NONE | <b>Electrical Supplemental Date</b> |
| <b>Plumbing Contractor</b>   | NONE | <b>Plumbing Supplemental Date</b>   |
| <b>Mechanical Contractor</b> | NONE | <b>Mechanical Supplemental Date</b> |
| <b>Roofing Contractor</b>    | NONE | <b>Roofing Supplemental Date</b>    |

## INSPECTIONS

<b>Foundation</b>	<input type="text"/>
<b>Flood Plan Rough</b>	<input type="text"/>
<b>Framing</b>	<input type="text"/>
<b>Rough Plumbing</b>	<input type="text"/>
<b>Rough Electrical</b>	<input type="text"/>
<b>Rough Mechanical</b>	<input type="text"/>
<b>Insulation</b>	<input type="text"/>
<b>Drywall</b>	<input type="text"/>
<b>Roofing</b>	<input type="text"/>
<b>Mobile Home</b>	<input type="text"/>
<b>Pool Steel</b>	<input type="text"/>
<b>Pool Electrical</b>	<input type="text"/>
<b>Pool Final</b>	<input type="text"/>
<b>Misc Final</b>	<input type="text"/>
<b>Electrical Final</b>	<input type="text" value="UPGRADE INSPECTION REQUESTED FOR 9/14/2016 rea"/> <span style="margin-left: 50px;">NOON</span>
<b>Flood Plain Final</b>	<input type="text"/>
<b>Final</b>	<input type="text"/>
<b>Elevation Certificate</b>	<input type="text"/> <b>Certificate Of Occupancy</b> <input type="text"/> <b>Termite Certificat</b> <input type="text"/>



NOON

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne**

**Address**

**City,State,Zip**

**Phone**

**permit #**

**DateIssued**

**permitFee**

**Development**

**Location Lot, Blk, Subd**

**LocationStreet Address**

**Estimated Value**  **ParcelID**

**General/Building/Residential Contractor** OWNER

**Electrical Contractor** NONE

**Plumbing Contractor** NONE

**Mechanical Contractor** NONE

**Roofing Contractor** NONE

**Electrical Supplemental Date**

**Plumbing Supplemental Date**

**Mechanical Supplemental Date**

**Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	POLE INSPECTION FOR A POLE BARN. AMK 9/14/2016 CALL SCOTTY WHEN COMPLETE: 850-899-0627
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>ElectricalFinal</b>	
<b>Flood Plain Final</b>	
<b>Final</b>	



**FRANKLIN COUNTY BUILDING DEPARTMENT**

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

**DUKE ENERGY - People, Performance, Excellence**

**Inspection Release Form**

Inspecting Authority/Ph # 850-653-9783

Date: 09/14/2016

Name of Person Faxing: **Cheyenne  
Cruson**

Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
1824 SEA OAT DRIVE ST GEORGE ISLAND FLORIDA 32328	ELECTRICAL UPGRADE	25645	MIKE CATES ELECTRICAL	CC

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**