


DAILY INSPECTIONS

9/27/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
22796	AMY EMSWILER	TEMP/PERM. POWER INSPECTION	P			
24815	ED & MEREDITH FISHBACK	FINAL CO INSPECTION	P			
24863	MARVIN HEYMANN	FINAL DECK INSPECTION	P			
25395	TRANSCENDENT BCH HOLDINGS	ROUGH PLUMBING INSPECTION	P			
25488	JEREMY & AMY BANNING	INSULATION INSPECTION	P			
25532	CONNIE SHIVER	FINAL ELECTRICAL	P			
25561	STEVEN & DEBORAH CIARDULLO	DRYWALL INSPECTION	P			DUKE ON 9/22/16
25574	MARY ALICE	FINAL ROOFING INSPECTION	P			
25647	TRAVIS BARNES	FINAL ELECTRICAL	P			DUKE
25649	DONALD ENGLAND	FINAL ELECTRICAL	P			DUKE
25650	SUNSET ISLE	FINAL ELECTRICAL	P			DUKE
25661	GEORGE BOOKWATER	FINAL ROOFING INSPECTION	P			
25682	MARY MILLER	FINAL FLOOR JOIST INSPECTION	P			
25686	JAMES THOMPSON	FINAL POLE BARN INSPECTION	P			
25707	STEVEN HOGWOOD	FINAL ELECTRICAL	P			DUKE

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne Amy Emswiler
Address PO Box 408
City,State,Zip Carrabelle, FL 32322
Phone 850-210-2561

permit # 22796
DateIssued 12/14/2012
permitFee \$742.81

Development R-1 Dwelling

Location Lot, Blk, Subd 40' of Lot 8 & all Lot 9, Blk 89, Pickett's Addition

LocationStreet Address 304 NW 2nd Street, City of Carrabelle

Estimated Value \$0.00 **ParcelID** 20-07S-04W-4230-0C03-0090

General/Building/Residential Contractor OWNER

Electrical Contractor	R. Gray & Associates, Inc.	Electrical Supplemental Date	2/25/2015
Plumbing Contractor	Gulf Side Plumbing, Inc.	Plumbing Supplemental Date	1/18/2013
Mechanical Contractor	R. Gray & Associates, Inc.	Mechanical Supplemental Date	2/25/2017
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	1/21/2014

INSPECTIONS

Foundation	FOOTER INSPECTION REQUESTED ON 12/14/2012 FOR MONDAY DECEMBER 17, 2012 GEORGE EMSWILER: 850-210-2561, passed 12/17/2012 SLAB INSPECTION REQUESTED FOR MONDAY 850210-2561
Flood Plan Rough	
Framing	ROUGH FRAMING INSPECTION REQUESTED 11/18/2015 rea PASSED 11/19/15 WCC
Rough Plumbing	Rough Plumbing Inspection 1/22/2013 PASSED 1/23/2013
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED 11/18/2015 rea PASSED 11/19/15 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 11/18/2015 rea PASSED 11/19/15 WCC
Insulation	INSPECTION REQUESTED 11/24/15 WCC PASSED INSEPCTION 11/25/15 WCC
Drywall	INSPECTION REQUESTED 12/2/15 WCC PASSED INSPECTION 12/3/2015 WCC
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



ElectricalFinal

TEMP/PERM POWER INSPECTION REQUESTED 9/27/16 **NEED AFFIDAVIT** WCC

Flood Plain Final

Final

ElevationCertificate

Certificate Of Occupancy

Termite Certificat

1st in File

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owne ED & MEREDITH FISHBACK
Address 4573 BERKLIE DRIVE
City,State,Zip TALLAHASSEE, FL
Phone 850-570-6422

permit # 24815
DateIssued 7/22/2015
permitFee \$855.11

Development R-1 DWELLING

Location Lot, Blk, Subd LOT 43 SANDALWOOD, CITY OF CARRABELLE

LocationStreet Address 369 SANDALWOOD TRACE, CITY OF CARRABELLE

Estimated Value \$206,022.00 **ParcelID** 20-07S-04W-1002-0000-0430

General/Building/Residential Contractor STERLING CUSTOM HOMES & DESIGN

Electrical Contractor	THE SIGHTS AND SOUNDS CO OF N FL INC	Electrical Supplemental Date	5/2/2016
Plumbing Contractor	Quality Plumbing of Tallahassee Inc.	Plumbing Supplemental Date	5/2/2016
Mechanical Contractor	Countywide Heating & Air, Inc.	Mechanical Supplemental Date	5/2/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	8/6/2015

INSPECTIONS

Foundation FOOTER INSPECTION REQUESTED ON 8/11/2015 PASSED 8/13/2015
 BEAM INSPECTION REQEUSTED ON 9/14/2015
 Tim Bozeman: 850-251-9793
 PASSED 9/15/15 WCC

Flood Plan Rough NEEDS FLOW THRU VENTS AND A NEW ELEVATION CERTIFICATE REFLECTING VENTS.
 AMK 9/13/2016

Framing SHEATHING & NAILING INSPECTION REQUESTED ON 12/10/2015
 CHAD OXENDINE: 850-591-1045
 PASSED INSPECTION 12/10/15 WCC
 ELEVATOR SHAFT FRAMING INSPECTION REQUESTED FOR THURSDAY rea 2/24/16
 PASSED INSPECTION 2/25/16 WCC
 INSPECTION ON ELEVATOR SHAFT REQUESTED 3/10/16 WCC
 PASSED INSPECTION 3/10/16 WCC
 INSPECTION REQUESTED 4/13/416 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Plumbing INSPECTION REQUESTED 4/13/416 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Electrical INSPECTION REQUESTED 4/13/416 WCC
 PASSED INSPECTION 4/15/16 WCC

Rough Mechanical INSPECTION REQUESTED 4/13/416 WCC
 PASSED INSPECTION 4/15/16 WCC

Insulation INSPECTION REQUESTED 4/29/16 WCC
 PASSED INSPECTION 5/3/16 WCC
 UNDER HOUSE INSULATION INSPECTION REQUESTED 8/17/2016 rea

Drywall DRYWALL INSPECTION REQUESTED 5/5/2016 rea
 PASSED INSPECTION 5/6/16 WCC

Roofing INSPECTION REQUESTED 4/13/416 WCC



PASSED INSPECTION 4/15/16 WCC

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final

ELEVATOR INSPECTION REQUESTED 8/17/2016 rea
GULF COAST ELEVATOR NEEDS TO PULL PERMIT FOR INSTALLATION OF ELEVATOR BEFORE FINAL INSPECTION rea
8/17/2016
PASSED INSPECTION 8/18/16 WCC
Permit for elevator pulled #25620 rea

ElectricalFinal

TEMPORARY-PERMANENT POWER INSPECTION REQUESTED FOR MONDAY 7/11/2016 rea
(needs to send temp-perm power affidavit in rea)
PASSED INSPECTION 7/11/16 WCC
AFFIDAVIT ON FILE, EMAILED DUKE 7/12/16 WCC

Flood Plain Final

NEEDS FLOW THRU VENTS AND A NEW ELEVATION CERTIFICATE REFLECTING VENTS.
AMK 9/13/2016

Final

FINAL INSPECTION REQUESTED FOR MONDAY 9/26/2016 rea

ElevationCertificate

Certificate Of Occupancy

Termite Certificat

Needs 2 El Cert. @ Before CO.

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner

Address

City, State, Zip

Phone

permit #

Date Issued

permit Fee

Development

Location Lot, Blk, Subd

Location Street Address

Estimated Value **Parcel ID**

General/Building/Residential Contractor

Electrical Contractor

Electrical Supplemental Date

Plumbing Contractor

Plumbing Supplemental Date

Mechanical Contractor

Mechanical Supplemental Date

Roofing Contractor

Roofing Supplemental Date

INSPECTIONS

Foundation	<input type="text"/>				
Flood Plan Rough	<input type="text"/>				
Framing	<input type="text"/>				
Rough Plumbing	<input type="text"/>				
Rough Electrical	<input type="text"/>				
Rough Mechanical	<input type="text"/>				
Insulation	<input type="text"/>				
Drywall	<input type="text"/>				
Roofing	<input type="text"/>				
Mobile Home	<input type="text"/>				
Pool Steel	<input type="text"/>				
Pool Electrical	<input type="text"/>				
Pool Final	<input type="text"/>				
Misc Final	<input type="text"/>				
Electrical Final	<input type="text"/>				
Flood Plain Final	<input type="text"/>				
Final	<input type="text" value="FINAL INSPECTION REQUESTED 9/19/2016 rea"/>				
Elevation Certificate	<input type="text"/>	Certificate Of Occupancy	<input type="text"/>	Termite Certificate	<input type="text"/>



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner TRANSCENDENT BCH HOLDINGS, LLC
Address 10618 ECHO LAKE DRIVE
City, State, Zip ODESSA FLORIDA 33556
Phone

permit # 25395
Date Issued 4/20/2016
permit Fee \$200.00

Development EXTERIOR AND INTERIOR RENOVATIONS

Location Lot, Blk, Subd
Location Street Address 2370 HIGHWAY 98 WEST CARRABELLE FLORIDA 32322
Estimated Value \$40,000.00 **Parcel ID** 03-08S-05W-0000-0080-0010

General/Building/Residential Contractor SCOTT LEWIS REMODELING & REPAIR

Electrical Contractor A-1 SERVICES LLC **Electrical Supplemental Date** 9/15/2016
Plumbing Contractor BIG BEN BLACKWOOD PLUMBING, INC **Plumbing Supplemental Date** 9/23/2016
Mechanical Contractor NONE **Mechanical Supplemental Date**
Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation
Flood Plan Rough
Framing PILING SET INSPECTION FOR DECK PLEASE CALL BEFORE YOU GO 850-566-1969 WCC PASSED 4/26/2016
Rough Plumbing INSPECTION REQUESTED 9/23/2016 FOR MONDAY 9/26/16 IF POSSIBLE CALL DAVID BEFORE ARRIVING 850-566-1969 WCC
Rough Electrical
Rough Mechanical
Insulation
Drywall
Roofing
Mobile Home
Pool Steel
Pool Electrical
Pool Final
Misc Final
Electrical Final
Flood Plain Final
Final



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne JEREMY & AMY BANNING

Address 5061 Pimlico Dr.

City,State,Zip Tallahassee, Florida

Phone 850-559-1748

permit # 25488

DateIssued 6/9/2016

permitFee \$620.97

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 138, Summer Camp

LocationStreet Address 3425 Fire Fly Circle, Summer Camp

Estimated Value \$127,834.00 **ParcelID** 35-06S-03W-100B-0000-1380

General/Building/Residential Contractor PITMAN'S CUSTOM CONSTRUCTION LL

Electrical Contractor	Carey Rodgers Electric, Inc.	Electrical Supplemental Date	8/23/2016
Plumbing Contractor	Keith McNeill Plumbing Contractor, Inc.	Plumbing Supplemental Date	8/23/2016
Mechanical Contractor	W. E. C. Heating & A/C Inc.	Mechanical Supplemental Date	9/8/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	9/9/2016

INSPECTIONS

Foundation	FOOTER INSPECTION REQUESTED 6/20/2016 rea PASSED INSPECTION 6/22/16 WCC
Flood Plan Rough	
Framing	SHEATHING INSPECTION REQUESTED 8/15/2016 rea (*email results to pagepitman@gmail.com) PASSED INSPECTION 8/15/16 WCC FRAMING INSPECTION REQUESTED 9/8/16 WCC PASSED INSPECTION 9/8/16 WCC
Rough Plumbing	STACK-OUT INSPECTION REQUESTED 8/25/2016 rea PASSED INSPECTION 8/26/16 WCC
Rough Electrical	
Rough Mechanical	
Insulation	INSULATION INSPECTION REQUESTED ON 9/22/2016 Page Pitman: 850-933-7317
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	Temporary-Permanent Affidavit in file - paid with permit rea



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne CONNIE SHIVER
Address 1415 WEST 3RD STREET
City,State,Zip CARRABELLE FLORIDA 32322
Phone

permit # 25532
DateIssued 7/8/2016
permitFee \$50.00

Development ELECTRICAL UPGRADE

Location Lot, Blk, Subd METES & BOUNDS

LocationStreet Address 1415 WEST 3RD STREET CARRABELLE FLORIDA 32322

Estimated Value \$0.00 **ParcelID** 17-07S-04W-0000-0160-0070

General/Building/Residential Contractor R. Gray & Associates, Inc.

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	inspection requested 9/22/2016 released on 9/22/16 as an emergency to duke wcc
Flood Plain Final	
Final	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne STEVEN & DEBORAH CIARDULLO
Address 4900 CYPRESS GARDENS ROAD
City,State,Zip WINTERHAVEN FLORIDA 33884
Phone _____

permit # 25561
DateIssued 7/20/2016
permitFee \$798.55

Development R1 DWELLING

Location Lot, Blk, Subd LOT 1, BLOCK 10, ST. JAMES BAY

LocationStreet Address 102 EGRET COURT ST. TERESA FLORIDA 32358

Estimated Value \$250,000.00 **ParcelID** 05-07S-03W-1000-0000-0010

General/Building/Residential Contractor FOUNDATION HOMES

Electrical Contractor	Carey Rodgers Electric, Inc.	Electrical Supplemental Date	8/23/2016
Plumbing Contractor	ROBERT WEST JR PLUMBING, INC.	Plumbing Supplemental Date	7/26/2016
Mechanical Contractor	Donny's Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	8/19/2016
Roofing Contractor	Double Fee	Roofing Supplemental Date	

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED ON 7/29/2016 TIM WASHINGTON- FOUNDATION HOMES 850-510-9405 SLAB INSPECTION REQUESTED 8/1/16 WCC PASSED INSPECTION 8/1/2016 WCC
Flood Plan Rough	
Framing	FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933 PASSED INSPECTION 8/15/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827 PASSED INSPECTION 7/27/16 WCC TUB SET INSPECTION REQUESTED 8/15/16 WCC PASSED INSPECTION 8/15/16 WCC rough plumbing inspeciton requested 8/31/16 wcc PASSED INSPECTION 9/6/2016 WCC
Rough Electrical	inspection requested 8/31/16 wcc PASSED INSPECTION 9/6/2016 WCC
Rough Mechanical	inspection requested 8/31/16 wcc email beatriz@donnyshvac.com with results. Wcc PASSED INSPECTION 9/6/2016 WCC
Insulation	INSULATION INSPECTION REQUESTED 9/12/2016 rea Steve 850-545-3933 PASSED INSPECTION 9/13/16 WCC
Drywall	drywall/screw inspection requested 9/22/2016 wcc
Roofing	NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933 PASSED INSPECTION 8/15/16 WCC
Mobile Home	
Pool Steel	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner

Address

City, State, Zip

Phone

permit #

Date Issued

permit Fee

Development

Location Lot, Blk, Subd

Location Street Address

Estimated Value **Parcel ID**

General/Building/Residential Contractor BOB McKEITHEN & SONS, INC.

Electrical Contractor	NONE	Electrical Supplemental Date	
Plumbing Contractor	NONE	Plumbing Supplemental Date	
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	NONE	Roofing Supplemental Date	

INSPECTIONS

Foundation	<input type="text"/>
Flood Plan Rough	<input type="text"/>
Framing	<input type="text"/>
Rough Plumbing	<input type="text"/>
Rough Electrical	<input type="text"/>
Rough Mechanical	<input type="text"/>
Insulation	<input type="text"/>
Drywall	<input type="text"/>
Roofing	<input type="text" value="FINAL INSPECTION REQUESTED 9/16/16 WCC"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>
Electrical Final	<input type="text"/>
Flood Plain Final	<input type="text"/>
Final	<input type="text"/>
Elevation Certificate	<input type="text"/> Certificate Of Occupancy <input type="text"/> Termite Certificat <input type="text"/>



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne TRAVIS BARNES
Address 2697 MILLSTONE PLANTATION
City,State,Zip TALLAHASSEE FLORIDA 32312
Phone

permit # 25647
DateIssued 8/31/2016
permitFee \$50.00

Development ELECTRICAL UPGRADE

Location Lot, Blk, Subd LOT 5, BLOCK F, COCHRANS BEACH

LocationStreet Address 4098 ST. TERESA AVENUE ST. TERESA FLORIDA 32358

Estimated Value \$1,200.00 **ParcelID** 30-06S-02W-2070-000F-0050

General/Building/Residential Contractor Albritton Electrical Service

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

INSPECTIONS

Foundation

Flood Plan Rough

Framing

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final



ElectricalFinal INSPECTION REQUESTED FOR MODAY 9/27/16 AT 9:00 A.M. IF POSSIBLE. 9/16/16 WCC

Flood Plain Final

Final

Emergency Release 9/26/16

ElevationCertificate **Certificate Of Occupancy** **Termite Certificat**

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owne DONALD ENGLAND

Address 6713 DONERAIL TRAIL

City,State,Zip TALLAHASSEE FLORIDA 32309

Phone

permit # 25649

DateIssued 8/31/2016

permitFee \$50.00

Development POWER POLE

Location Lot, Blk, Subd SUSET ISLA & YACHT CLUB, LOT 50

LocationStreet Address 331 EAST PASS LANDING CITY OF CARRABELLE FLORIDA 32322

Estimated Value \$0.00 **ParcelID** 20-07S-04W-1001-0000-0500

General/Building/Residential Contractor Alternative Electric Co., LLC

- | | | |
|------------------------------|------|-------------------------------------|
| Electrical Contractor | NONE | Electrical Supplemental Date |
| Plumbing Contractor | NONE | Plumbing Supplemental Date |
| Mechanical Contractor | NONE | Mechanical Supplemental Date |
| Roofing Contractor | NONE | Roofing Supplemental Date |

INSPECTIONS

Foundation		
Flood Plan Rough		
Framing		
Rough Plumbing		
Rough Electrical		
Rough Mechanical		
Insulation		
Drywall		
Roofing		
Mobile Home		
Pool Steel		
Pool Electrical		
Pool Final		
Misc Final		
Electrical Final	inspection requested 9/21/16 wcc	
Flood Plain Final		
Final		
Elevation Certificate	Certificate Of Occupancy	Termite Certificat



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner SUNSET ISLE

Address PO BOX 66

City, State, Zip CARRABELLE FLORIDA 32322

Phone

permit # 25650

Date Issued 8/31/2016

permit Fee \$50.00

Development POWER POLE

Location Lot, Blk, Subd SUNSET ISLE & YACHT CLUB, LOT 24

Location Street Address 258 SUNSET WAY, CITY OF CARRABELLE FLORIDA 32322

Estimated Value \$0.00 **Parcel ID** 20-07S-04W-1001-0000-0240

General/Building/Residential Contractor Alternative Electric Co., LLC

Electrical Contractor NONE **Electrical Supplemental Date**

Plumbing Contractor NONE **Plumbing Supplemental Date**

Mechanical Contractor NONE **Mechanical Supplemental Date**

Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation

Flood Plain Rough

Framing

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final

Electrical Final inspection requested 9/21/2016 wcc


Flood Plain Final

Final

Elevation Certificate **Certificate Of Occupancy** **Termite Certificat**



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner

Address

City, State, Zip

Phone

permit #

Date Issued

permit Fee

Development

Location Lot, Blk, Subd

Location Street Address

Estimated Value **ParcelID**

General/Building/Residential Contractor

Electrical Contractor	<input type="text" value="NONE"/>	Electrical Supplemental Date	<input type="text"/>
Plumbing Contractor	<input type="text" value="NONE"/>	Plumbing Supplemental Date	<input type="text"/>
Mechanical Contractor	<input type="text" value="NONE"/>	Mechanical Supplemental Date	<input type="text"/>
Roofing Contractor	<input type="text" value="NONE"/>	Roofing Supplemental Date	<input type="text"/>

INSPECTIONS

Foundation	<input type="text"/>				
Flood Plan Rough	<input type="text"/>				
Framing	<input type="text"/>				
Rough Plumbing	<input type="text"/>				
Rough Electrical	<input type="text"/>				
Rough Mechanical	<input type="text"/>				
Insulation	<input type="text"/>				
Drywall	<input type="text"/>				
Roofing	<input type="text" value="FINAL INSPECTION REQUESTED 9/21/2016 rea"/>				
Mobile Home	<input type="text"/>				
Pool Steel	<input type="text"/>				
Pool Electrical	<input type="text"/>				
Pool Final	<input type="text"/>				
Misc Final	<input type="text"/>				
Electrical Final	<input type="text"/>				
Flood Plain Final	<input type="text"/>				
Final	<input type="text"/>				
Elevation Certificate	<input type="text"/>	Certificate Of Occupancy	<input type="text"/>	Termite Certificat	<input type="text"/>





FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST

Property Owner	MARY MILLER	permit #	25682
Address	PO BOX 726	Date Issued	9/12/2016
City, State, Zip	CARRABELLE FLORIDA 32322	permit Fee	\$170.00
Phone			

Development DECK TRUSSES

Location Lot, Blk, Subd UNIT 1, BLOCK C, LOT 24, ST JAMES ISLAND PARK

Location Street Address 2904 US HIGHWAY 98 CARRABELLE FLORIDA 32322

Estimated Value \$7,425.00 **Parcel ID** 04-07S-03W-3151-000C-0240

General/Building/Residential Contractor Don Lively General Contractor Inc.

Electrical Contractor	NONE	Electrical Supplemental Date	
Plumbing Contractor	NONE	Plumbing Supplemental Date	
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	NONE	Roofing Supplemental Date	


INSPECTIONS

Foundation		
Flood Plan Rough		
Framing		
Rough Plumbing		
Rough Electrical		
Rough Mechanical		
Insulation		
Drywall		
Roofing		
Mobile Home		
Pool Steel		
Pool Electrical		
Pool Final		
Misc Final	FINAL FLOOR JOIST INSPECTION REQUESTED ON 9/26/2016 Don Lively: 850-566-2603	
Electrical Final		
Flood Plain Final		
Final		
Elevation Certificate	Certificate Of Occupancy	Termite Certificate



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owne	<input type="text" value="JAMES THOMPSON"/>	permit #	<input type="text" value="25686"/>
Address	<input type="text" value="1003 BLUFF ROAD"/>	DateIssued	<input type="text" value="9/14/2016"/>
City,State,Zip	<input type="text" value="APALACHICOLA FLORIDA 32320"/>	permitFee	<input type="text" value="\$110.00"/>
Phone	<input type="text"/>		

Development	<input type="text" value="POLE BARN"/>		
Location Lot, Blk, Subd	<input type="text" value="METES & BOUNDS"/>		
LocationStreet Address	<input type="text" value="1003 BLUFF ROAD APALACHICOLA FLORIDA 32320"/>		
Estimated Value	<input type="text" value="\$12,960.00"/>	ParcelID	<input type="text" value="02-09S-08W-0000-0030-0010"/>

General/Building/Residential Contractor

Electrical Contractor	<input type="text" value="NONE"/>	Electrical Supplemental Date	<input type="text"/>
Plumbing Contractor	<input type="text" value="NONE"/>	Plumbing Supplemental Date	<input type="text"/>
Mechanical Contractor	<input type="text" value="NONE"/>	Mechanical Supplemental Date	<input type="text"/>
Roofing Contractor	<input type="text" value="NONE"/>	Roofing Supplemental Date	<input type="text"/>

INSPECTIONS

Foundation	<input type="text" value="INSPECTION"/>
Flood Plan Rough	<input type="text"/>
Framing	<input type="text"/>
Rough Plumbing	<input type="text"/>
Rough Electrical	<input type="text"/>
Rough Mechanical	<input type="text"/>
Insulation	<input type="text"/>
Drywall	<input type="text"/>
Roofing	<input type="text"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text" value="FINAL POLE BARN INSPECTION REQUESTED ON 9/26/2016 JIMMY THOMPSON 653-7126"/>
ElectricalFinal	<input type="text"/>
Flood Plain Final	<input type="text"/>
Final	<input type="text"/>
ElevationCertificate	<input type="text"/>
Certificate Of Occupancy	<input type="text"/>
Termite Certificat	<input type="text"/>



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owner STEVEN HOGWOOD
Address PO BOX 6156
City, State, Zip JACKSON MI 49204
Phone

permit # 25707
Date Issued 9/23/2016
permit Fee \$50.00

Development ELECTRICAL UPGRADE

Location Lot, Blk, Subd LOT 18, CASA DEL MAR, PHASE I

Location Street Address 2288 SAILFISH DRIVE ST GEORGE ISLAND FLORIDA 32328

Estimated Value \$0.00 **Parcel ID** 29-09S-06W-7347-0000-0180

General/Building/Residential Contractor Byrd Construction, LLC

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

INSPECTIONS

Foundation	<input type="text"/>
Flood Plan Rough	<input type="text"/>
Framing	<input type="text"/>
Rough Plumbing	<input type="text"/>
Rough Electrical	<input type="text"/>
Rough Mechanical	<input type="text"/>
Insulation	<input type="text"/>
Drywall	<input type="text"/>
Roofing	<input type="text"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>
Electrical Final	INSPECTION REQUESTED 9/27/2016 WCC
Flood Plain Final	<input type="text"/>
Final	<input type="text"/>
Elevation Certificate	<input type="text"/> Certificate Of Occupancy <input type="text"/> Termite Certificat <input type="text"/>



FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

DUKE ENERGY - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 09/28/2016		Name of Person Faxing: Cheyenne Cruson	
Address: 258 SUNSET WAY, CITY OF CARRABELLE FLORIDA 32322	Reason for Inspection: FINAL ELECTRICAL	Permit # 25650	Notes: POWER POLE	Building Dept. Initials: CC	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

DUKE ENERGY - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783

Date: 09/28/2016

Name of Person Faxing: **Cheyenne
Cruson**

Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
331 EAST PASS LANDING CITY OF CARRABELLE FLORIDA 32322	FINAL ELECTRICAL	25649	NEW POWER POLE	CC

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

DUKE ENERGY - People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 09/27/2016		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
2288 SAILFISH DRIVE ST. GEORGE ISLAND FLORIDA 32328	ELECTRICAL UPGRADE	25707	EXISTING POLE	CC	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**