

# DAILY INSPECTIONS

10/18/2016

| <u>PERMIT #</u> | <u>NAME</u>           | <u>TYPE</u>                 | <u>P</u> | <u>F</u> | <u>EMAILED</u> | <u>FEE</u> |
|-----------------|-----------------------|-----------------------------|----------|----------|----------------|------------|
| 25357           | GEORGE & LINDA PLYMEL | FINAL CO INSPECTION         | P        |          |                |            |
| 25589           | AEXANDER COSLOW       | DRYWALL INSPECTION          | P        |          |                |            |
| 25589           | ALEXANDER COSLOW      | INSULATION INSPECTION       | P        |          |                |            |
| 25613           | KAREN STEWART         | ROUGH PLUMBING & ELECTRICAL | P        |          |                |            |
| 25613           | KAREN STEWART         | FINAL INSPECTION            | P        |          |                |            |
| 25640           | JAMES WARE            | ROOF NAILING INSPECTION     | P        |          |                |            |
| 25666           | KAREN STEWART         | FINAL HVAC INSPECTION       | P        |          |                |            |
| 25696           | DAVID CRAIG           | FINAL ELECTRICAL            | P        |          | DUKE           |            |

# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** GEORGE & LINDA PLYMEL  
**Address** PO BOX 2936  
**City,State,Zip** MOULTRIE GEORGIA 31776  
**Phone** 229-873-5901

**permit #** 25357  
**DateIssued** 4/7/2016  
**permitFee** \$1,006.75

**Development** R-1 DWELLING  
**Location Lot, Blk, Subd** LOT 9, BLOCK A, UNIT 3  
**LocationStreet Address** 764 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328  
**Estimated Value** \$0.00 **ParcelID** 29-09S-06W-7313-000A-0090  
**General/Building/Residential Contractor** Galloway Construction, Inc.

|                              |                                       |                                     |           |
|------------------------------|---------------------------------------|-------------------------------------|-----------|
| <b>Electrical Contractor</b> | Cates Electrical Services, Inc.       | <b>Electrical Supplemental Date</b> | 5/27/2016 |
| <b>Plumbing Contractor</b>   | KING'S PLUMBING                       | <b>Plumbing Supplemental Date</b>   | 6/14/2016 |
| <b>Mechanical Contractor</b> | Gunn Heating & Air Conditioning, Inc. | <b>Mechanical Supplemental Date</b> | 6/21/2016 |
| <b>Roofing Contractor</b>    | Bobby James Inc                       | <b>Roofing Supplemental Date</b>    | 6/22/2016 |

## INSPECTIONS

|                         |  |
|-------------------------|--|
| <b>Foundation</b>       |  |
| <b>Flood Plan Rough</b> | MEETS BASE FLOOD ELEVATION/ALL CORRECT ON EC. AMK 10/17/2016<br>FINAL EC IN CO BOOK.           |
| <b>Framing</b>          | FRAMING INSPECTION REQUESTED ON 6/28/2016<br>RACHEL: 653-3505<br>PASSED INSPECTION 6/29/16 WCC |
| <b>Rough Plumbing</b>   | ROUGH PLUMBING INSPECTION REQUESTED ON 6/28/2016<br>PASSED INSPECTION 6/29/16 WCC              |
| <b>Rough Electrical</b> | ROUGH ELECTRICAL INSPECTION REQUESTED ON 6/28/2016<br>PASSED INSPECTION 6/29/16 WCC            |
| <b>Rough Mechanical</b> | ROUGH MECHANICAL INSPECTION REQUESTED ON 6/28/2016<br>PASSED INSPECTION 6/29/16 WCC            |
| <b>Insulation</b>       | INSPECTION REQUESTED 7/19/16 FOR THURSDAY 7/21/2016 WCC PASSED 7/21/2016                       |
| <b>Drywall</b>          | inspection requested 8/11/2016 wcc<br>PASSED INSPECTION 8/15/16 WCC                            |
| <b>Roofing</b>          | INSPECTION REQUESTED 8/11/2016 WCC<br>PASSED INSPECTION 8/15/16 WCC                            |
| <b>Mobile Home</b>      |  |
| <b>Pool Steel</b>       |  |
| <b>Pool Electrical</b>  |  |
| <b>Pool Final</b>       |  |
| <b>Misc Final</b>       |  |



|                             |  |                                 |                          |
|-----------------------------|--|---------------------------------|--------------------------|
| <b>ElectricalFinal</b>      | TEMP/PERM. POWER INSPECTION REQUESTED AFFIDAVIT ON FILE, 6/28/16 WCC<br>PASSED INSPECTION 6/29/16 EMAILED DUKE 6/29/16 WCC |                                 |                          |
| <b>Flood Plain Final</b>    | MEETS BASE FLOOD ELEVATION/ALL CORRECT ON EC. AMK 10/17/2016<br>FINAL EC IN CO BOOK.                                       |                                 |                          |
| <b>Final</b>                | FINAL CO INSPECTION REQUESTED 10/17/2016 WCC   |                                 |                          |
| <b>ElevationCertificate</b> | Yes <input type="checkbox"/>   | <b>Certificate Of Occupancy</b> | <input type="checkbox"/> |
|                             |  | <b>Termite Certificat</b>       | <input type="checkbox"/> |

# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



|                         |                              |                    |          |
|-------------------------|------------------------------|--------------------|----------|
| <b>Property Owne</b>    | ALEXANDER & BRIDGETTE COSLOW | <b>permit #</b>    | 25589    |
| <b>Address</b>          | 235 NORTH BAYSHORE DRIVE     | <b>Date Issued</b> | 8/3/2016 |
| <b>City, State, Zip</b> | EASTPOINT, FL 32328          | <b>permit Fee</b>  | \$742.14 |
| <b>Phone</b>            | 850-227-8711                 |                    |          |

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** [Empty Box]

**Location Street Address** 235 NORTH BAYSHORE DRIVE, EASTPOINT


**Estimated Value** \$124,275.00 **Parcel ID** 24-08S-07W-0000-0010-0010

**General/Building/Residential Contractor** 1ST Choice Builders, Inc.

|                              |  |                                     |           |
|------------------------------|--|-------------------------------------|-----------|
| <b>Electrical Contractor</b> | Current Solutions of the Gulf Coast, LLC | <b>Electrical Supplemental Date</b> | 9/20/2016 |
| <b>Plumbing Contractor</b>   | KING'S PLUMBING                          | <b>Plumbing Supplemental Date</b>   | 9/15/2016 |
| <b>Mechanical Contractor</b> | GW SERVICES HEATING & AIR                | <b>Mechanical Supplemental Date</b> | 9/22/2016 |
| <b>Roofing Contractor</b>    | Bobby James Inc                          | <b>Roofing Supplemental Date</b>    | 9/9/2016  |

### INSPECTIONS

|                         |   |
|-------------------------|---|
| <b>Foundation</b>       | SLAB INSPECTION REQUESTED 8/15/2016 rea<br>PASSED INSPECTION 8/16/16 WCC  |
| <b>Flood Plan Rough</b> | [Empty Box]   |
| <b>Framing</b>          | FRAMING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC          |
| <b>Rough Plumbing</b>   | ROUGH PLUMBING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC   |
| <b>Rough Electrical</b> | ROUGH ELECTRICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECITON 10/10/16 WCC |
| <b>Rough Mechanical</b> | ROUGH MECHANICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC |
| <b>Insulation</b>       | INSULATION INSPECTION PASSED VERBAL   |
| <b>Drywall</b>          | DRYWALL SCREW INSPECTION REQUESTED 10/18/2016   |
| <b>Roofing</b>          | [Empty Box]   |
| <b>Mobile Home</b>      | [Empty Box]   |
| <b>Pool Steel</b>       | [Empty Box]   |
| <b>Pool Electrical</b>  | [Empty Box]   |
| <b>Pool Final</b>       | [Empty Box]   |
| <b>Misc Final</b>       | [Empty Box]   |



# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** ALEXANDER & BRIDGETTE COSLOW  
**Address** 235 NORTH BAYSHORE DRIVE  
**City, State, Zip** EASTPOINT, FL 32328  
**Phone** 850-227-8711

**permit #** 25589  
**Date Issued** 8/3/2016  
**permit Fee** \$742.14

**Development** R-1 DWELLING

**Location Lot, Blk, Subd**

**Location Street Address** 235 NORTH BAYSHORE DRIVE, EASTPOINT

**Estimated Value** \$124,275.00 **Parcel ID** 24-08S-07W-0000-0010-0010

**General/Building/Residential Contractor** 1ST Choice Builders, Inc.

|                              |  |                                     |           |
|------------------------------|--|-------------------------------------|-----------|
| <b>Electrical Contractor</b> | Current Solutions of the Gulf Coast, LLC | <b>Electrical Supplemental Date</b> | 9/20/2016 |
| <b>Plumbing Contractor</b>   | KING'S PLUMBING                          | <b>Plumbing Supplemental Date</b>   | 9/15/2016 |
| <b>Mechanical Contractor</b> | GW SERVICES HEATING & AIR                | <b>Mechanical Supplemental Date</b> | 9/22/2016 |
| <b>Roofing Contractor</b>    | Bobby James Inc                          | <b>Roofing Supplemental Date</b>    | 9/9/2016  |

### INSPECTIONS

|                         |   |
|-------------------------|---|
| <b>Foundation</b>       | SLAB INSPECTION REQUESTED 8/15/2016 rea<br>PASSED INSPECTION 8/16/16 WCC  |
| <b>Flood Plan Rough</b> |   |
| <b>Framing</b>          | FRAMING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC          |
| <b>Rough Plumbing</b>   | ROUGH PLUMBING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC   |
| <b>Rough Electrical</b> | ROUGH ELECTRICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECITON 10/10/16 WCC |
| <b>Rough Mechanical</b> | ROUGH MECHANICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016<br>Bryce Ward: 653-7777<br>PASSED INSPECTION 10/10/16 WCC |
| <b>Insulation</b>       | INSULATION INSPECTION PASSED VERBAL   |
| <b>Drywall</b>          |   |
| <b>Roofing</b>          |   |
| <b>Mobile Home</b>      |   |
| <b>Pool Steel</b>       |   |
| <b>Pool Electrical</b>  |   |
| <b>Pool Final</b>       |   |
| <b>Misc Final</b>       |   |



# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** KAREN STEWART / TRANQUILITY  
**Address** 2910 Kerry Forest Parkway  
**City, State, Zip** Tallahassee, FL 32309  
**Phone** 850-567-3910

**permit #** 25613  
**Date Issued** 8/17/2016  
**permit Fee** \$170.00

**Development** BATHROOM REPAIRS DUE TO LEAK

**Location Lot, Blk, Subd** Lot 15, Block F, Unit 3, St. George Island

**Location Street Address** 757 West Gorrie Dr., St. George Island

**Estimated Value** \$25,000.00 **ParcelID** 29-09S-06W-7313-000F-0150

**General/Building/Residential Contractor** OWNER

**Electrical Contractor** Freddy Ball Electrical Services LLC **Electrical Supplemental Date** 10/4/2016

**Plumbing Contractor** CURETON PLUMBING, INC. **Plumbing Supplemental Date** 8/25/2016

**Mechanical Contractor** NONE **Mechanical Supplemental Date**

**Roofing Contractor** NONE **Roofing Supplemental Date**

### INSPECTIONS

**Foundation**

**Flood Plan Rough**

**Framing**

**Rough Plumbing** ROUGH PLUMBING INSPECTION REQUESTED 8/25/2016 re a  
 PASSED INSPECTION 8/26/16 WCC  
 FINAL PLUMBING INSPECTION REQUESTED ON 10/14/2016  
 KAREN STEWART: 850-567-3910

**Rough Electrical** ROUGH INSPECTION REQUESTED FOR TUESDAY AM.  
 (ELECTRICIAN NEEDS TO PULL SUPPLEMENTAL BEFORE INSPECTION - FEE PAID BY HOMEOWNER)  
 passed inspection 10/4/2016 wcc  
 FINAL ELECTRICAL INSPECTION REQUESTED ON 10/14/2016  
 KAREN STEWART: 850-567-3910

**Rough Mechanical**

**Insulation**

**Drywall**

**Roofing**

**Mobile Home**

**Pool Steel**

**Pool Electrical**

**Pool Final**

*Misc Final*

*ElectricalFinal*

*Flood Plain Final*

*Final*

INSPECTION REQUESTED 10/18/2016 rea  
email certifice of completion to karenstewart15@yahoo.com

*ElevationCertificate*

*Certificate Of Occupancy*

*Termite Certificat*



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** JAMES WARE  
**Address** 3996 ST. TERESA AVENUE  
**City, State, Zip** ST. TERESA FLORIDA 32358  
**Phone** 850-556-2366

**permit #** 25640  
**Date Issued** 8/30/2016  
**permit Fee** \$165.00


**Development** RE ROOF  
**Location Lot, Blk, Subd** LOTS 7 8 BL M UN RECD PL  
**Location Street Address** 3996 ST. TERESA AVENUE ST. TERESA FLORIDA 32358  
**Estimated Value** \$23,867.00 **Parcel ID** 31-06S-02W-0000-0170-0000

**General/Building/Residential Contractor** Parker Brothers Roofing & Construction, Inc

**Electrical Contractor** NONE **Electrical Supplemental Date**  
**Plumbing Contractor** NONE **Plumbing Supplemental Date**  
**Mechanical Contractor** NONE **Mechanical Supplemental Date**  
**Roofing Contractor** NONE **Roofing Supplemental Date**

## INSPECTIONS

|                              |  |                           |
|------------------------------|--|---------------------------|
| <b>Foundation</b>            |  |                           |
| <b>Flood Plan Rough</b>      |  |                           |
| <b>Framing</b>               |  |                           |
| <b>Rough Plumbing</b>        |  |                           |
| <b>Rough Electrical</b>      |  |                           |
| <b>Rough Mechanical</b>      |  |                           |
| <b>Insulation</b>            |  |                           |
| <b>Drywall</b>               |  |                           |
| <b>Roofing</b>               | NAILING & WATER BARRIER INSPECTION 10/18/2016 rea m (Pictures in file) |                           |
| <b>Mobile Home</b>           |  |                           |
| <b>Pool Steel</b>            |  |                           |
| <b>Pool Electrical</b>       |  |                           |
| <b>Pool Final</b>            |  |                           |
| <b>Misc Final</b>            |  |                           |
| <b>Electrical Final</b>      |  |                           |
| <b>Flood Plain Final</b>     |  |                           |
| <b>Final</b>                 |  |                           |
| <b>Elevation Certificate</b> | <b>Certificate Of Occupancy</b>  | <b>Termite Certificat</b> |





# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** KAREN STEWART / TRANQUILITY, LLC  
**Address** 757 West Gorrie Drive  
**City, State, Zip** St. George Island, FL 32328  
**Phone**

**permit #** 25666  
**Date Issue** 9/7/2016  
**permit Fee** \$75.00

**Development** HVAC CHANGE OUT

**Location Lot, Blk, Subd** Lot 15, Block F, Unit 3 West, St. George Island  
**Location Street Address** 757 West Gorrie Drive, St. George Island  
**Estimated Value** \$5,600.00 **ParcelID** 29-09S-06W-7313-000F-0150

**General/Building/Residential Contracto** Harper Revell Heating & AC, Inc.

**Electrical Contractor** NONE  
**Plumbing Contracto** NONE  
**Mechanical Contracto** NONE  
**Roofing Contractor** NONE

**Electrical Supplemental Date**  
**Plumbing Supplemental Date**  
**Mechanical Supplemental Date**  
**Roofing Supplemental Date**

### INSPECTIONS

|                          |  |
|--------------------------|--|
| <b>Foundation</b>        |  |
| <b>Flood Plan Rough</b>  |  |
| <b>Framing</b>           |  |
| <b>Rough Plumbing</b>    |  |
| <b>Rough Electrical</b>  |  |
| <b>Rough Mechanical</b>  | ROUGH MECHANICAL INSPECTION REQUESTED FOR TUESDAY rea<br>passed inspection 10/4/2016 wcc<br><b>FINAL HVAC INSPECTION REQUESTED ON 10/14/2016</b><br><b>KAREN STEWART: 850-567-3910</b> |
| <b>Insulation</b>        |  |
| <b>Drywall</b>           |  |
| <b>Roofing</b>           |  |
| <b>Mobile Home</b>       |  |
| <b>Pool Steel</b>        |  |
| <b>Pool Electrical</b>   |  |
| <b>Pool Final</b>        |  |
| <b>Misc Final</b>        |  |
| <b>Electrical Final</b>  |  |
| <b>Flood Plain Final</b> |  |



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST

|                       |                           |                   |           |
|-----------------------|---------------------------|-------------------|-----------|
| <b>Property Owne</b>  | DAVID CRAIG               | <b>permit #</b>   | 25696     |
| <b>Address</b>        | 3750 BOBBIN MILL ROAD     | <b>DateIssued</b> | 9/20/2016 |
| <b>City,State,Zip</b> | TALLAHASSEE FLORIDA 32312 | <b>permitFee</b>  | \$50.00   |
| <b>Phone</b>          | 850-933-3817              |                   |           |

**Development** ELECTRICAL UPGRADE

**Location Lot, Blk, Subd** LOT 14, PELICAN BEACH VILLAGE

**LocationStreet Address** 2132 SEA FERN WAY ST. GEORGE ISLAND FLORIDA 32328

**Estimated Value** \$1,000.00      **ParcelID** 29-09S-06W-7334-0000-0140

**General/Building/Residential Contractor** Albritton Electrical Service

|                              |      |                                     |  |
|------------------------------|------|-------------------------------------|--|
| <b>Electrical Contractor</b> | NONE | <b>Electrical Supplemental Date</b> |  |
| <b>Plumbing Contractor</b>   | NONE | <b>Plumbing Supplemental Date</b>   |  |
| <b>Mechanical Contractor</b> | NONE | <b>Mechanical Supplemental Date</b> |  |
| <b>Roofing Contractor</b>    | NONE | <b>Roofing Supplemental Date</b>    |  |

## INSPECTIONS

|                             |   |                           |
|-----------------------------|---|---------------------------|
| <b>Foundation</b>           |   |                           |
| <b>Flood Plan Rough</b>     |   |                           |
| <b>Framing</b>              |   |                           |
| <b>Rough Plumbing</b>       |   |                           |
| <b>Rough Electrical</b>     |   |                           |
| <b>Rough Mechanical</b>     |   |                           |
| <b>Insulation</b>           |   |                           |
| <b>Drywall</b>              |   |                           |
| <b>Roofing</b>              |   |                           |
| <b>Mobile Home</b>          |   |                           |
| <b>Pool Steel</b>           |   |                           |
| <b>Pool Electrical</b>      |   |                           |
| <b>Pool Final</b>           |   |                           |
| <b>Misc Final</b>           |   |                           |
| <b>ElectricalFinal</b>      | inspection requested 10/3/2016 for 10/18/2016 wcc |                           |
| <b>Flood Plain Final</b>    |   |                           |
| <b>Final</b>                |   |                           |
| <b>ElevationCertificate</b> | <b>Certificate Of Occupancy</b>                   | <b>Termite Certificat</b> |

