

DAILY INSPECTIONS

10/20/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25009	HALE SMITH	FOUNDATION INSPECTION	P			
25340	EARL SOLOMON	ROFING/FINAL INSPECTION	P			
25562	JAMIE & ALLEN MILLENDER	INSULATION INSPECTION	P			
25753	GUY SMITH	FINAL ELECTRICAL	P		DUKE	

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne
Address
City,State,Zip
Phone

permit #
DateIssued
permitFee

Development

*FOR THuesday
Morning - 10/20/16
M*

Location Lot, Blk, Subd

LocationStreet Address

Estimated Value **ParcelID**

General/Building/Residential Contractor

Electrical Contractor	<input type="text" value="Cates Electrical Services, Inc."/>	Electrical Supplemental Date	<input type="text" value="10/11/2016"/>
Plumbing Contractor	<input type="text" value="NONE"/>	Plumbing Supplemental Date	
Mechanical Contractor	<input type="text" value="NONE"/>	Mechanical Supplemental Date	
Roofing Contractor	<input type="text" value="NONE"/>	Roofing Supplemental Date	

INSPECTIONS

Foundation	<input type="text" value="INSPECTION REQUESTED FOR THURSDAY MORNING 10/20/2016 rea requested 10/182016"/>		
Flood Plan Rough	<input type="text"/>		
Framing	<input type="text"/>		
Rough Plumbing	<input type="text"/>		
Rough Electrical	<input type="text"/>		
Rough Mechanical	<input type="text"/>		
Insulation	<input type="text"/>		
Drywall	<input type="text"/>		
Roofing	<input type="text"/>		
Mobile Home	<input type="text"/>		
Pool Steel	<input type="text"/>		
Pool Electrical	<input type="text"/>		
Pool Final	<input type="text"/>		
Misc Final	<input type="text"/>		
ElectricalFinal	<input type="text"/>		
Flood Plain Final	<input type="text"/>		
Final	<input type="text"/>		
ElevationCertificate	<input type="text"/>	Certificate Of Occupancy	<input type="text"/>
		Termite Certificat	<input type="text"/>



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne EARL SOLOMON
Address 1812 Jean Avenue
City,State,Zip Tallahassee, Florida 32308
Phone

permit # 25340
DateIssued 3/30/2016
permitFee \$1,028.50

Development R-1 DWELLING

Location Lot, Blk, Subd Lot 3, Bay Pine Village

LocationStreet Address 1319 Curlew Way, St. George Island

Estimated Value \$0.00 **ParcelID** 29-09S-06W-7324-0000-0030

General/Building/Residential Contractor Duncan Home Construction Inc.

Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	5/18/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	6/17/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	4/6/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	6/7/2016

INSPECTIONS

Foundation	Slab under house inspection requested 6/17/2016 rea PASSED INSPECTION 5/18/16 WCC
Flood Plan Rough	
Framing	FRAMING/SHEATHING INSPECTION REQUESTED 5/4/2016 WCC PASSED INSPECTION 5/5/2016 WCC ROUGH FRAMING INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION READY WHEN YOU GO TO DO THE PLUMBING 6/1/16 rea PASSED INSPECTION 6/16/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED 6/15/2016 PASSED INSPECTION 6/16/16 WCC
Insulation	INSULATION INSPECTION REQUESTED ON 6/29/2016 DAVID DUNCAN: 370-6790 PASSED INSPECTION 6/29/16 WCC
Drywall	SHEETROCK/SCREW INSPECTION REQUESTED 7/1/2016 WCC PASSED INSPECTION 7/5/2016 WCC
Roofing	INSPECTION REQUESTED 10/19/2016 CALL DAVID BEFORE YOU GO 370-6790 WCC
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



ElectricalFinal

TEMPORARY-PERMANENT POWER INSPECTION REQUESTED 7/11/2016
AFFIDAVIT IN FILE
PASSED INSPECTION, EMAILED DUKE 7/14/16 WCC

Flood Plain Final

Final

INSPECTION REQUESTED 10/19/2016 CALL DAVID BEFORE YOU GO 370-6790 WCC

ElevationCertificate

Yes

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner JAMIE & ALLEN MILLENDER
Address 2125 MESSER ROAD
City, State, Zip CARRABELLE FLORIDA 32322
Phone 850-509-7959

permit # 25562
Date Issued 7/20/2016
permit Fee \$698.84


Development R-1 DWELLING
Location Lot, Blk, Subd LOT 3, BLOCK A, BAYWOOD ESTATES
Location Street Address 110 BAYWOOD DRIVE CARRABELLE FLORIDA 32322
Estimated Value \$150,000.00 **Parcel ID** 17-07S-04W-0000-0010-A022

General/Building/Residential Contractor America's Home Place, Inc.

Electrical Contractor	Turner Electrical Services, Inc.	Electrical Supplemental Date	9/26/2016
Plumbing Contractor	Keith McNeill Plumbing Contractor, Inc.	Plumbing Supplemental Date	8/29/2016
Mechanical Contractor	Gunn Heating & Air Conditioning, Inc.	Mechanical Supplemental Date	9/23/2016
Roofing Contractor	NONE	Roofing Supplemental Date	

INSPECTIONS

Foundation	FOOTER INSPECTION REQUESTED 8/1/2016 PASSED INSPECTION 8/4/2016 WCC SLAB INSPECTION REQUESTED 8/29/16 WCC passed inspection 8/29/2016 wcc
Flood Plan Rough	
Framing	NAILING INSPECTION REQUESTED 9/14/16 WCC passed inspection 9/14/16 wcc FRAMING INSPECTION REQUESTED ON 10/13/2016 JIM: 864-237-7150 passed inspection 10/17/2016 wcc
Rough Plumbing	IN SLAB PLUMBING INSPECTION REQUESTED 8/25/2016 rea PASSED INSPECTION 8/26/16 WCC ROUGH PLUMBING INSPECTION REQUESTED ON 10/13/2016 JIM: 864-237-7150 passed inspection 10/17/2016 wcc
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED ON 10/13/2016 JIM: 864-237-7150 passed inspection 10/17/16 wcc
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED ON 10/13/2016 JIM: 864-237-7150 passed inspection 10/17/2016 wcc
Insulation	INSULATION INSPECTION REQUESTED 10/19/2016 rea
Drywall	
Roofing	
Mobile Home	



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne GUY SMITH
Address 352 NORTH STREET
City,State,Zip GREENWICH, CT 06830
Phone

permit # 25753
DateIssued 10/13/2016
permitFee \$50.00

Development ELECTRICAL UPGRADE

Location Lot, Blk, Subd LOT 6

LocationStreet Address 922 GULF SHORE DRIVE DOG ISLAND FLORIDA

Estimated Value \$0.00 **ParcelID** 06-08S-04W-5260-0000-0060

General/Building/Residential Contractor R. Gray & Associates, Inc.

Electrical Contractor NONE

Electrical Supplemental Date

Plumbing Contractor NONE

Plumbing Supplemental Date

Mechanical Contractor NONE

Mechanical Supplemental Date

Roofing Contractor NONE

Roofing Supplemental Date

INSPECTIONS

Foundation

Flood Plan Rough

Framing

Rough Plumbing

Rough Electrical

Rough Mechanical

Insulation

Drywall

Roofing

Mobile Home

Pool Steel

Pool Electrical

Pool Final

Misc Final

Electrical Final INSPECTION REQUESTED 10/20/16 WCC

Flood Plain Final

Final

ElevationCertificate **Certificate Of Occupancy** **Termite Certificat**