

# DAILY INSPECTIONS

11/14/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
25111	DANNY DEMERSEMAN	DRYWALL INSPECTION	P			
25398	JEFFERY MARKEY	POOL ELECTRICAL & POOL FINAL	P			
25508	WESLEY KENT	INSULATION & DRYWALL INSPECTION	P			
25576	ROBERT FROMMELL	ROUGH ELECTRICAL	P			
25576	ROBERT FROMMELL	ROUGH MECHANICAL	P			
25635	10 YP, LLC	FRAMING INSPECTION	P			
25771	GEORGE PLYMEL	FINAL ELEECTRICAL	P		DUKE	
25773	GEORGE PLYMEL	FINAL ELECTRICAL	P		DUKE	
25792	BEN WILKINSON	ROOFING INSPECTION	P			
25808	LEE YOUNGBLOOD	FINAL ELECTRICAL	P		DUKE	
25817	BENNETT AXELOD	FINAL ELECTRICAL	P		DUKE	
25822	GEORGE GILL	FINAL ELECTRICAL	P		DUKE	

# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



<b>Property Owner</b>	DANNY & SAMANTHA DEMERSSEMAN	<b>permit #</b>	25111
<b>Address</b>	3844 KINDERLOU FOREST	<b>Date Issued</b>	12/9/2015
<b>City, State, Zip</b>	VALDOSTA GEORGIA 31601	<b>permit Fee</b>	\$2,313.65
<b>Phone</b>	229-561-3844		

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** LOT 40, TURTLE EACH VILLAGE

**Location Street Address** 1736 LILAC LANE ST GEORGE ISLAND FLORIDA 32328

**Estimated Value** \$691,785.00      **Parcel ID** 29-09S-06W-7325-0000-0400

**General/Building/Residential Contractor** PACESETTER CONSTRUCTION, INC.

<b>Electrical Contractor</b>	Alternative Electric Co., LLC	<b>Electrical Supplemental Date</b>	5/24/2016
<b>Plumbing Contractor</b>	Five Star Plumbing Big Bend, Inc.	<b>Plumbing Supplemental Date</b>	6/28/2016
<b>Mechanical Contractor</b>	Air Con of Wakulla LLC	<b>Mechanical Supplemental Date</b>	8/12/2016
<b>Roofing Contractor</b>	Bobby James Inc	<b>Roofing Supplemental Date</b>	6/7/2016

### INSPECTIONS

<b>Foundation</b>	SLAB INSPECTION REQUESTED 1/22/2016 rea Elliott Fann: 229-244-5335 PASSED INSPECTION 1/25/16 WCC
<b>Flood Plan Rough</b>	
<b>Framing</b>	Copy of UC ELC in file 12/22/15 rea Need a contractor before any more inspections are done rea 9/6/2016  FRAMING INSPECTION REQUESTED ON 10/26/2016 AK TONY HUBER: 229-224-8638 passed inspection 10/27/2016 wcc
<b>Rough Plumbing</b>	ROUGH PLUMBING INSPECTION REQUESTED ON 10/26/2016 AK TONY HUBER: 229-224-8638 passed inspection 10/27/2016 wcc
<b>Rough Electrical</b>	INSPECTION REQUESTED 8/9/16 WCC PASSED INSPECTION 8/15/16 WCC  ROUGH ELECTRICAL INSPECTION REQUESTED ON 10/26/2016 AK TONY HUBER: 229-224-8638 passed inspection 10/27/2016 wcc
<b>Rough Mechanical</b>	ROUGH MECHANICAL INSPECTION REQUESTED ON 10/26/2016 AK TONY HUBER: 229-224-8638 passed inspection 10/27/2016 wcc
<b>Insulation</b>	INSULATION INSPECTION REQUESTED ON 11/3/2016 TONY HUBER: 229-224-8638 MONDAY PLEASE passed inspection 11/7/2016 wcc
<b>Drywall</b>	DRYWALL INSPECTION REQUESTED 11/14/16 rea
<b>Roofing</b>	ROOFING INSPECTION REQUESTED ON 10/26/2016 AK TONY HUBER: 229-224-8638 passed inspection 10/27/2016 wcc



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** JEFFERY & JOANNE MARKEY  
**Address** 325 EAST GORRIE DRIVE  
**City, State, Zip** ST GEORGE ISLAND FLORIDA 32328  
**Phone**

**permit #** 25398  
**Date Issued** 4/22/2016  
**permit Fee** \$210.00

**Development** SWIMMING POOL

**Location Lot, Blk, Subd** UNIT 1, BLOCK 12E, LOT 4

**Location Street Address** 325 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328


**Estimated Value** \$32,100.00 **Parcel ID** 29-09S-06W-7310-012W-0040

**General/Building/Residential Contractor** Cox Building Corporation

<b>Electrical Contractor</b>	Cates Electrical Services, Inc.	<b>Electrical Supplemental Date</b>	11/9/2016
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	NONE	<b>Mechanical Supplemental Date</b>	
<b>Roofing Contractor</b>	NONE	<b>Roofing Supplemental Date</b>	

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	STEEL & PRESSURE INSPECTION REQUESTED 5/18/2016 re a passed inspection 5/19/16 wcc
<b>Pool Electrical</b>	INSPECTION REQUESTED 11/14/15 WCC CALL JOEL PRIOR TO ARRIVING 323-0818
<b>Pool Final</b>	INSPECTION REQUESTED 11/14/16 WCC CALL JOEL PRIOR TO ARRIVING 323-0818
<b>Misc Final</b>	
<b>Electrical Final</b>	



# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owner** WESLEY & MARSHA KENT  
**Address** 1394 FIRETHORN DRIVE  
**City, State, Zip** RIFLE, CO 81650  
**Phone**

**permit #** 25508  
**Date Issued** 6/27/2016  
**permit Fee** \$1,225.57

**Development** R-1 DWELLING  
**Location Lot, Blk, Subd** LOT 3, CLIPPER BAY  
**Location Street Address** 1459 CLIPPER BAY DRIVE ST GEOGE ISLAND FLORIDA 32328  
**Estimated Value** \$307,024.00 **Parcel ID** 29-09S-06W-7356-0000-0030

**General/Building/Residential Contractor** Big Fish Construction LLC

<b>Electrical Contractor</b>	Scott's Quality Electric, Inc.	<b>Electrical Supplemental Date</b>	7/28/2016
<b>Plumbing Contractor</b>	Emerald Coast Plumbing	<b>Plumbing Supplemental Date</b>	10/25/2016
<b>Mechanical Contractor</b>	GW SERVICES HEATING & AIR	<b>Mechanical Supplemental Date</b>	10/13/2016
<b>Roofing Contractor</b>	Rodney Hall Roofing, Inc.	<b>Roofing Supplemental Date</b>	10/24/2016

### INSPECTIONS

<b>Foundation</b>	FOOTER & SLAB INSPECTION REQUESTED 8/15/2016 rea PASSED INSPECTION 8/16/16 WCC
<b>Flood Plan Rough</b>	
<b>Framing</b>	inspection requested 10/24/16 wcc PASSED 10/26/2016 (GATE CODE 9753)
<b>Rough Plumbing</b>	inspcciton requested 10/24/16 wcc PASSED 10/26/2016
<b>Rough Electrical</b>	inspection requested 10/24/16 wcc PASSED 10/26/2016
<b>Rough Mechanical</b>	inspection requested 10/24/16 wcc PASSED 10/26/2016
<b>Insulation</b>	inspection requested 11/7/2016 to be done on 11/15/16 wcc passed inspection wcc
<b>Drywall</b>	inspection requested 11/14/16 to be done on 11/15/16 wcc
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	TEMPORARY -PERMANENT POWER AFFIDAVIT IN FILE NEEDS PAYMENT rea 7/28/16
<b>Flood Plain Final</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** ROBERT & SUZANNE FROMMELL  
**Address** 230 SALEM SALEM CHURCH ROAD  
**City,State,Zip** MIDLAND, PA 15059  
**Phone** \_\_\_\_\_

**permit #** 25576  
**DateIssued** 7/29/2016  
**permitFee** \$627.69

**Development** R-1 DWELLING

**Location Lot, Blk, Subd** LOT 34 WHISPERING PINES

**LocationStreet Address** 727 TIMBER RIDGE COURT, EASTPOINT


**Estimated Value** \$149,500.00 **ParcelID** 29-08S-06W-1002-0000-0340

**General/Building/Residential Contractor** Big Fish Construction LLC

<b>Electrical Contractor</b>	Scott's Quality Electric, Inc.	<b>Electrical Supplemental Date</b>	8/24/2016
<b>Plumbing Contractor</b>	Emerald Coast Plumbing	<b>Plumbing Supplemental Date</b>	8/8/2016
<b>Mechanical Contractor</b>	GW SERVICES HEATING & AIR	<b>Mechanical Supplemental Date</b>	10/31/2016
<b>Roofing Contractor</b>	Rodney Hall Roofing, Inc.	<b>Roofing Supplemental Date</b>	10/11/2016

## INSPECTIONS

<b>Foundation</b>	SLAB INSPECTION REQUESTED 8/17/16. WANTS TO POUR ON MONDAY 8/22/16 WCC PASSED INSPECTION 8/18/16 WCC
<b>Flood Plan Rough</b>	
<b>Framing</b>	FRAMING,STRAPPING,NAILING INSPECTION REQUESTED ON 10/10/16 WCC PASSED INSPECTION 10/17/2016 WCC
<b>Rough Plumbing</b>	INSPECTION REQUESTED 8/8/16 SENDING PICTURES WCC PASSED INSPECTION PICTURES ARE IN FILE. 8/8/16 WCC
<b>Rough Electrical</b>	Inspection requested 11/9/16 to be done on 11/14/16 wcc
<b>Rough Mechanical</b>	Inspection requested 11/9/16 to be done on 11/14/16 wcc
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>ElectricalFinal</b>	
<b>Flood Plain Final</b>	
<b>Final</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



<b>Property Owne</b>	10YP, LLC / DON MAY	<b>permit #</b>	25635
<b>Address</b>	1487 Ferzon Way	<b>DateIssued</b>	8/29/2016
<b>City,State,Zip</b>	Tallahassee, Florida 32312	<b>permitFee</b>	\$812.00
<b>Phone</b>	850-893-5100		

**Development** R-1 DWELLING

<b>Location Lot, Blk, Subd</b>	Lot6, Block G, Unit 2, St. George Island		
<b>LocationStreet Address</b>	740 East Gulf Beach Drive, St. George Island		
<b>Estimated Value</b>	\$203,476.00	<b>ParcelID</b>	29-09S-06W-7312-000G-0060

**General/Building/Residential Contractor** Emely Ventures, Inc.

<b>Electrical Contractor</b>	NONE	<b>Electrical Supplemental Date</b>	
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	NONE	<b>Mechanical Supplemental Date</b>	
<b>Roofing Contractor</b>	Bobby James Inc	<b>Roofing Supplemental Date</b>	10/12/2016

## INSPECTIONS

<b>Foundation</b>	NEEDS RENEWED NOC BEFORE 1ST INSPECTION rea		
<b>Flood Plan Rough</b>			
<b>Framing</b>	EXTERIOR SHEATHING AND NAILING INSPECTION REQUESTED 11/10/16 WCC		
<b>Rough Plumbing</b>			
<b>Rough Electrical</b>			
<b>Rough Mechanical</b>			
<b>Insulation</b>			
<b>Drywall</b>			
<b>Roofing</b>			
<b>Mobile Home</b>			
<b>Pool Steel</b>			
<b>Pool Electrical</b>			
<b>Pool Final</b>			
<b>Misc Final</b>			
<b>ElectricalFinal</b>			
<b>Flood Plain Final</b>			
<b>Final</b>			
<b>ElevationCertificate</b>		<b>Certificate Of Occupancy</b>	
		<b>Termite Certificat</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** GEORGE PLYMEL  
**Address** PO BOX 2936  
**City, State, Zip** MOULTRIE GEORGIA 31776  
**Phone**

**permit #** 25771  
**Date Issued** 10/24/2016  
**permit Fee** \$50.00

**Development** ELECTRICAL UPGRADE

**Location Lot, Blk, Subd** UNIT 1, BLOCK 10E, LOT 6

**Location Street Address** 240 EAST GORRIE DRIVE ST. GEORGE ISLAND FLORIDA 32328

**Estimated Value** \$0.00 **Parcel ID** 29-09S-06W-7310-010E-0060


**General/Building/Residential Contractor** Cates Electrical Services, Inc.

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	inspection requested on 11/8/2016 to be done on 11/10/2016 wcc
<b>Flood Plain Final</b>	
<b>Final</b>	
<b>Elevation Certificate</b>	
<b>Certificate Of Occupancy</b>	
<b>Termite Certificate</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



<b>Property Owner</b>	GEORGE PLYMEL	<b>permit #</b>	25773
<b>Address</b>	PO BOX 2936	<b>Date Issued</b>	10/24/2016
<b>City, State, Zip</b>	MOULTRIE GEORGIA 31776	<b>permit Fee</b>	\$50.00
<b>Phone</b>			

**Development** ELETRICAL UPGRADE

<b>Location Lot, Blk, Subd</b>	UNIT 1, BLOCK 10E, LOT 7		
<b>Location Street Address</b>	236 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328		
<b>Estimated Value</b>	\$0.00	<b>ParcelID</b>	29-09S-06W-710-010E-0070

**General/Building/Residential Contractor** Cates Electrical Services, Inc.

<b>Electrical Contractor</b>	NONE	<b>Electrical Supplemental Date</b>	
<b>Plumbing Contractor</b>	NONE	<b>Plumbing Supplemental Date</b>	
<b>Mechanical Contractor</b>	NONE	<b>Mechanical Supplemental Date</b>	
<b>Roofing Contractor</b>	NONE	<b>Roofing Supplemental Date</b>	

## INSPECTIONS

<b>Foundation</b>		
<b>Flood Plan Rough</b>		
<b>Framing</b>		
<b>Rough Plumbing</b>		
<b>Rough Electrical</b>		
<b>Rough Mechanical</b>		
<b>Insulation</b>		
<b>Drywall</b>		
<b>Roofing</b>		
<b>Mobile Home</b>		
<b>Pool Steel</b>		
<b>Pool Electrical</b>		
<b>Pool Final</b>		
<b>Misc Final</b>		
<b>Electrical Final</b>	inspection requested on 11/8/2016 to be done on 11/10/16 wcc	
<b>Flood Plain Final</b>		
<b>Final</b>		
<b>Elevation Certificate</b>	<b>Certificate Of Occupancy</b>	<b>Termite Certificat</b>





# FRANKLIN COUNTY PLANNING & BUILDING

## INSPECTION REQUEST



**Property Owne**

**Address**

**City,State,Zip**

**Phone**

**permit #**

**DateIssued**

**permitFee**

**Development**

**Location Lot, Blk, Subd**

**LocationStreet Address**

**Estimated Value**  **ParcelID**

**General/Building/Residential Contractor**

**Electrical Contractor** NONE **Electrical Supplemental Date**

**Plumbing Contractor** NONE **Plumbing Supplemental Date**


**Mechanical Contractor** NONE **Mechanical Supplemental Date**

**Roofing Contractor** NONE **Roofing Supplemental Date**

### INSPECTIONS

<b>Foundation</b>	<input type="text"/>
<b>Flood Plan Rough</b>	<input type="text"/>
<b>Framing</b>	<input type="text"/>
<b>Rough Plumbing</b>	<input type="text"/>
<b>Rough Electrical</b>	<input type="text"/>
<b>Rough Mechanical</b>	<input type="text"/>
<b>Insulation</b>	<input type="text"/>
<b>Drywall</b>	<input type="text"/>
<b>Roofing</b>	<input type="text" value="partial nailing inspection 11/9/2016 wcc"/>
<b>Mobile Home</b>	<input type="text"/>
<b>Pool Steel</b>	<input type="text"/>
<b>Pool Electrical</b>	<input type="text"/>
<b>Pool Final</b>	<input type="text"/>
<b>Misc Final</b>	<input type="text"/>
<b>Electrical Final</b>	<input type="text"/>
<b>Flood Plain Final</b>	<input type="text"/>
<b>Final</b>	<input type="text"/>
<b>Elevation Certificate</b>	<input type="text"/>
<b>Certificate Of Occupancy</b>	<input type="text"/>
<b>Termite Certificat</b>	<input type="text"/>

✓  
wcc





# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owner** LEE YOUNGBLOOD  
**Address** 291 EAST PASS LANDING  
**City, State, Zip** CARRABELLE, FL 32322  
**Phone**

**permit #** 25808  
**Date Issued** 11/3/2016  
**permit Fee** \$50.00

**Development** POWER POLE

**Location Lot, Blk, Subd** Lot 40, SUNSET ISLE & YACHT CLUB

**Location Street Address** 291 EAST PASS LANDING, CITY OF CARRABELLE

**Estimated Value** \$0.00 **Parcel ID** 20-07S-04W-1001-0000-0400


**General/Building/Residential Contractor** Alternative Electric Co., LLC

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	INSPECTION REQUESTED 11/9/2016 WCC
<b>Flood Plain Final</b>	
<b>Final</b>	
<b>Elevation Certificate</b>	<b>Certificate Of Occupancy</b> <b>Termite Certificate</b>



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** BENNETT AXELOD  
**Address** 825 JETT FERRY ROAD  
**City,State,Zip** ATLANTA GA 30350  
**Phone**

**permit #** 25817  
**DateIssued** 11/8/2016  
**permitFee** \$50.00

**Development** ELECTRICAL UPGRADE

**Location Lot, Blk, Subd** UNIT 1, BLOCK 11W, LOT 5

**LocationStreet Address** 332 WEST GORRIE DRIVE ST GEORGE ISLAND FLORIDA 32328

**Estimated Value** \$0.00 **ParcelID** 29-09S-06W-7311-011W-0050



**General/Building/Residential Contractor** Cates Electrical Services, Inc.

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

## INSPECTIONS

<b>Foundation</b>	
<b>Flood Plan Rough</b>	
<b>Framing</b>	
<b>Rough Plumbing</b>	
<b>Rough Electrical</b>	
<b>Rough Mechanical</b>	
<b>Insulation</b>	
<b>Drywall</b>	
<b>Roofing</b>	
<b>Mobile Home</b>	
<b>Pool Steel</b>	
<b>Pool Electrical</b>	
<b>Pool Final</b>	
<b>Misc Final</b>	
<b>Electrical Final</b>	INSPECTION REQUESTED ON 11/8/2016 TO BE DONE ON 11/14/16 WCC
<b>Flood Plain Final</b>	
<b>Final</b>	
<b>ElevationCertificate</b>	
<b>Certificate Of Occupancy</b>	
<b>Termite Certificat</b>	



# FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



**Property Owne** GEORGE GILL  
**Address** 1129 Alligator Drive  
**City,State,Zip** Alligator Point, FL  
**Phone**

**permit #** 25822  
**DateIssued** 11/10/2016  
**permitFee** \$50.00

**Development** ELECTRICAL UPGRADE

**Location Lot, Blk, Subd** Lot 16, Unit 2, Holiday Beach  
**LocationStreet Address** 1129 Alligator Drive, Alligator Point  
**Estimated Value** \$0.00 **ParcelID** 05-07S-01W-1032-0000-0160

**General/Building/Residential Contractor** Revell Electric, Inc.

**Electrical Contractor** NONE  
**Plumbing Contractor** NONE  
**Mechanical Contractor** NONE  
**Roofing Contractor** NONE

**Electrical Supplemental Date**  
**Plumbing Supplemental Date**  
**Mechanical Supplemental Date**  
**Roofing Supplemental Date**

## INSPECTIONS

**Foundation**  
**Flood Plan Rough**  
**Framing**  
**Rough Plumbing**  
**Rough Electrical**  
**Rough Mechanical**  
**Insulation**  
**Drywall**  
**Roofing**  
**Mobile Home**  
**Pool Steel**  
**Pool Electrical**  
**Pool Final**  
**Misc Final**



**ElectricalFinal** ELECTRICAL FINAL INSPECTION REEQUESTED 11/10/2016 rea  
**Flood Plain Final**  
**Final**  
**ElevationCertificate** **Certificate Of Occupancy** **Termite Certificat**

**FRANKLIN COUNTY BUILDING DEPARTMENT**

34 Forbes Street, Suite 1, Apalachicola, Florida 32320

Phone: 850-653-9783      Fax: 850-653-9799

Duke Energy - People, Performance, Excellence

**Inspection Release Form**

Inspecting Authority/Ph # 850-653-9783	Time & Date: 11/14/2016	Name of Person Faxing: Roxie Allen		
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
1129 Alligator Dr. Alligator Point	Electrical Upgrade	25822	Replacing Meter Base	REA

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Duke Energy at 1-800-700-8744.

Duke Energy's New Construction Department  
 PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677  
 New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766



**/RANKLIN COUNTY BUILDING DEPARTMENT**

**34 Forbes Street, Suite 1, Apalachicola, FL 32320**

**Phone: 850-653-9783**

**Fax: 850-653-9799**

**DUKE ENERGY - People, Performance, Excellence**

**Inspection Release Form**

**Inspecting Authority/Ph # 850-653-9783**

**Date: 11/14/2016**

**Name of Person Faxing: Cheyenne**

**Cruson**

Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
1129 alligator drive alligator point florida	Final electrical	25822	Electrical upgrade	CC
332 west gorrie drive st george island florida	Final electrical	25817	Electrical upgrade	

- If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:
- The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677. Customers may reach Progress Energy at 1-800-700-8744.**

**RANKLIN COUNTY BUILDING DEPARTMENT**

34 Forbes Street, Suite 1, Apalachicola, FL 32320

Phone: 850-653-9783

Fax: 850-653-9799

**DUKE ENERGY - People, Performance, Excellence**

**Inspection Release Form**

Inspecting Authority/Ph # 850-653-9783

Date: 11/14/16

Name of Person Faxing: **Cheyenne**

**Cruson**

Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:
240 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA	FINAL ELECTRICAL	25771	ELECTRICAL UPGRADE	CC
236 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA	FINAL ELECTRICAL	25773	ELECTRICAL UPGRADE	
291 EAST PASS LANDING CITY OF CARRABELLE FLORIDA	FINAL ELECTRICAL	25808	NEW POWER POLE	

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address: