

DAILY INSPECTIONS

11/8/2016

<u>PERMIT #</u>	<u>NAME</u>	<u>TYPE</u>	<u>P</u>	<u>F</u>	<u>EMAILED</u>	<u>FEE</u>
24917	CARRS HILLI	ROOFING INSPECTION	P			
25161	STEVEN SANLAN	INSULATION INSPECTION	P			
25468	TIM HURLEY	INSULATION INSPECTION	P			
25589	ALEXANDER COSLOW	TEMP/PERM POWER INSPECTION	P		DUKE	
25637	LUCINDA ROENICKE	FINAL RENOVATION INSPECTION	P			
25775	DELTA GULF LLC	FINAL ELECTRICAL INSPECTION	P		DUKE	
25785	VIRGINIA SNYDER	ROOFING INSPECTION	P			

FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner	CARR'S HILL, LLC	permit #	24917
Address	408 Marine Street	Date Issued	9/16/2015
City, State, Zip	Carrabelle, Florida 32322	permit Fee	\$95.00
Phone	850-443-5884		

Development SHINGLE RE-ROOF

Location Lot, Blk, Subd Lots 4 thru 9, Block 32, Kelley's Plat

Location Street Address 408 Marine Street, City of Carrabelle

Estimated Value \$10,000.00 **ParcelID** n/a

General/Building/Residential Contractor Southeastern Enterprises of the Big Bend, LL

Electrical Contractor NONE **Electrical Supplemental Date**

Plumbing Contractor NONE **Plumbing Supplemental Date**

Mechanical Contractor NONE **Mechanical Supplemental Date**

Roofing Contractor NONE **Roofing Supplemental Date**

INSPECTIONS

Foundation		
Flood Plan Rough		
Framing		
Rough Plumbing		
Rough Electrical		
Rough Mechanical		
Insulation		
Drywall		
Roofing	INSPECTION REQUESTED 11/8/2016 rea	
Mobile Home		
Pool Steel		
Pool Electrical		
Pool Final		
Misc Final		
Electrical Final		
Flood Plain Final		
Final		
Elevation Certificate	Certificate Of Occupancy	Termite Certificat



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne STEVEN SCANLAN
Address 1237 GATLIN CREEK ROAD
City,State,Zip THOMASVILLE GA 31757
Phone 229-226-2244

permit # 25161
DateIssued 1/7/2016
permitFee \$1,270.02

Development R-1 DWELLING

Location Lot, Blk, Subd LOT 5, BLOCK 12 EAST, SGI GULF BEACHES

LocationStreet Address 333 EAST GORRIE DRIVE ST GEORGE ISLAND FLORIDA

Estimated Value \$420,000.00 **ParcelID** 29-09S-06W-7310-012E-0050

General/Building/Residential Contractor Greg Prickett Builders, LLC

Electrical Contractor	Scott & Cindy's Services, Inc.	Electrical Supplemental Date	6/14/2016
Plumbing Contractor	Varnier Plumbing , Inc.	Plumbing Supplemental Date	5/26/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	5/11/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	4/27/2016

INSPECTIONS

Foundation	
Flood Plan Rough	MEETS FINAL REQUIREMENTS. AMK 11/2/2016
Framing	INSPECTION REQUESTED 5/24/16 WCC PASSED INSPECTION 5/24/16 WCC
Rough Plumbing	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Rough Electrical	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Rough Mechanical	INSPECTION REQUESTED 7/28/16 WCC PASSED INSPECTION 7/28/16 WCC
Insulation	INSPECTION REQUESTED 8/11/2016 WCC PASSED INSPECTION 8/15/16 WCC INSULATION INSPECTION REQUESTED 11/8/2016 rea (Under House)
Drywall	INSPECTION REQUESTED 10/28/2016 WCC passed inspection 10/28/2016 wcc
Roofing	INSPECTION REQUESTED 10/28/2016 WCC passed inspection 10/28/2016 wcc
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	



FRANKLIN COUNTY PLANNING & BUILDING

INSPECTION REQUEST



Property Owner TIM HURLEY & LINDA RICHARDS
Address 3053 HAWKS GLEN
City, State, Zip TALLAHASSEE, FL 32312
Phone

permit # 25468
Date Issued 5/25/2016
permit Fee \$876.19

Development R-1 DWELLING
Location Lot, Blk, Subd LOT 93 SUMMER CAMP
Location Street Address 304 EVENING GLOW DRIVE, SUMMER CAMP
Estimated Value \$193,740.00 **ParcelID** 35-06S-03W-100B-0000-0930

General/Building/Residential Contractor Gary Ulrich Construction, Inc.


Electrical Contractor	Cates Electrical Services, Inc.	Electrical Supplemental Date	9/28/2016
Plumbing Contractor	Five Star Plumbing Big Bend, Inc.	Plumbing Supplemental Date	6/28/2016
Mechanical Contractor	Air Con of Wakulla LLC	Mechanical Supplemental Date	10/27/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	9/9/2016

INSPECTIONS

Foundation	FOOTER/STEEL INSPECTION REQUESTED 6/16/16 FOR THIS AFTERNOON WCC PASSED INSPECTION 6/16/16 WCC
Flood Plan Rough	<input type="text"/>
Framing	ROUGH FRAMING INSPECTION REQUESTED 10/27/2016 rea PASSED INSPECTION 10/28/2016 WCC
Rough Plumbing	ROUGH PLUMBING NSPECTION REQUESTED 10/27/2016 rea PASSED INSPECTION 10/28/2016 WCC
Rough Electrical	ROUGH ELECTRICAL NSPECTION REQUESTED 10/27/2016 rea PASSED INSPECTION 10/28/2016 WCC
Rough Mechanical	ROUGH MECHANICAL NSPECTION REQUESTED 10/27/2016 rea (NO MECH PERMIT ON FILE - DOUBLE FEE TO APPLY) PASSED INSPECTION 10/28/2016 WCC
Insulation	INSULATION INSPECTION REQUESTED ON 11/8/2016 JOEL ULRICH: 323-0818
Drywall	<input type="text"/>
Roofing	<input type="text"/>
Mobile Home	<input type="text"/>
Pool Steel	<input type="text"/>
Pool Electrical	<input type="text"/>
Pool Final	<input type="text"/>
Misc Final	<input type="text"/>
Electrical Final	TEMP/PERM POWER AFFIDAVIT ON FILE 8/25/16 WCC



FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne ALEXANDER & BRIDGETTE COSLOW
Address 235 NORTH BAYSHORE DRIVE
City,State,Zip EASTPOINT, FL 32328
Phone 850-227-8711

permit # 25589
DateIssued 8/3/2016
permitFee \$742.14

Development R-1 DWELLING
Location Lot, Blk, Subd
LocationStreet Address 235 NORTH BAYSHORE DRIVE, EASTPOINT
Estimated Value \$124,275.00 **ParcelID** 24-08S-07W-0000-0010-0010

General/Building/Residential Contractor 1ST Choice Builders, Inc.			
Electrical Contractor	Current Solutions of the Gulf Coast, LLC	Electrical Supplemental Date	9/20/2016
Plumbing Contractor	KING'S PLUMBING	Plumbing Supplemental Date	9/15/2016
Mechanical Contractor	GW SERVICES HEATING & AIR	Mechanical Supplemental Date	9/22/2016
Roofing Contractor	Bobby James Inc	Roofing Supplemental Date	9/9/2016

INSPECTIONS

Foundation	SLAB INSPECTION REQUESTED 8/15/20/16 rea PASSED INSPECTION 8/16/16 WCC
Flood Plan Rough	
Framing	FRAMING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016 Bryce Ward: 653-7777 PASSED INSPECTION 10/10/16 WCC
Rough Plumbing	ROUGH PLUMBING INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016 Bryce Ward: 653-7777 PASSED INSPECTION 10/10/16 WCC
Rough Electrical	ROUGH ELECTRICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016 Bryce Ward: 653-7777 PASSED INSPECTION 10/10/16 WCC
Rough Mechanical	ROUGH MECHANICAL INSPECTION REQUESTED ON 10/6/2016 FOR MONDAY, OCTOBER 10, 2016 Bryce Ward: 653-7777 PASSED INSPECTION 10/10/16 WCC
Insulation	INSULATION INSPECTION PASSED VERBAL 9/21/2016
Drywall	DRYWALL SCREW INSPECTION REQUESTED 10/18/2016 passed inspection 10/18/16 wcc
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	



Misc Final

ElectricalFinal

Flood Plain Final

Final

ElevationCertificate

Certificate Of Occupancy

Termite Certificat

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne LUCINDA ROENICKE
Address 23060 SW 180 COURT
City,State,Zip MIAMI FLORIDA 33170
Phone

permit # 25637
DateIssued 8/29/2016
permitFee \$170.00

Development DECK, STAIRS, & DECK PILINGS & WINDOWS, DOORS

Location Lot, Blk, Subd UNIT 5, BLOCK 61, LOT 3

LocationStreet Address 352 PATTON STREET ST GEORGE ISLAND FLORIDA 32328

Estimated Value \$25,000.00 **ParcelID** 29-09S-06W-7315-0061-0030

General/Building/Residential Contractor Crowson Construction, INC.

Electrical Contractor NONE

Electrical Supplemental Date

Plumbing Contractor NONE

Plumbing Supplemental Date

Mechanical Contractor NONE

Mechanical Supplemental Date

Roofing Contractor NONE

Roofing Supplemental Date

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
ElectricalFinal	
Flood Plain Final	



Final NEED SHUTTER OR IMPACT DOCUMENTATION 8/29/16 WCC
 FINAL INSPECTION REQUESTED 11/8/2016 rea

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne DELTA GULF LLC
Address 1632 IVY WAY
City,State,Zip ST. GEORGE ISLAND FLORIDA 32328
Phone

permit # 25775
DateIssued 10/24/2016
permitFee \$50.00

Development ELECTRICAL UPGRADE

Location Lot, Blk, Subd LOT 5, TURTLE BEACH

LocationStreet Address 1716 JASMINE WAY ST GEORGE ISLAND FLORIDA 32328

Estimated Value \$0.00 **ParcelID** 29-09S-06W-7325-0000-0050

General/Building/Residential Contractor Cates Electrical Services, Inc.

- Electrical Contractor** NONE
- Plumbing Contractor** NONE
- Mechanical Contractor** NONE
- Roofing Contractor** NONE

- Electrical Supplemental Date**
- Plumbing Supplemental Date**
- Mechanical Supplemental Date**
- Roofing Supplemental Date**

INSPECTIONS

Foundation		
Flood Plan Rough		
Framing		
Rough Plumbing		
Rough Electrical		
Rough Mechanical		
Insulation		
Drywall		
Roofing		
Mobile Home		
Pool Steel		
Pool Electrical		
Pool Final		
Misc Final		
Electrical Final	INSPECTION REQUESTED 10/24/16 FOR NOVEMBER 8TH WCC	
Flood Plain Final		
Final		
ElevationCertificate	Certificate Of Occupancy	Termite Certificat



inspection
 NOVEMBER
 INSPECTION REQUESTED 10/24/16 FOR NOVEMBER 8TH WCC

FRANKLIN COUNTY PLANNING & BUILDING INSPECTION REQUEST



Property Owne	VIRGINIA SNYDER	permit #	25785
Address	140 WILDWOOD CT.	Date Issued	10/27/2016
City, State, Zip	GREENVILLE TN 37745	permit Fee	\$85.00
Phone			

Development	RE ROOF
Location Lot, Blk, Subd	LOT 13, BLOCK 61, UNIT 5
Location Street Address	312 PATTON STREET ST. GEORGE ISLAND FLORIDA 32328
Estimated Value	\$8,000.00
Parcel ID	29-09S-06W-7315-0061-0130

General/Building/Residential Contractor Bobby James Inc

Electrical Contractor	NONE	Electrical Supplemental Date	
Plumbing Contractor	NONE	Plumbing Supplemental Date	
Mechanical Contractor	NONE	Mechanical Supplemental Date	
Roofing Contractor	NONE	Roofing Supplemental Date	

INSPECTIONS

Foundation	
Flood Plan Rough	
Framing	
Rough Plumbing	
Rough Electrical	
Rough Mechanical	
Insulation	
Drywall	
Roofing	PARTIAL INSPECTION REQUESTED 11/1/2016 rea passed inspection 11 2 16 wcc FINAL INSPECTION REQUESTED 11/8/2016 WCC
Mobile Home	
Pool Steel	
Pool Electrical	
Pool Final	
Misc Final	
Electrical Final	
Flood Plain Final	
Final	



Cheyenne Cruson

From: Cheyenne Cruson [cheyenne@franklincountyflorida.com]
Sent: Tuesday, November 08, 2016 11:47 AM
To: 'floridamunicipalities@duke-energy.com'
Subject: RELEASE 11 8 16.doc

/RANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320
Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

Inspecting Authority/Ph # 850-653-9783		Date: 11/8/2016		Name of Person Faxing: Cheyenne Cruson	
Address:	Reason for Inspection:	Permit #	Notes:	Building Dept. Initials:	
1716 JASMINE WAY ST GEORGE ISLAND FLORIDA	FINAL ELECTRICAL	25775	EXISTING POLE (UPGRADE)	CC	
733 WEST GORRIE DRIVE ST GEORGE ISLAND	FINAL ELECTRICAL	25779	EXISTING POLE (UPGRADE)		

If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:

The inspection line has been privately reserved FOR THE MUNICIPALITIES USE ONLY. The number is 1-800-749-1677.

