DAILY INSPECTIONS

FEE										
EMAILED		DUKE								DUKE
щ	I						ш			
Δ	1	۵	۵	<u>α</u>	۵	۵		<u>α</u>	<u>α</u>	۵
TYPE	ROUGH MECHANICAL & ELECTRICAL	TEMP/PERM POWER	FINAL INSPECTION	INSULATION & DRYWALL	CO INSPECTION	FINAL INSPECTION	ROOFING INSPECTION	POOL STEEL	FOUNDATION INSPECTION	FINAL ELECTRICAL
NAME	AMY COOK	JOHNNIE BYRD	LOUIS THRASHER	SCOTT SHIVER	STEVEN CIARDULLO	GEORGE BOOKWALTER	DAN SWAIN	10 YP, LLC	PAIGE MOSES	HERBERT MOCK
PERMIT #	25035	25141	25244	25459	25561	25809	25861	25863	25890	25932





PowerLine Building Perm Software

Inspection Request

Permit Number: 25035 Date Issued: 12/22/2016

Owner

Owner(s) Name: DUANE & AMY COOK

Owner(s) Street Address: 176 TWIN LAKES ROAD

Owner(s) City/St/Zip: EASTPOINT, FL 32328

Property Information

Description of Development: R-1 DWELLING

Location Address: 257 RIDGECREST PARKWAY, EASTPOINT

Lot/Block/Subdivision: LOT 42 BLUE HERON VILLAGE

Parcel Id: 30-08S-06W-1011-0000-0420

Estimated Value: 170269.50

Permit Fee: \$751.35

Owner Phone: 850-370-0947/850-370

Contractor(s)

General Contractor: OWNER

Electrical Contractor: NONE

Roofing Contractor: NONE

Mechanical Contractor: NONE

Plumbing Contractor: OWNER

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date:

Plumbing Supplemental Date: 2/22/2016

Inspection(s)

Foundation:

FOOTER INSPECTION REQUESTED 11/18/2015 rea--SLAB INSPECTION-passed inspection 10/27/2016 w

CC

Flood Plan Rough:

Framing:



Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED ON 2/22/2016 AMY COOK: EXTENTION: 162-PASSED INSPECTION N 2/22/16 WCC

Staff: AMK

Print Date: 12/22/2016 2:18:00 PM

Rough Electrical: ELECTRICAL INSPECTION (NO PERMIT ON FILE)
Rough Mechanical: MECHANICAL INSPECTION (NO PERMIT ON FILE)
Insulation:
Drywall:
Roofing:
Mobile Home:
Pool Steel:

Staff: AMK

Print Date: 12/22/2016 2:18:00 PM Page **2** of **3**

PowerLine
Building Permit
Software

Owner Phone: 850-570-6162

Permit Fee: \$1091.67



Inspection Request

Permit Number: 25141 Date Issued: 12/21/2016

Owner

Owner(s) Name: JOHNNIE BYRD
Owner(s) Street Address: PO BOX 797

Owner(s) City/St/Zip: EASTPOINT, FL 32328

Property Information

Description of Development: R-1 DWELLING

Location Address: 334 EAST BAY DRIVE, EASTPOINT

Lot/Block/Subdivision: TRACT 62, TARPON SHORES, UNIT 3

Parcel Id: 19-08S-06W-6400-0000-0620 Estimated Value: 260572.50

Contractor(s)

General Contractor: Tony Poloronis & Sons Inc.

Electrical Contractor: OWNER

Roofing Contractor: Bobby James Inc

Mechanical Contractor: Gunn Heating & Air Conditioni

Plumbing Contractor: K & J Plumbing Inc.

Electrical Supplemental Date: 7/5/2016

Roofing Supplemental Date: 6/27/2016

Plumbing Supplemental Date: 7/13/2016

Inspection(s)

Foundation:

INSPECTION REQUESTED 4/6/16 WANTS TO POUR ON FRIDAY WCC-PASSED INSPECTION 4/11/16 WCC-BLO CKING INSPECTION REQUESTED 4/15/16 FOR MONDAY 4/18/16 THEY WANT TO POUR CONCRETE ON MONE OR TUESDAY WCC-PASSED INSPECTION 4/18/16 WCC

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION. 4/21/2016 AMK

Framing:

ROUGH FRAMING INSPECTION REQUESTED 7/15/2016 rea-PASSED INSPECTION 7/14/16 WCC

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED 7/15/2016 rea-PASSED INSPECTION 7/14/16 WCC

Staff: AMK

Print Date: 12/21/2016 4:06:53 PM

Page 1 of 3

Ferrance Forman proper proper

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: TEMPORARY-PERMANENT POWER I	INSPECTION REQUESTED 12/21/2016	rea (Affidavit in file paid rea)
Flood Plain Final:		
Final: NEEDS COPY OF NOC. Rea		
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:

Staff: AMK

Print Date: 12/21/2016 4:06:53 PM



Powertine Building Permit Software



Inspection Request

Permit Number: 25244 Date Issued: 12/27/2016

Owner

Owner(s) Name: LOUIS & JANET THRASHER Owner Phone: 706-344-8540

Owner(s) Street Address: 167 Clementine Drive
Owner(s) City/St/Zip: Dohlonega, GA 30533
Permit Fee: \$300.00

Property Information

Description of Development: MOVING HOUSE ON LOT Location Address: 162 Quail Run Drive, Carrabelle

Lot/Block/Subdivision: Lot 6, Quail Run

Parcel Id: 04-08S-05W-1100-0000-0060 Estimated Value: 0.00

Contractor(s)

General Contractor: Pigott's Construction & Trucking, Inc.

Electrical Contractor: OWNER Electrical Supplemental Date: 4/25/2016

Roofing Contractor: NONE Roofing Supplemental Date:
Mechanical Contractor: NONE Mechanical Supplemental Date:

Plumbing Contractor: OWNER Plumbing Supplemental Date: 4/25/2016

Inspection(s)

Foundation:

FOOTER INSPECTION REQUESTED FOR WEDNESDAY MORNING BETWEEN 9-10:00 AM. Rea-Lance Pigott 85

0-528-6793-PASSED INSPECTION 2/17/16 WCC

Flood Plan Rough:

Framing:



Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED 7/28/2016-PASSED INSPECTION 7/28/16 WCC

Staff: rea

Print Date: 12/27/2016 1:47:17 PM

Page 1 of 3

* Inas pertion

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: TEMPORARY POWER TO WORK ON	N HOUSE MOVED ONTO LOT. Rea 5/	/5/2016-RELEASE TO DUKE 5/5/2016
Flood Plain Final:		
Final: FINAL INSPECTION REQUESTED 12/ Meds Sermite Sreaf	27/2016 rea	
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Staff: rea

Print Date: 12/27/2016 1:47:17 PM



Inspection Request

Permit Number: 25459 Date Issued: 12/22/2016

Owner

Owner(s) Name: SCOTT & PAMELA SHIVER Owner Phone: 850-653-6904

Owner(s) Street Address: PO BOX 650

Owner(s) City/St/Zip: EASTPOINT FLORIDA 32328 Permit Fee: \$713.87

Property Information

Description of Development: R-1 DWELLING

Location Address: 37 TRICIAS WAY, EASTPOINT FLORIDA 32328

Lot/Block/Subdivision: LOT 12, GOLDEN ACRES

Parcel Id: 28-08S-06W-1006-0000-0120 Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER
Electrical Contractor: OWNER
Roofing Contractor: Bobby James Inc

Mechanical Contractor: R. Gray & Associates, Inc.

Plumbing Contractor: OWNER

Electrical Supplemental Date: 12/6/2016 Roofing Supplemental Date: 10/20/2016 Mechanical Supplemental Date: 11/29/2016 Plumbing Supplemental Date: 12/6/2016

Inspection(s)

Foundation:

FOOTER INSPECTION REQUESTED 8/24/16 WCC-PASSED INSPECTION 8/26/2016 WCC

Flood Plan Rough:

Framing:

REQUESTED ?-PASSED INSPECTION 11/22/16 WCC



Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED 12/13/2016 rea PASSED INSPECTION 12/13/16 WCC

Staff: WCC

Print Date: 12/22/2016 2:12:45 PM

Rough Electrical: REQUESTED ?-PASSED INSPECTION 11/22/16 WCC ROUGH ELECTRICAL INSPECTION REQUESTED 12/13/201 6 rea PASSED INSPECTION 12/13/16 WCC
Rough Mechanical: ROUGH MECHANICAL INSPECTION PASSED 12/13/2016
Insulation: INSULATION INSPECTION
Drywall: INSPECTION REQUESTED
Roofing:
Mobile Home:
Pool Steel:

Staff: WCC

Print Date: 12/22/2016 2:12:45 PM

Franklin County
Franklin County
Franklin County
Franklin County Planning & Building Department
34 Forbes Street, Suite 1, Apalachicola, FL 32320

Powerline Building Permit Software

Powerline Building Permit Software

Inspection Request

Owner Phone: 000-000-0000

Permit Fee: \$798.55

Permit Number: 25561 Date Issued: 12/20/2016

Owner

Owner(s) Name: STEVEN & DEBORAH CIARDULLO

Owner(s) Street Address: 4900 CYPRESS GARDENS ROAD

Owner(s) City/St/Zip: WINTERHAVEN FLORIDA 33884

Property Information

Description of Development: R1 DWELLING

Location Address: 102 EGRET COURT ST. TERESA FLORIDA 32358

Lot/Block/Subdivision: LOT 1, BLOCK 10, ST. JAMES BAY

Parcel Id: 05-07S-03W-1000-0000-0010 Estimated Value: 250000.00

Contractor(s)

General Contractor: FOUNDATION HOMES

Electrical Contractor: Carey Rodgers Electric, Inc. Electrical Supplemental Date: 8/23/2016
Roofing Contractor: LLOYD ROOFING AND CONSTRUC Roofing Supplemental Date: 10/20/2016
Mechanical Contractor: Donny's Heating & Air Conditi Mechanical Supplemental Date: 8/19/2016

Plumbing Contractor: ROBERT WEST JR PLUMBING, IN Plumbing Supplemental Date: 7/26/2016

Inspection(s)

Foundation:

SLAB INSPECTION REQUESTED ON 7/29/2016-TIM WASHINGTON- FOUNDATION HOMES 850-510-9405-SLAB INSPECTION REQUESTED 8/1/16 WCC-PASSED INSPECTION 8/1/2016 WCC

Flood Plan Rough:

Framing:

FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933-PASSED INSPEC

TION 8/15/16 WCC

Rough Plumbing:

ROUGH PLUMBING INSPECTION REQUESTED ON 7/26/2016 MATT TERRY: 850-251-2827-PASSED INSPECTION N 7/27/16 WCC-TUB SET INSPECTION REQUESTED 8/15/16 WCC-PASSED INSPECTION 8/15/16 WCC-rough

Staff: WCC

Print Date: 12/20/2016 8:56:10 PM

Rough Electrical: FRAMING & NAILING INSPECTION REQUESTED ON 8/11/2016 STEVE BYRD: 850-545-3933-PASSED INSPECTION 8/15/16 WCC
Rough Mechanical: inspection requested 8/31/16 wcc -email beatriz@donnyshvac.com with results. Wcc-PASSED INSPECTION 9/6/2016 WCC
Insulation: INSULATION INSPECTION REQUESTED 9/12/2016 rea-Steve 850-545-3933-PASSED INSPECTION 9/13/1 6 WCC
Drywall: drywall/screw inspection requested 9/22/2016 wcc-PASSED INSPECTION 9/27/2016 WCC
Roofing: NAILING INSPECTION REQUESTED ON 8/11/2016-STEVE BYRD: 850-545-3933-PASSED INSPECTION 8/15/ 16 WCC-FINAL INSPECTION REQUESTED 10/20/2016 WCC-PASSED INSPECTION 10/24/2016 WCC
Mobile Home:
Pool Steel:

plumbing inspeciton requested 8/31/16 wcc-PASSED INSPECTION 9/6/2016 WCC

Staff: WCC

Print Date: 12/20/2016 8:56:10 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: AFFIDAVIT IN FILE - PAID reaTEM ea-PASSED INSPECTION EMAILED I		NSPECTION REQUESTED 11/18/2016 r
Flood Plain Final:		
Final:		
Final CO Inspection Requested 12/	20/16. SRS	
for 12-2	2-16. I undated	Notes in system to
reflec	t this request c	Notes in System to date.
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Staff: WCC

Print Date: 12/20/2016 8:56:10 PM





Owner Phone: 334-276-9803

Permit Fee: \$50.00

Electrical Supplemental Date:

Inspection Request

Permit Number: 25809 Date Issued: 12/20/2016

Owner

Owner(s) Name: GEORGE & TERESA BOOKWALTER

Owner(s) Street Address: 6224 Co Road 79 Owner(s) City/St/Zip: Daviston, AL 36256

Property Information

Description of Development: Enclosing existing porch

Location Address: 34-7 & 34-8 Warren Avenue, Lanark Village Lot/Block/Subdivision: Lots 21 & 22, Block 8, Lanark Village

Parcel Id: 12-07S-04W-3141-00080210

Estimated Value: 500.00

Contractor(s)

General Contractor: OWNER Electrical Contractor: NONE Roofing Contractor: NONE Mechanical Contractor: NONE Plumbing Contractor: NONE

Roofing Supplemental Date: **Mechanical Supplemental Date: Plumbing Supplemental Date:**

Inspection(s) Foundation:

Flood Plan Rough:

Framing:



Rough Plumbing:

Staff: rea

Print Date: 12/20/2016 1:56:12 PM

Rough Electrical:			
Rough Mechanical:			
Insulation:			
Drywall:			
Roofing:			
Mobile Home:			
Pool Steel:			

Staff: rea

Print Date: 12/20/2016 1:56:12 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: Final Inspection requested 12/20/16	SRS	
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Staff: rea

Print Date: 12/20/2016 1:56:12 PM



Inspection Request

Permit Number: 25861 Date Issued: 12/22/2016

Owner

Owner(s) Name: DAN & ROXANNE SWAIN

Owner Phone: 000-000-0000

Owner(s) Street Address: 613 MUSTANG TRAIL
Owner(s) City/St/Zip: GRANBURY, TEXAS 76049
Permit Fee: \$95.00

Property Information

Description of Development: METAL ROOF-OVER Location Address: 649 Mariner Circle, Alligator Point Lot/Block/Subdivision: Unit 1, Block 3, Lot 2, Sun N Sands

Parcel Id: 32-06S-01W-1060-0003-0020 Estimated Value: 9800.00

Contractor(s)

General Contractor: Don Lively General Contractor Inc.

Electrical Contractor: NONE Electrical Supplemental Date:
Roofing Contractor: NONE Roofing Supplemental Date:
Mechanical Contractor: NONE Mechanical Supplemental Date:
Plumbing Contractor: NONE Plumbing Supplemental Date:

Inspection(s)
Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: REA

Print Date: 12/22/2016 3:14:59 PM



Rough Electrical:
Rough Mechanical:
Insulation:
Drywall: FAILED
Roofing: inspection requested inspect the roof on the cottage behind the house and the house. 12/1 6/16 call Mr. Swain with results 302-245-9036 wcc NOTE: There are places that need more screws in the metal sheets on the front side of the house. The last sheet of roofing on the back side of house needs to be flashed. Then ends of metal panels need to be cleaned up where cut out with saw. Over all the workmanship was below standard.
It is suggested that Mr. Lively work with the homeowner to resolve the homeowner's concern s. INSPECTION FAILED/ CALL WHEN ISSUES ARE COMPLETED GM

Staff: REA

Pool Steel:

Print Date: 12/22/2016 3:24:36 PM



Owner Phone: 850-524-6018

Estimated Value: 28900.00

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Permit Fee: \$190.00



Inspection Request

Permit Number: 25863 Date Issued: 12/20/2016

Owner

Owner(s) Name: 10 YP, LLC

Owner(s) Street Address: 740 EAST GULF BEACH DRIVE

Owner(s) City/St/Zip: ST. GEORGE ISLAND FLORIDA 32328

Property Information

Description of Development: SWIMMING POOL

Location Address: 740 EAST GULF BEACH DRIVE ST. GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 6, BLOCK G, UNIT 2

Parcel Id: 29-09S-06W-7312-000G-0060

Contractor(s)

General Contractor: Cox Building Corporation

Electrical Contractor: NONE Roofing Contractor: NONE Mechanical Contractor: NONE Plumbing Contractor: NONE

Inspection(s)
Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: WCC

Print Date: 12/20/2016 4:23:21 PM

Page 1 of 3

PASSED

DEC 21 20%

GARRY MILLENDER
BUILDING OFFICIAL

Rough Electrical:		
Rough Mechanical:		
Insulation:	*	
Drywall:		
Roofing:		
Mobile Home:		
Pool Steel: Inspection requested 12/20/16 SRS		

Staff: WCC

Print Date: 12/20/2016 4:23:21 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:		
Elevation Cert: Unknown	Cert of Occupancy:	Termite Cert:

Staff: WCC

Print Date: 12/20/2016 4:23:21 PM



PowerLine Building Permit Software

Date Issued: 12/21/2016

Owner Phone: 8509740807

Estimated Value: 121460.00

Permit Fee: \$641.38



Inspection Request

Permit Number: 25890

Owner

Owner(s) Name: PAIGE MOSES RONNIE JOSEPH Owner(s) Street Address: 906 AVENUE C SE

Owner(s) City/St/Zip: CARRABELLE FL 32322

Property Information

Description of Development: R-1 DWELLING Location Address: 238 BAYWOOD DRIVE

Lot/Block/Subdivision: LOT 4 WILLOW ACRES ESTATE

Parcel Id: 17-07S-04W-1000-0000-0040

Contractor(s)

General Contractor: America's Home Place, Inc.

Electrical Contractor: Roofing Contractor: Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:
Roofing Supplemental Date:

Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)

Foundation:

footer inspection requested 12/21/16 to be done on 12/22/16 wcc

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: REA

Print Date: 12/21/2016 4:44:35 PM

Final Electrical





PowerLine
Building Permit
Software

Inspection Request

Permit Number: 25932

Date Issued: 12/21/2016

Owner Phone: 850-370-0711

Owner

Owner(s) Name: Herbert and Catherine Mock
Owner(s) Street Address: 1410 Mock Lane
Owner(s) City/St/Zip: Carrabelle Fl 32322

Permit Fee: \$50.00

Property Information

Description of Development: Electrical Upgrade

Location Address: 211 NE Avenue C

Lot/Block/Subdivision: Lot 5

Parcel Id: 20-07S-04W-4230-0C04-0050

Estimated Value: 0.00

Contractor(s)

General Contractor: OWNER

Electrical Contractor: Roofing Contractor: Mechanical Contractor: Plumbing Contractor: Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:



Rough Plumbing:

Staff: SRS

Print Date: 12/21/2016 4:32:23 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: Final Inspection requested 12/21/16	5 SRS	
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS

Print Date: 12/21/2016 4:32:23 PM Page **3** of **3**

RANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320 Phone: 850-653-9783 Fax: 850-653-9799

DUKE ENERGY- People, Performance, Excellence

Inspection Release Form

		-				
Inspecting Authority/Ph # 850-653-9783 Date: 12/22/2016	850-653-9783	Date: 12	2/22/2016	Name of P	erson Fa	Name of Person Faxing: Cheyenne
Address.	Regson for Inspection.	pection.	Parmit #	Notes:		Building Dont Initials.
334 east bay drive eastpoint florida 32328	R1 dwelling		25141			0
211 ne avenue c Carrabelle florida 32322	Electrical upgrade	grade	25932			
If all line work is complete and an application has been plead a mater is not	an application has	ممام مممل		aller act within ? walling	1	

permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address: Customers may reach Progress Energy at 1-800-700-8744. □ 11 all life work is complete and an application has been placed a meter is normally set within 3 working days weather and work load The inspection line has been privately reserved FOR THE MUNCIPALITIES USE ONLY. The number is 1-800-749-1677.

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, Florida 32320 Phone: 850-653-9783 Fax: 850-653-9799

Duke Energy - People, Performance, Excellence

Inspection Release Form

☐ If all line work is complet					149 Long Leaf Road, Eastpoint	123 Lakes on the Bluff Dr., Eastpoint	Address:	Inspecting Authority/Ph # 850-653-9783
☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load					Final Inspection	Final Inspection	Reason for Inspection:	
aced a meter is normally set			8		25611	25630	Permit #	Time & Date: 12/22/16
within 3 working days wear							Notes:	Name of Person F
ther and work load					SRS	SRS	Building Dept. Initials:	Name of Person Faxing: Sharon Stone

Duke Energy's New Construction Department
PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677
New Construction Fax # 1-866-550-9755 1150 Greenwood Blvd, Lake Mary, FL 32766

Customers may reach Duke Energy at 1-800-700-8744.

permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address:

The inspection line has been privately reserved FOR THE MUNCIPALITIES USE ONLY. The number is 1-800-749-1677.