DAILY INSPECTIONS

26034	NAME BRADI EV BI ACKBLIRN	TYPE TEMP/BEDM DOW/ED	م ا ۵	щ	EMAILED
	LOULA NAD DAN LLC	DRYWALL ROOFING & FINAL	_		
	10YP, LLC	FRAMING	_		
	TRANSCENDENT BCH HOLDINGS	POOL STEEL	a		
	MICHAEL BABYAK	FOOTER	Δ.		
	RICHARD MILLER	ROUGH ELECTRICAL	a		
	JAMES SHEFFER	FINAL	Δ.		

Ⅱ

PowerUne Building Permit

Inspection Request

Permit Number: 26034

Date Issued: 6/2

Owner

Owner(s) Name: BRADLEY BLACKBURN

Owner(s) Street Address: 305 PATTON STREET

Owner(s) City/St/Zip: ST GEORGE ISLAND, FL 32328

Owner Phone: 8506536559

Permit Fee: \$670.88

Property Information

Description of Development: R-1 DWELLING

Location Address: 136 NORTH BAYSHORE DRIVE, EASTPOINT, FL 32328

Lot/Block/Subdivision: LOT 13, BLOCK 3, MAGNOLIA BLUFF

Parcel Id: 25-08S-07W-6300-0030-0130 Estimated Value: 0.00

Contractor(s)

General Contractor: America's Home Place Inc.

Electrical Contractor: Turner Electrical Services, Inc.

Roofing Contractor: Versatile Roofing Solutions LLC

Electrical Supplemental Date: 3/10/2017 Roofing Supplemental Date: 5/23/2017 Mechanical Contractor: Gunn Heating & Air Condition Mechanical Supplemental Date: 4/28/2017Plumbing Contractor: Keith McNeill Plumbing Contrac Plumbing Supplemental Date: 3/16/2017

Inspection(s)

Foundation:

SLAB INSPECTION REQUESTED 3/28/2017 rea JIM ROMEDY 864-237-7150 PASSED 03/29/17 SRS

Flood Plan Rough:

Framing:

Sheathing inspection requested . Jim 864-237-7150 04/17/17 SRS PASSED INSPECTION 4/18/17 W CC Inspection requested. Jim Romedy. 05/09/17 SRS Passed 05/10/17 SRS

Rough Plumbing:

In-Slab Inspection requested 03/16/17 SRS PASSED 03/17/17 SRS Inspection requested. Jim Ro medy. 05/09/17 SRS Passed 05/10/17 SRS

Staff: AMK

Print Date: 6/21/2017 2:54:19 PM

Page **1** of **3**

Pool Electrical:		
Pool Final:		
Misc. Final:		
	nd fee. 06/21/17 SRS Inspection requaling pictures to Garry. 06/21/17 SRS	ested for Permanent Po
Flood Plain Final:		
Final:		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: AMK

Print Date: 6/21/2017 2:54:19 PM

Page 3 of 3





Permit Number: 26083 Date Issued: 6/15/2017

Owner

Owner (s) Name: LOULA AND DAN LLC Owner Phone: 850-323-1601

Owner(s) Street Address: 1414 COLONIAL DRIVE

Owner(s) City/St/Zip: TALLAHASSEE FLORIDA 32303 Permit Fee: \$1646.50

Property Information

Description of Development: COMMERCIAL RESTAURANT

Location Address: 36 WEST PINE AVENUE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOTS 24-30 BLOCK 6W UNIT 1 ST GEORGE ISLAND GULF BEACHES

Parcel Id: 29-09S-06W-7311-006W-0240 Estimated Value: 0.00

Contractor(s)

General Contractor: Erin Rodriguez Construction LLC

Electrical Contractor: Cates Electrical Services Inc

Roofing Contractor:

Mechanical Contractor: R. Gray & Associates, Inc.

Plumbing Contractor: KING'S PLUMBING

Electrical Supplemental Date: 5/12/2017

Roofing Supplemental Date:

Mechanical Supplemental Date: 5/16/2017 Plumbing Supplemental Date: 5/9/2017

Inspection(s)

Foundation:

Inspection requested. George 701-570-2721. George needs to register G&H Concrete before in spection. 05/22/17 SRS REGISTERED AS OF 5/23/17 PASSED INSPECTION 5/24/17 WCC

Flood Plan Rough:



Framing:

FRAMING AND SHEATHING INSPECTION REQUESTED 4/17/17 WCC PASSED INSPECTION 4/18/17 WCC framing inspection requested 5/15/17 PASSED 5/15/17 WCC

Rough Plumbing:

inspection requested 5/15/17 wcc PASSED 5/15/17 WCC

Staff: WCC Print Date: 6/15/2017 1:20:10 PM Page **1** of **3**

Rough Electrical: inspection requested 5/15/17 wcc PASSED 5/15/17 WCC
Rough Mechanical: inspection requested 5/16/17 wcc Per Erin R,323-1601, Rough in and final inspection for Friday, June 16th. 06/14/17 SRS PASSED INSPECTION 6/14/17 WCC
Insulation: INSULATION INSPECTION REQUESTED ON 5/18/2017 ERIN: 850-323-1601 PASSED 5/18/17 WCC
Drywall: inspection requested 6/15/17 wcc
Roofing: inspection requested 6/15/17 wcc
Mobile Home:
Pool Steel:

Staff: WCC

Print Date: 6/15/2017 1:20:10 PM

Page 2 of 3

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final: Temp/Perm power affidavit on file,	HAS NOT BEEN PAID FOR! Paid for o for power. Requested for Monday th	n 06/01/17 SRS Meter b ne 12th, Mike Cates 5
28-0282. 06/09/17 SRS Passed. Released. Released. Released. Released. Plain Final:	ease sent. 06/12/17 SRS	ic 12th. Wire cates 9
Final: inspection requested 6/15/17 wcc		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: WCC

Print Date: 6/15/2017 1:20:10 PM Page **3** of **3**





Permit Number: 26225

Date Issued: 6/16/2017

Owner Phone: 850-545-7126

Permit Fee: \$1005.88

Estimated Value: 0.00

Owner

Owner(s) Name: 10YP LLC

Owner(s) Street Address: 1487 FERZON WAY

Owner(s) City/St/Zip: TALLAHASSEE FLORIDA 32312

Property Information

Description of Development: R1 DWELLING

Location Address: 924 EAST GULF BEACH DRIVE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 4 BLOCK I SGI GULF BEACHES UNIT 2

Parcel Id: 29-09S-06W-7312-000I-0040

Contractor(s)

General Contractor: Emely Ventures Inc

Electrical Contractor: Roofing Contractor:

Mechanical Contractor: Franklin's HVAC LLC

Plumbing Contractor:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing: exterior sheathing inspection requested 6/16/17 wcc

Electrical Supplemental Date:

Plumbing Supplemental Date:

Mechanical Supplemental Date: 6/13/2017

Roofing Supplemental Date:

Rough Plumbing:

Staff: WCC Print Date: 6/16/2017 6:06:01 PM Page 1 of 3



Permit Number: 26274

Date Issued: 6/15/2017

Owner

Owner(s) Name: Transcendent Bch Holdings, LLC or Nicole and Jerimi | Owner Phone: 727-776-9991

Owner(s) Street Address: 10618 Echo Lake Drive

Owner(s) City/St/Zip: Odessa, FL 33556 Permit Fee: \$295.00

Property Information

Description of Development: Swimming pool Location Address: 2370 Hwy 98 West Lot/Block/Subdivision: Metes and bounds Parcel Id: 03-08S-05W-0000-0080-0010

Estimated Value: 0.00

Contractor(s)

General Contractor: Cox Swimming Pools inc Electrical Contractor: Cates Electrical Services Inc

Roofing Contractor: Mechanical Contractor: Plumbing Contractor: Electrical Supplemental Date: 6/1/2017

Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

JUN 22 2017

GARRY MILLENDER
BUILDING OFFICIAL

Rough Plumbing:

Staff: SRS Print Date: 6/15/2017 1:35:58 PM Page **1** of **3**

Rough Electrical:	
Rough Mechanical:	
Insulation:	
Drywall:	
Roofing:	
Mobile Home:	
Pool Steel: Steel & pressure inspection requested 5/22/17 to be done on Tuesday 5/23/17	wcc

Staff: SRS Print Date: 6/15/2017 1:35:58 PM Page **2** of **3**

Permit Number: 26305 Date Issued: 6/15/2017

Owner

Owner(s) Name: MICHAEL AND ELVA BABYAK

Owner(s) Street Address: 10210 HOLNAD ROD

Owner(s) City/St/Zip: RIVERVIEW FL 33578

Property Information

Description of Development: R-1 DWELLING

Location Address: 3434 FIREFLY CIRCLE SUMMER CAMP

Lot/Block/Subdivision: LOT 140 SUMMER CAMP

Parcel Id: 35-06S-03W-100B-0000-1400 Estimated Value: 0.00

Contractor(s)

General Contractor: PITMAN'S CUSTOM CONSTRUCTION LLC

Electrical Contractor:

Roofing Contractor:

Mechanical Contractor:

Plumbing Contractor:

Electrical Supplemental Date:

Roofing Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Footer inspection requested. Page Pitman 933-7317. 06/15/17 SRS

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: AMK

Print Date: 6/15/2017 3:39:05 PM

Page 1 of 3



Owner Phone: 813-401-7021

Permit Fee: \$785.45





Permit Number: 26311 Date Issued: 6/19/2017

Owner

Owner(s) Name: RICHARD MILLER Owner Phone: 217-720-2998

Owner(s) Street Address: 4404 CRICKET POINT

Owner(s) City/St/Zip: SPRINGFIELD IL 62711 Permit Fee: \$886.12

Property Information

Description of Development: R1 DWELLING

Location Address: 2058 HIGHWAY 98 WEST CARRABELLE FLORIDA 32322

Lot/Block/Subdivision: METES AND BOUNDS

Parcel Id: 35-07S-05W-0000-0040-0010 Estimated Value: 0.00

Contractor(s)

General Contractor: BRUCE JOHNSON RESIDENTIAL CONTRACTOR INC

Electrical Contractor: Electrical Supplemental Date:
Roofing Contractor: Roofing Supplemental Date:
Mechanical Contractor: Mechanical Supplemental Date

Mechanical Contractor:

Plumbing Contractor:

Plumbing Supplemental Date:

Inspection(s)

Foundation:

Footer inspection requested for Friday around lunch time. Please call him if lunch time is not a good time. Bruce Johnson. 850-524-7473 05/25/17 SRS Passed 05/26/17 SRS

Flood Plan Rough:

Framing:



Rough Plumbing:

In slab inspection requested. Pictures texted to Garry from Bruce. 06/19/17 SRS

Staff: WCC Print Date: 6/19/2017 2:06:23 PM Page **1** of **3**

Pool Electrical:		
Pool Final:	#i	
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: NEEDS FINAL ELEVATION CERTIFICA	TE WCC	
Elevation Cert: No	Cert of Occupancy:	Termite Cert:



Permit Number: 26384 Date Issued: 6/19/2017

Owner

Owner(s) Name: James and Carol Sheffer

Owner(s) Street Address: 1527 Lakeside Dr

Owner(s) City/St/Zip: Dunedin, FL 34698

Property Information

Description of Development: Re roof

Location Address: 401 Lubbers Lane, Dog Island, FL 32322 Lot/Block/Subdivision: DOG ISLAND UNIT 2 BLOCK 10 LOT 7

Parcel Id: 06-08**S**-04W-5**2**6**2**-00**1**0-0070

Contractor(s)

General Contractor: Jenkins Roofing Inc

Electrical Contractor: Roofing Contractor: Mechanical Contractor:

Plumbing Contractor:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

Rough Plumbing:

Staff: SRS Print Date: 6/19/2017 8:19:02 PM Page **1** of **3** Owner Phone: 000-000-0000

Permit Fee: \$150.00

Estimated Value: 6000.00

PASSED

JUN 22 2017

GARRY MILLENDER

BUILDING OCT

Electrical Supplemental Date:

Mechanical Supplemental Date:

Plumbing Supplemental Date:

Roofing Supplemental Date:

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final: Inspection requested 06/19/17 SRS		
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: SRS Print Date: 6/19/2017~8:19:02~PM Page 3 of 3

FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320 Fax: 850-653-9799 Phone: 850-653-9783

DUKE ENERGY- People, Performance, Excellence

Inspecting Authority/Ph # 850-653-9783	850-653-9783	Date: 06	ate: 06/22/2017	Name of Person Faxing: Cheyenne	xing: Cheyenne
				Cruson	
Address:	Reason for Inspection:	pection:	Permit #	Notes:	Building Dept. Initials:
36 WEST PINE AVENUE ST GEROGE ISLAND FLORIDA	FINAL ELECTRI	RICAL	26083	NEW COMMERCIAL REST.	wcc
				×	
If all line work is complete and ermitting. The customer must m. The inspection line has been	l an application has ake application for privately reserve	s been place service in c	d a meter is normorder for Progress E MUNCIPALIT	☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address: ☐ The inspection line has been privately reserved FOR THE MUNCIPALITIES USE ONLY. The number is 1-800-749-1677.	ter and work load any address:

Progress Energy's New Construction Department PRIVATE Inspection Line (Bldg Dept./Municipalities only) 1-800-749-1677 Customers may reach Progress Energy at 1-800-700-8744.

Cheyenne Cruson

From:

Cheyenne Cruson <cheyenne@franklincountyflorida.com> Thursday, June 22, 2017 4:13 PM

Sent:

To:

floridamunicipalities@duke-energy.com

Subject:

RELEASE 6 22 17

Attachments:

RELEASE 6 22 17 .doc