## DAILY INSPECTIONS

6/30/2017

PERMIT #

NAME

LEE FRAZIER 25540 **26166** 

JOE WOOD 26318

OCONEE MANAGEMENT JOHN FRANKLIN 26364

JEREME NEILL 26412

SHARON STRICKLAND

25425

ROOFING & CO

**EMAILED** 

u.j

ROUGH PLUMBING **FOUNDATION** 

FINAL

INSULATION FOOTER







### Inspection Request

Permit Number: 25540

Date Issued: 6/29/2017

Owner

Owner(s) Name: LEE AND SHARON FRAZIER Owner(s) Street Address: 1875 Brewer Blvd.

Owner(s) City/St/Zip: Atlanta, GA 30310

**Owner Phone:** 678-6**3**7-**13**07

**Permit Fee: \$989.32** 

Property Information

Description of Development: R-1 DWELLING

Location Address: 2001 Sand Dollar Trail, St. George Island Lot/Block/Subdivision: Lot 32, Bay Cove Village, St. George Island

Parcel Id: 29-08S-06W-7338-0000-0320

**Estimated Value: 233**504.00

Contractor(s)

**General Contractor: Tim Poloronis Construction, Inc.** 

**Electrical Contractor: Cates Electrical Services Inc** 

**Roofing Contractor: Bobby James Inc** 

Mechanical Contractor: RUSTY'S HEATING & AIR LLC

Plumbing Contractor: K & J Plumbing Inc.

Electrical Supplemental Date: 8/2/2016 Roofing Supplemental Date: 10/20/2016 Mechanical Supplemental Date: 2/15/2017 Plumbing Supplemental Date: 1/18/2017

Inspection(s)

Foundation:

-CONCRETE SLAB INSPECTION REQUESTED ON 8/8/2016 DEBBIE: 653-6130-PASSED INSPECTION 8/8/201

6 WCC

Flood Plan Rough:

MEETS BASE FLOOD ELEVATION. AMK 8/2/2016

JUN 3 11 76.5 GARRY MILLENDER BUILDING OFFICIAL

Framing:

Inspection Requested 02/15/17 SRS passed inspection 2/15/17 wcc

**Rough Plumbing:** 

Inspection requested 02/15/17 SRS passed inspection 2/15/17 wcc

Staff: rea

Print Date: 6/29/2017 3:03:58 PM

Rough Electrical: Inspection requested 02/15/17 SRS passed inspection 2/15/17 wcc
Rough Mechanical: Inspection requested 02/15/17 SRS passed inspection 2/15/17 wcc
Insulation: inspection requested 2/24/17 wcc PASSED 02/24/17 SRS
Drywall: Inspection requested 03/02/17 SRS passed inspection 3/3/17 wcc
Roofing:
FINAL INSPECTION REQUESTED 6/29/17 TO BE DONE ON 6/30/17 WCC
Mobile Home:
Pool Steel:

Staff: rea

Print Date: 6/29/2017 3:03:58 PM Page **2** of **3** 

Pool Electrical:			
Pool Final:			
Misc. Final:			
Electrical Final: TEMP PERM POWER INSPI 7/17 SRS released again o	ECTION REQUESTED ON 4/5/2017 amk n 4/18/17 wcc	x *** AFFIDAVIT ON FILE*** PASSED	04/0
Flood Plain Final: MEETS BASE FLOOD ELEV <i>E</i>	TION. AMK		
Final: CO INSPECTION REQUESTE APPROVAL**** WCC	ED 6/29/17 TO BE DONE ON 6/30/17 *	****NEEDS FINAL TERMITE AND SEPT	IC
Elevation Cert: Yes	Cert of Occupancy:	Termite Cert:	

Staff: rea

Print Date:  $6/29/2017\ 3:03:58\ PM$  Page **3** of **3** 



### Inspection Request

Permit Number: 26166

Date Issued: 6/22/2017

Owner Phone: 904-424-3589

**Permit Fee: \$190.00** 

Owner

Owner(s) Name: Joe and Teresa Wood

Owner(s) Street Address: 1888 Edgewood Ave S

Owner(s) City/St/Zip: Jacksonville, FL 32205

**Property Information** 

**Description of Development: Interior Renovation** 

Location Address: 4164 Saint Teresa Avenue, St. Teresa, FL 32358

Lot/Block/Subdivision: Lot 2 Bl c Cochran Beach

Parcel Id: 30-06S-02W-2070-000C-0021

Estimated Value: 0.00

Contractor(s)

**General Contractor: OWNER** 

**Electrical Contractor: Roofing Contractor:** 

**Electrical Supplemental Date: Roofing Supplemental Date:** 

Mechanical Contractor: Central Heating Consultants In Mechanical Supplemental Date: 4/25/2017

**Plumbing Contractor:** 

**Plumbing Supplemental Date:** 

Inspection(s)

Foundation:

Flood Plan Rough:



Framing:

Inspection requested for Friday, May 5th. Joe Wood 904-424-3589 Passed 05/09/17 SRS

Rough Plumbing:

Inspection requested for Friday, June 30th. Joe 904-424-3589, 06/22/17 SRS

Staff: SRS

Print Date: 6/22/2017 3:23:10 PM



## Inspection Request

Permit Number: 26318 Date Issued: 6/29/2017

Owner

Owner(s) Name: JOHN FRANKLIN

Owner(s) Street Address: 264 BONCYLE LAND DRIVE

Owner(s) City/St/Zip: EASTPOINT FLORIDA 32328

**Property Information** 

**Description of Development: GARAGE (DETACHED)** 

**Location Address: 264 BONCYLE DRIVE EASTPOINT FLORIDA 32328** 

Lot/Block/Subdivision: LOT 25 GRAMERCY PLANTATION

Parcel Id: 22-08S-06W-1000-0000-0250

Contractor(s)

**General Contractor: Duncan Home Construction Inc.** 

Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:

**Plumbing Contractor:** 

Inspection(s)

Foundation:

**INSPECTION REQUESTED 6/29/17 WCC** 

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Owner Phone: 850-670-1290

**Permit Fee: \$193.50** 

Estimated Value: 0.00

Flood Plan Rough:

Framing:

Bull J. C. CARRAY MILLERIODER

**Rough Plumbing:** 

Staff: WCC

Print Date: 6/29/2017 2:35:22 PM



PowerLine Building Permit Software



### Inspection Request

Permit Number: 26364

Date Issued: 6/9/2017

Owner

Owner(s) Name: OCONEE PROPERTY MANAGEMENT

Owner(s) Street Address: PO BOX 320
Owner(s) City/St/Zip: MONROE GA 30655

Owner Phone: 770-378-5176

**Permit Fee: \$55.00** 

**Property Information** 

**Description of Development: WALK IN COOLER** 

Location Address: 37 EAST PINE AVENUE ST GEORGE ISLAND FLORIDA 32328

Lot/Block/Subdivision: LOT 24-25

Parcel Id: 29-09S-06W-7310-0016-0290

Estimated Value: 5000.00

Contractor(s)

**General Contractor: OWNER** 

Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:

Inspection(s)

Foundation:

Flood Plan Rough:

Framing:

PASSED

JUN 3 0 2017

GARRY MILLENDER
BUILDING OFFICIAL

**Rough Plumbing:** 

Staff: WCC

Print Date: 6/9/2017 2:00:38 PM

Pool Electrical:		
Pool Final:		
Misc. Final:		
Electrical Final:		
Flood Plain Final:		
Final:  nspection requested. Call Chris to 6/09/17 SRS	o set up time in case he is no	ot on site. 770- <b>3</b> 78-5 <b>1</b> 76. 0
Elevation Cert: No	Cert of Occupancy:	Termite Cert:

Staff: WCC

Print Date:  $6/9/2017\ 2:00:38\ PM$ 

Page 3 of 3





Owner Phone: 850323-1234

Estimated Value: 36000.00

Permit Fee: \$282.20

### Inspection Request

Permit Number: 26412 Date Issued: 6/29/2017

Owner

Owner(s) Name: Jereme Neill

Owner(s) Street Address: P. O. Box 412

Owner(s) City/St/Zip: Apalachicola, FL 32329

**Property Information** 

Description of Development: Bedroom addition

Location Address: 307 Paradise Lane, Apalachicola, FL 32320

Lot/Block/Subdivision: Metes and bounds

Parcel Id: 27-08S-08W-0000-0020-0911

Contractor(s)

**General Contractor: OWNER** 

Electrical Contractor:
Roofing Contractor:
Mechanical Contractor:
Plumbing Contractor:

Inspection(s)

Foundation:

FOOTER INSPECTION REQUESTED 6/29/17 WCC

Flood Plan Rough:

Framing:

**Rough Plumbing:** 

Staff: SRS

Print Date: 6/29/2017 3:19:20 PM

Page 1 of 3

Electrical Supplemental Date: Roofing Supplemental Date: Mechanical Supplemental Date: Plumbing Supplemental Date:







Owner Phone: 850-445-5564/850-556-3

Permit Fee: \$729.04

### Inspection Request

Permit Number: 25425 Date Issued: 6/29/2017

Owner

Owner(s) Name: SHARON STRICKLAND & RICHARD PEARLMAN

Owner(s) Street Address: 1726 RIVERBIRCH HOLLOW

Owner(s) City/St/Zip: TALLAHASSEE, FL 32308

Property Information

Description of Development: R-1 DWELLING

Location Address: 916 WEST PINE AVENUE, ST. GEORGE ISLAND

Lot/Block/Subdivision: LOT 10, BLK 80, UNIT 5

Parcel Id: 29-09\$-06W-7315-0080-0100 Estimated Value: 151168.00

Contractor(s)

General Contractor: ANDY STEPHANY CONSTRUCTION INC

**Electrical Contractor: Anytime Electric, Inc.** 

**Electrical Supplemental Date: 8/29/2016** Roofing Contractor: Bobby James Inc Roofing Supplemental Date: 5/2/2017

Mechanical Contractor: Alexander Air Conditioning Inc Mechanical Supplemental Date: 6/21/2017 Plumbing Contractor: ANDY STEPHANY CONSTRUCTIC Plumbing Supplemental Date: 6/20/2017

Inspection(s)

Foundation:

inspection on straps and tie downs requested 3/27/17 to be done on 3/28/17 meet around 9:3 0 a.m. Andy 850-933-1141 wcc PASSED INSPECTION 3/28/17 WCC

Flood Plan Rough:

BUILDING OFFICIAL

Framing:

Sheathing inspection requested. Andy 933-1141. 06/02/17 SRS Passed 06/06/17 SRS Rough Fram ing. Inspection requested. Andy 933-1141. 06/27/17 SRS

Rough Plumbing:

Inspection requested. Andy 933-1141. 06/27/17 SRS

Staff: AMK

Print Date: 6/29/2017 3:01:35 PM

Rough Electrical: Inspection requested. Andy 933-1141. 06/27/17 SRS
Rough Mechanical: Inspection requested. Andy 933-1141. 06/27/17 SRS Need Mechanical Permit signed and return ed. 06/29/17 SRS
Insulation:
INSPECTION REQUESTED 6/28/17 WCC
Drywall:
Roofing: PARTIAL ROOFING INSPECTION (DONE BY ANDY STEPHANY) 4/24/17 WCC BOBBY JAMES IS NOW TAKING OVER ROOFING JOB AS OF 4/24/17 DAPHNE IS COMING TO PULL PERMIT WCC PASSED 04/25/17 SRS
Mobile Home:
Pool Steel:

Staff: AMK

Print Date: 6/29/2017 3:01:35 PM

Page 2 of 3

# FRANKLIN COUNTY BUILDING DEPARTMENT

34 Forbes Street, Suite 1, Apalachicola, FL 32320 Fax: 850-653-9799 Phone: 850-653-9783

DUKE ENERGY- People, Performance, Excellence

	_	
3	N.	3
7	L	
Ţ		1
1		17
5		
200	/	1
_		

		Inspe	Inspection Release Form	Porm	
Inspecting Authority/Ph # 850-653-9783	£850-653-9783	Date: 06,	Date: 06/30/2017	Name of Person Faxing: Cheyenne	axing: Cheyenne
Address:	Reason for Inspection:	pection:	Permit #	Notes:	Building Dent. Initials:
116 southeast avenue a Carrabelle florida 32322	Final electrical	ical	26402		
☐ If all line work is complete and an application has been placed a meter is normally set within 3 working days weather and work load	d an application has	been place	d a meter is normall	y set within 3 working days weat	her and work load

☐ The inspection line has been privately reserved FOR THE MUNCIPALITIES USE ONLY. The number is 1-800-749-1677. permitting. The customer must make application for service in order for Progress Energy to set the electric service at any address: Customers may reach Progress Energy at 1-800-700-8744.

### **Cheyenne Cruson**

From:

Cheyenne Cruson <cheyenne@franklincountyflorida.com> Friday, June 30, 2017 4:35 PM

Sent:

To:

floridamunicipalities@duke-energy.com

Subject:

release 6 30 17

**Attachments:** 

release 6 30 17 .doc